





## **Project Milestones**

- Sept 2011: FTA approves the project to begin Preliminary Engineering
- May 2012: Southwest Project Office opens
- Oct 2012: Hennepin County publishes DEIS
- Dec 2012: MC becomes the project lead with the transfer of Responsible Government Unit from Hennepin County
- Aug 2014: County & cities provide Municipal Consent
- May 2015: Supplemental DEIS published
- Sept 2015: County & cities provide second round of Municipal Consent for changes in the SDEIS





Overall Project Schedule									
	2011- 2015	2016	2017	2018	2019	2020	2021	2022	2023
Project Development									
Engineering		ROD		AROD					
Construction				LONP	FFGA				
LRV Design, Production & Testing									
Fare Collection Production & Testing									
Integration Testing									
Revenue Operations									
<b>ROD:</b> Record of Decision <b>AROD:</b> Amended ROD <b>LONP:</b> Letter of No Prejudice						FFGA: Full Funding Grant Agreement			







































## SWLRT Project Overview: Systems Construction

- Scope:
  - 20 traction power substations
  - Overhead contact system
  - Tunnel facilities
  - Communications
  - Wayside signaling system
- 2019 Schedule:
  - Feb 20: Issues Invitation for Bids
  - Mar 19: Pre-bid Meeting
  - May 21: Bids Due
  - Q3: Award Contract







































## SWLRT Equity Commitments

- Work with community organizations, technical & community colleges, unions to grow the qualified workforce and meet hiring goals
- Include community-based groups in transit service planning prior to revenue service
- Advocate for a dedicated transit sales tax to grow the transit system
- Help facilitate the resolution of land use differences around the Bassett Creek Valley Station

SOUTHWEST

46



















