

# Robert Street Construction Update

## 5<sup>th</sup> Floor - 375 Jackson

- \$1.44 M Total Cost
  - \$593 k Landlord
  - \$850 k Council
    - \$790 committed
    - Est \$40-50 k under
- Move mid March
  - Punch list
  - Finish cube install
  - Technology install
  - Furniture delivery
  - LL Pass-through not-started

## On-Site Clinic

- \$270 k Total Cost
  - HealthPartners reporting under budget
  - Final documentation expected tomorrow
- Opens Friday

## Window Replacement

- \$1 M Total Cost
  - \$925 k committed
  - Est \$60-70 k under
- 480 Windows
  - Installed
  - Final inspection

# Steve's solution

