

Transportation Committee

August 13, 2018













Major Milestones Completed

FTA Grants Entry to Project Development	Aug 22, 2014
Record of Decision	Sept 19, 2016
FTA Scope, Schedule and Budget Workshop	Nov 16/17, 2016
FTA Grants Entry to Engineering	Jan 19, 2017
Complete 60% Civil & OMF Design	March 3, 2017
Complete 60% Systems Design	May 10, 2017
Begin Advanced Utility Work	October 30, 2017
Complete 90% Civil Design	November 17, 2017
Complete 90% OMF & Systems Design	December 15, 2017



Look Ahead - Major Milestones


- Complete Critical 3rd Party Agreements
- FTA Financial Capacity Assessment
- FTA Risk Assessment
- Complete 100% Civil Design
- Submit Advanced Construction LONP request to FTA
- Application for Full Funding Grant Agreement



Bassett Creek Storm Sewer Construction Request for Additional Change Order Authority




Bassett Creek Storm Sewer Overview






Installed Pipe Sections




New Tunnel (Lt) / Old Tunnel (Rt)



Pouring Slab for closure



Restoring Parking Lot



Bassett Creek Storm Sewer Construction Change Order Authority

- 10% Change Order Authority currently
 - \$242,157 authorized in change order authority
 - Over 8% used on contaminated materials
- 2% Additional Change Order Authority requested
 - \$48,431 additional change order authority requested
 - Required to complete project
 - Utility work change orders need to be finalized
 - Watermain reconnection
 - Manhole fitting modifications
- 12% Total Change Order Authority
 - \$290,588 total change order authority
 - Funding available in BLRT project budget



Recommendation

• That the Metropolitan Council authorize an additional 2% (\$48,431) above the currently authorized construction contract change order authority of 10% (\$242,157) to a revised change order authority of \$290,588 for the Bassett Creek Tunnel Realignment (Bassett Creek) construction contract.



More Information



Website: BlueLineExt.org

Email: BlueLineExt@metrotransit.org

Twitter: @BlueLineExt

