

Today's Topics

- Call to Order
- Approval of December 18 Meeting Minutes
- Environmental Mitigation Measure Update
- 2025 Early Construction
 - Target Field Station Bridge Connection





Approval of December 18, 2024 Meeting Minutes



Environmental Justice Mitigation Update



Environmental Justice Mitigation Update

- Federal Executive Order guides agencies to conduct meaningful engagement and collaboration with underserved and overburdened communities to address the adverse conditions they experience
- Coordinating Environmental Mitigation with FTA
 - Seeking FTA's guidance and input on federally eligible mitigation
 - Environmental Justice mitigation is less specific
 - Proposing mitigation to FTA for consideration



Environmental Justice Mitigation Considerations

- Supplemental Final EIS includes:
 - Offstreet parking at Penn/W Broadway
 - Cultural Placekeeping Design Groups
 - Public realm improvements
 - Storefront space for project and partner resources
 - Workforce Local Hiring Preference Program
 - Business Support During Construction



2025 Early Construction Target Field Station



Need for Advanced Construction

- The project team has been evaluating opportunities to address critical path items to BLE construction and mitigate construction impacts
- Key Considerations
 - GLE testing scheduled for Spring 2026
 - GLE revenue service starts in 2027
 - BLE major construction starts in 2027
- Major BLE impacts to revenue operations may be avoided by constructing portions of Target Field Station (TFS) Infrastructure in 2026













Target Field Station Bridge Connection






Target Field Connection – Section A










Southbound Connection





Target Field Connection - Section B





TYPICAL SECTION STA 1005+95 TO 1006+75 STA 2005+84 TO 2006+71

Decision Risks and Considerations

- Avoid adverse operational impacts to GLE during BLE construction
- Avoid adverse impacts to GLE testing schedule
- Avoid adverse cost and schedule impacts to BLE construction
 - Limitations on work hours
 - Limitations on construction activities
 - Limitations on construction methods and equipment



Mitigation Options Under Evaluation

- Change order to GLE construction contract
- BLE LONP for early construction
- Procurement approach
 - One package
 - Two packages; Turnout (Separate material procurement), Bridge
- Other options?



Next Steps

- Identification of advanced package(s) for further evaluation
- Develop scope/schedule/cost justification
- Final advanced package(s) decision
- Begin design and contract document development
- Q1 2025
 - TFS Detailed Scope Definition



Next Meeting

Next Meeting: February 19, 2025



