



December 6, 2023











## **Today's topics**

- Approval of October 4, 2023 meeting minutes
- Metro Transit General Manager Lesley Kandaras
- Project Update
- Public Involvement
- DBE/Workforce update




## **Project Update**

Jim Alexander Green Line Extension Project Director

## **Project scope**

- 16 new LRT stations
- 44 significant structures:
  - 29 new bridges: LRT, pedestrian, roadway, freight
  - 7 existing bridges with modifications
  - 6 pedestrian tunnels
  - 2 cut and cover LRT tunnels:
    - Highway 62: 582 feet
    - Kenilworth: 2,236 feet
- 15 at-grade LRT crossings; including 5 shared crossings with freight rail
- 121 retaining walls
- LRT track: 14.5 miles
- 7.8 mi shared LRT & freight rail corridor
- Freight rail reconstruction
- Trail reconstruction






#### Current Step:

• Council will participate in an FTA risk workshop in December to discuss a new Project estimate based on anticipated additional contingency required by the FTA. A new Project budget will be adopted by early 2024 following FTA's review.

#### **Construction workers**

- Putting people to work:
  - 4,488 individuals working on the project through October 2023
    - 3,625 reside in Minnesota
    - Employing folks from 80% of counties statewide
  - \$248.6 million billed by Disadvantage
    Business Enterprise companies (22%) for
    construction activities through Sept. 2023,
    exceeding the overall goal of 15%
  - Project reinvesting in communities throughout the Twin Cities and State





<sup>\*</sup>Based on current Civil construction substantial completion dates. SPO will work with the contractor to improve on these opening dates, where possible. See GreenLineExt.org for detour routes.

## \$2.8+ Billion in Permitted & Constructed Community Development

**Elevate - SouthWest Station, Eden Prairie** 



Minnetonka Station - Opus Station, Minnetonka



Via Sol – Wooddale Station, St. Louis Park



Corsa - Beltline Station, St. Louis Park



## \$2.8+ Billion in Permitted & Constructed Community Development


Hallon - Blake Road Station, Hopkins



**Chorus - Blake Road Station, Hopkins** 




West Lake Quarter - West Lake Station, Minneapolis





### **Bus loop bridge at Southwest Station in Eden Prairie**





## Grading, drainage, trails, and asphalt entrances at SouthWest Station in Eden Prairie








## **Grading and asphalt entrances at SouthWest Station in Eden Prairie**









# Drainage pond construction adjacent to Minnetonka/Hopkins LRT Bridge





## 5th Street South and K-Tel Drive at grade crossing in Hopkins/Minnetonka





## Grading, curb, and gutter at 17<sup>th</sup> Avenue South extension and Shady Oak Park and Ride in Hopkins






### **Shady Oak Station in Hopkins**





### LRT track adjacent to Shady Oak Station in Hopkins





## LRT track at Excelsior LRT Bridge, Hopkins





### Blake Road Station and park-and-ride lot in Hopkins





## Minnehaha Creek pedestrian, freight rail and LRT bridges





#### **Louisiana Avenue Station in St. Louis Park**






#### LRT track at Louisiana Avenue Station in St. Louis Park








## Pedestrian crossing at Louisiana Avenue Station in St. Louis Park





## **West Lake Street Station in Minneapolis**





## West vertical circulation & mechanical room at West Lake Street Station in Minneapolis





## **East vertical circulation at West Lake Street Station in Minneapolis**






## **Kenilworth LRT Tunnel in Minneapolis**





## **Kenilworth LRT Tunnel in Minneapolis**








#### Backfill over the Kenilworth LRT Tunnel in Minneapolis.








## Sheet pile cutting/removal over the Kenilworth LRT Tunnel in Minneapolis







## **Kenilworth LRT Tunnel in Minneapolis**





### Wall and roof rebar at Kenilworth LRT Tunnel in Minneapolis






#### Base slab rebar at the Kenilworth LRT Tunnel in Minneapolis





## **Kenilworth LRT Tunnel in Minneapolis**







### Intersection roadway adjacent to West 21st Street Station





### **Bryn Mawr Station in Minneapolis**





# Passenger drop-off area at Bryn Mawr Station in Minneapolis





## **Vertical Circulator at Bryn Mawr Station in Minneapolis**





# **Corridor protection barrier construction near Bassett Creek Valley Station**





# **Vertical Circulator at Bassett Creek Valley Station in Minneapolis**






### **Glenwood Avenue Bridges in Minneapolis**





# Royalston Avenue adjacent to Royalston Avenue / Farmer's Market Station in Minneapolis







### **Royalston Avenue / Farmer's Market Station in Minneapolis**






### 5th Avenue/7th Street LRT Bridge in Minneapolis





# **Systems Contract Work**


# SouthWest Station Interlocking switch machines, switch heaters, and OCS wire installed






### **Technology Drive grade crossing flasher cantilever installation**







# Golden Triangle Station communication equipment (speakers, CCTV camera) install







# **OCS wire runs installed from SouthWest Station to City West Station**





# TH-62 LRT tunnel grounding wire and metal clad lighting cable installed at cross passage door





### **TPSS 308 installation**





# **Public Involvement**


David Davies
Public Involvement Manager

### **Public Involvement**

- Continuing periodic tours and events
- Focus: coordination with property owners as work transitions to winter



University of St. Thomas engineering student tour at City West Station



2023 Minneapolis Freight Rail Safety Meeting (virtual)

# Disadvantaged Business Enterprise Update


Jon Tao
Senior Small Business Specialist
Office of Equity & Equal Opportunity

# DBE Achievement as of Sept 30, 2023

Contractor	Contract Description	Contract Amount	Contractor Billed to Date	DBE Billed to Date	% DBE to Date	As of Date
LMJV 16% Goal	Civil	\$1,043,392,388	\$931,943,076	\$218,486,834	23.4%	9/30/23
APJV 12% Goal	Systems	\$209,159,681	\$139,312,401	\$23,579,794	16.9%	9/30/23
	Closed Contracts	\$41,626,766	\$41,626,766	\$6,539,604	15.7%	
		Contract Amount	Billed to Date	DBE Billed to Date		OBE Date
15% Goal		\$1,294,178,835	\$1,112,882,243	\$248,606,232	22.	3%

## **Civil Workforce Participation Percentage\***


- September 2023: 59,336 hrs.
- Civil Construction Total: 2,990,627 hrs.



\*Based on MDHR Workforce Report for September 2023 People of Color/Indigenous (POCI)

# **Systems Workforce Participation Percentage\***

- September 2023: 5,552 hrs.
- Systems Construction Total: 45,311 hrs.




\*Based on MDHR Workforce Report for September 2023 People of Color/Indigenous People (POCI)

### **Construction Trades Hours to Date**

Building Trade	Hours*	Percentage
Laborers	854,528	28.1%
<b>Power Equipment Operator</b>	845,420	27.8%
Carpenters	435,073	14.3%
Electricians	274,780	9.1%
Piledrivers	180,609	5.9%
Ironworkers	172,067	5.7%
<b>Cement Masons</b>	74,727	2.5%
Truck Drivers	73,171	2.4%
Painters	33,029	1.1%
<b>Sheet Metal Workers</b>	19,768	0.7%
Plumbers	14,656	0.5%
Roofer	14,465	0.5%
Other Misc. Trades	43,644	1.4%
Gran	<b>d Total</b> 3,035,937	

<sup>\*</sup>Based on data pulled from LCP Tracker on 10/12/2023.

# **Major Trades Utilization Over Time**



<sup>\*</sup>Based on data pulled from LCP Tracker on 10/12/2023.

## **Laborers Demographics**

### Participation Percentage

• Women: 8.09%

POCI Women: 3.47%

POCI: 32.63%


ASIAN

■ HISPANIC

■ NOT SPECIFIED

CAUCASIAN

■ OTHER




<sup>\*</sup>Based on data pulled from LCP Tracker on 10/12/2023. Workforce Goals: 20% Women / 32% POCI

# **Power Equipment Operators Demographics**

#### Participation Percentage

Women: 9.27%POCI Women: 1.80%POCI: 12.87%




<sup>\*</sup>Based on data pulled from LCP Tracker on 10/12/2023. Workforce Goals: 20% Women / 32% POCI

## **Carpenters Demographics**

### Participation Percentage

Women: 5.30%POCI Women: 1.54%

• POCI: 26.77%



<sup>\*</sup>Based on data pulled from LCP Tracker on 10/12/2023. Workforce Goals: 20% Women / 32% POCI

3.68%

# **Contractors Hours to Date (Civil & Systems)**

Building Trade	Hours*	Percentage	
Lunda/C.S. McCrossan Joint Venture	899,016	29.61%	
<b>Lunda Construction Company</b>	396,250	13.05%	
C.S. McCrossan Construction Company	303,891	10.01%	
Egan Company	266,502	8.78%	
E&J Rebar Inc	152,278	5.02%	
RailWorks Track Services LLC	126,601	4.17%	
Delta Railroad Construction, Inc.	85,082	2.80%	
Standard Contracting, Inc.	71,585	2.36%	
Pete's Water & Sewer	57,604	1.90%	
Public Solutions Group Inc	45,094	1.49%	
<b>Global Specialty Contractors Inc</b>	36,590	1.21%	
Blackstone Contractors LLC	35,762	1.18%	
130 Other Contractors	559,683	18.44%	
Grand Total	3,035,937		

<sup>\*</sup>Based on data pulled from LCP Tracker on 10/12/2023.

# **Thank You**

#### **MORE INFORMATION**

Website: GreenLineExt.org

Email: <a href="mailto:swlrt@metrotransit.org">swlrt@metrotransit.org</a>

Twitter: @GreenLineExtMN

Instagram: @GreenLineExtMN