

Green Line Extension DBE and Workforce Advisory Committee

Handouts

June 16, 2022

2:00 pm – 4:00 pm

Contents

1. Draft of May 2022 DBE & Workforce Advisory Committee Meeting Summary
2. DBE Progress Report 44 – Civil LMJV
3. DBE Progress Report 31 – Systems APJV
4. DBE Progress Report 23 – Franklin O&M Project LSB
5. Civil Workforce April Composite – LMJV
6. Civil Workforce Utilization Summary for April – LMJV
7. Civil Workforce Utilization Cummulative Summary to date – LMJV
8. Systems Workforce April Composite – APJV
9. Franklin O&M Workforce April Composite – LS Black

* **We encourage anyone with questions and concerns to reach out directly to the advisory members or the co-chairs before the meeting.** Committee Co-chairs emails: Ashanti Payne at Ashanti.Payne@metc.state.mn.us or Scott Beutel at scott.beutel@state.mn.us.

Southwest LRT DBE and Workforce Advisory Committee

Thursday, May 19, 2022

2:00 – 4:00 p.m.

[Handouts] [Presentation]

1. **ATTENDEES** – Ashanti Payne, Jon Tao, Scott Beutel, Elaine Valadez, Gilbert Odonkor, Kendra Kron, Marvin Smith, Sheila Olson, Julie Brekke, Tony O’Brien, Alex Merritt, Maura Brown, John O’Phelan, Sheila Kauppi, Thomas Scott, Nic Dial, David Davies, Brianne Lucio, Dale Even, Christa Seaburg, Katy Maus, Michael Toney, Chris Gannon, Monica Robinson, Eli Brandenburg
2. **BUILDING STRONG COMMUNITIES UPDATE by Thomas Scott (Slides 3-5)**
 - a. Thomas shares a video from Building strong Communities highlighting the current cohort and their experiences over the last 12 weeks.
 - b. Thomas shares that 17 of their 35 graduates have already been placed in Union construction apprenticeships less than 2 weeks after graduation.
3. **GREEN LINE EXTENSION PROJECT UPDATE By David Davies and Nic Dial (Slides 6-34)**
 - a. David shares some outreach highlights, such as multigenerational engagement. This includes preschool construction event, Tour of University of Minnesota engineering students, and MnDOT retirees event connected with professionals who have worked on large capital improvement projects.
 - b. David shares progress along various areas of the Green Line extension project, including Eden Prairie, Minnetonka, Hopkins, St. Louis Park, etc.
 - c. David shares progress updates related to the Systems contract.
4. **DBE ACHEIVEMNT REPORTING**
 - a. **DBE Progress Reports by Jon Tao (Slides 35-36)**
 - i. Ashanti shares the DBE achievement as of March 31, 2022. Total DBE % to date across all contracts are at 20.1% out of the 15% goal. Progress is good according to Jon regarding DBE achievement progress. All Contracts are exceeding their goal.
 - b. **Civil: LMJV DBE Activities by Christa Seaberg (Slides 37-22)**
 - i. Christa shares their DBE Highlight of the Month, which was Egan’s DBE Inclusion; they have 12 DBE subcontracting under them.
 - ii. Christa shares LMJV’s update on change orders, which was approved at \$210,850,954 and DBE job-to-date participation is at 19.37%.
 - c. **Systems: APJV DBE Activities by Chris Gannon and Mike Toney (Slides 23-43)**
 - i. Chris shares APJV’s new DBE subcontractor, which is Elite Fiber Optics FE with a \$3.2 million subcontract. They will provide and install Fiber Optic cable.
 - ii. Chris shares APJV’s one month look ahead, which includes Material storage buildout in Golden Valley, delivery of TPSS to the Golden Valley Warehouse, and work with Gunnar Electric and Public Solutions at Wooddale Avenue Station.

- iii. Chris shares APJV's update on change orders, which are approved thru 4/1/22 at \$12,137,690 and DBE job-to-date participation is at 17.01%.

5. WORKFORCE PARTICIPATION REPORTING

d. Workforce Participation Reports by Elaine Valadez (Slides 44-51)

- i. Elaine shares the Civil workforce participation percentages. They are sitting at 34,401 hours for the month of March, with 1,961,475 total hours. To date, women are at 8.17% and POCl are at 23.33%. Overall, 0.64% are unspecified.
- ii. Elaine shares the breakdown of workforce participation hours by ethnicity/gender for Civil.
- iii. Elaine shares the Civil Workforce Trucking Participation hours where MBE is at 26,639 hours, ZTS is at 4,388 hours, and Rock-On Trucks is at 1,375 hours.
- iv. Elaine shares the Systems Workforce participation percentage. They are sitting at 140 hours for the month of March, with 3,055 total hours. To date, women are at 10.44%. and POCl are at 13.42%.
- v. Elaine shares the breakdown of workforce participation by ethnicity/Gender for Systems.
- vi. Elaine shares the Franklin O&M participation percentage. They are sitting at 67 hours for the month of March, with a total of 112,456 Hours. To date, woman are at 8.88% for women and 23.68 % for POCl. They have 4.58% unspecified.
- vii. Elaine shares the breakdown of workforce participation by ethnicity/gender for Franklin O&M.

e. Civil: LMJV Workforce Activities by Christa Seaberg (Slides 52-57)

- i. Christa shares LMJV's workforce activities for the month of May. This includes monthly Subcontractor meetings, weekly LMJV team meetings, monthly GFE meetings, and regular meetings with Building Strong Communities.
- ii. Christa shares LMJV's workforce highlights for the month of May. This included a project tour, interviewing potential hires, attending the BSC graduation, and more.
- iii. Christa shares that LMJV has hired 3 BSC graduates, and 4 have been hired by project subcontractors.
- iv. Christa shares some photos from LMJV's workforce activities.
- v. Christa shares LMJV's new hires and transfers. This includes 2 transfers, 7 rehires, and 1 new hire.

f. Systems: APJV Workforce Activities by Mike Toney (Slides 58-59)

- i. Mike shares System's contract workforce activities for the month of May. This includes the following to meet their workforce goal: APJV limited scopes available for craft labor through 2022, participating in various meetings and "get togethers" to celebrate "National Safety Week", and continuing to expand their participation with Summit Academy and Building Strong Communities.

6. LS Black Constructors: Franklin O&M Project Summary by Brian Leitch and Monica Robinson (Slides 60-66)

- a. Brian shares their DBE summary on the Franklin O&M Project. Through last month of April, they are at 18.99% DBE participation.
- b. Brian shares some lessons learned regarding DBE participation on the Franklin O&M project. This includes discussions on how they will work with DBEs to solidify subcontracts and commitments, and what GFEs worked in terms of the DBE perspective and what did not, etc.
- c. Brian shares some DBE questions and examples.
- d. Brian shares the Workforce summary on the Franklin O&M Project as of 4/30, which is at 21.0% for POCI and 8.9% for women.

7. ADJOURN

- a. Ashanti adjourns the meeting at 3:53 PM.

Next Scheduled Meeting: June 16th, 2022 from 2:00 - 4:00 pm at Hopkins: Green Line EXTENSION Civil Field Office, LMJV Conference Room (2nd floor); 11400 K-Tel Drive Hopkins, MN

Civil DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Airfresh Industries	F/W	Portable Toilets (Sub to LMJV)	\$250,000	\$250,000	\$0	\$250,451	\$6,708	\$257,159	\$249,747	\$704
Airfresh Industries	F/W	Portable Toilets (Sub to Egan)	Not listed	\$50,000	\$50,000	\$9,667		\$9,667	\$9,667	\$0
All Phase Contracting	F/W	Furnish & Install Manholes	\$2,094,827	\$2,094,827	\$0	\$2,378,670	\$203,569	\$2,582,240	\$2,259,737	\$118,934
AM-TEC Designs	F/W	Stair Tower Fabrication	\$185,460	\$185,460	\$0	\$0		\$0	\$0	\$0
AM-TEC Designs	F/W	Structural Steel	Not listed	\$5,215,456	\$5,215,456	\$2,786,647		\$2,786,647	\$2,647,315	\$139,332
B & L Supply, INC	M/B	Materials	\$2,150,695	\$2,150,695	\$0	\$857,927		\$857,927	\$815,031	\$42,896
Biffs INC.	F/W	Temporary Facilities	\$180,000	\$180,000	\$0	\$14,475		\$14,475	\$13,751	\$724
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	Not listed	\$1,411,338	\$1,411,338	\$1,411,338		\$1,411,338	\$1,340,771	\$70,567
Blackstone Contractors, LLC	F/W	Block Walls, Retaining Wall, and Historic Masonry Wall	\$9,999,573	\$9,999,573	\$0	\$2,174,292	\$326,301	\$2,500,593	\$2,065,577	\$108,715
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (sub to LMJV)	\$234,192	\$234,192	\$0	\$0		\$0	\$0	\$0
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (Sub to Minger)	Not listed	\$900,000	\$900,000	\$754,690		\$754,690	\$716,956	\$37,734
Carlo Lachmansingh Sales INC	M/AS	Materials	\$178,475	\$178,475	\$0	\$15,632		\$15,632	\$15,632	\$0
Casillas Glass, LLC	M/H	Glazing	\$1,409,324	\$1,409,324	\$0	\$0		\$0	\$0	\$0
Central MN Sawing LLC	F/W	Concrete Sawing	Not listed	\$100,000	\$100,000	\$80,532		\$80,532	\$75,887	\$4,644
Chippewa Wood Products	F/W	Noise Wall Lumber	\$152,926	\$152,926	\$0	\$0		\$0	\$0	\$0
CI Utilities LLC	M/H	Electrical Work (Sub to LMJV)	Not listed	\$6,590	\$6,590	\$6,590		\$6,590	\$6,590	\$0
CI Utilities LLC	M/H	Electrical Work (Sub to Egan)	\$160,150	\$160,150	\$0	\$28,820		\$28,820	\$27,379	\$1,441
Courtland LLC	F/W	Paint Materials (Sub to Rainbow)	\$1,102,833	\$1,102,833	\$0	\$0		\$0	\$0	\$0
Courtland LLC	F/W	Paint Materials (Sub to Lunda)	Not listed	\$36,379	\$36,379	\$2,612,417		\$2,612,417	\$2,612,417	\$0
Crocus Hill Electric CO	F/W	Electrical Materials	\$1,572,089	\$1,572,089	\$0	\$136,804		\$136,804	\$136,804	\$0
Dionne Construction INC.	M/B	Landscaping	\$930,429	\$520,421	(\$410,008)	\$51,982		\$51,982	\$49,382	\$2,599
Donovan Enterprises, INC.	F/W	Trucking	\$2,061,599	\$2,061,599	\$0	\$890,466		\$890,466	\$845,943	\$44,523
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to LMJV)	\$14,638,950	\$14,638,950	\$0	\$8,352,139	\$648,781	\$9,000,920	\$7,934,532	\$417,607
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to Lunda)	\$5,910,000	\$5,910,000	\$0	\$4,501,430		\$4,501,430	\$4,206,555	\$294,875
Eastern Rail Corporation	M/H	Furnish Rail Suppliers	\$20,500,000	\$20,500,000	\$0	\$19,024,401		\$19,024,401	\$18,073,181	\$951,220
E-CON-PLACER INC	M/NA	Concrete Pumping	\$225,000	\$500,000	\$275,000	\$534,749	\$43,770	\$578,519	\$533,585	\$1,164
Exterior Building Services, INC. (DBA EBS)	F/W	Waterproofing & Air Barrier	\$137,125	\$137,125	\$0	\$6,850		\$6,850	\$6,508	\$343
Gestra Engineering INC.	M/AS	Geotech and Settlement monitoring	Not listed	\$659,526	\$659,526	\$472,378		\$472,378	\$448,759	\$23,619
Gunnar Electric, INC	F/W	Electrical Work	\$4,977,696	\$4,977,696	\$0	\$2,300,995	\$34,084	\$2,335,079	\$2,185,946	\$115,050
Hanson Custom Crushing INC	F/W	Concrete Crushing	\$593,422	\$593,422	\$0	\$591,970		\$591,970	\$562,371	\$29,599
Hirschmugl, Heine & Associates, INC.	F/W	Engineering Services	Not listed	\$1,000,000	\$1,000,000	\$1,021,052	\$19,800	\$1,040,852	\$1,021,052	\$0
IMO Consulting Group	M/H	Pre and Post-Condition Surveys	\$757,986	\$6,349,986	\$5,592,000	\$7,305,163	\$202,590	\$7,507,753	\$6,768,905	\$536,258

DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Intelligent Unmanned Aircraft System & Integration	M/AP	Drone Services	Not listed	\$3,000	\$3,000	\$3,000		\$3,000	\$3,000	\$0
J&L Jobsite Solutions	F/W	Office Janitorial Services	Not listed	\$1,500,000	\$1,500,000	\$430,501		\$430,501	\$408,976	\$21,525
JL Theis, INC	F/W	Brick Pavers	\$493,563	\$493,563	\$0	\$71,932		\$71,932	\$68,335	\$3,597
Joe Mullin Trucking, INC	M/NA	Haul Aggregates	\$1,100,000	\$1,100,000	\$0	\$280,885		\$280,885	\$280,885	\$0
Lanier Steel Products, INC	F/W	Materials	\$2,894,218	\$2,894,218	\$0	\$3,089,809		\$3,089,809	\$3,089,809	\$0
M & J Trucking CO, LLC	F/W	Trucking	Not listed	\$40,000	\$40,000	\$2,048		\$2,048	\$1,945	\$102
Mac's Roll-Off Service, INC	F/W	Dumpster Service	\$250,000	\$350,000	\$100,000	\$421,035	\$5,988	\$427,023	\$420,308	\$727
Mavo Concrete Sawing INC	M/NA	Concrete Sawing	Not listed	\$25,676	\$25,676	\$0		\$0		\$0
MBE INC	M/AP	Trucking	\$37,500,000	\$37,500,000	\$0	\$40,192,303	\$436,959	\$40,629,262	\$40,192,303	(\$0)
Midwest Window Systems, LLC	M/B	Metal Ceiling	\$1,200,000	\$1,200,000	\$0	\$465,260		\$465,260	\$441,997	\$23,263
Modern Electrical Solutions, INC	F/AP	Electrical Work	\$277,743	\$277,743	\$0	\$0		\$0	\$0	\$0
On Call Pavement Sweeping INC	F/W	Sweeping	\$517,000	\$700,000	\$183,000	\$846,129	\$10,005	\$856,134	\$798,648	\$47,481
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to Northern Lines)	Not listed	\$114,600	\$114,600	\$43,844		\$43,844	\$41,651	\$2,192
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to CS McCrossan)	\$13,544,173	\$16,297,491	\$2,753,318	\$9,520,171	\$1,261,877	\$10,782,048	\$9,041,356	\$478,815
Pine Waterproofing and Sealant	F/W	Waterproofing Services	Not listed	\$479,004	\$479,004	\$7,976		\$7,976	\$7,577	\$399
Povolny Specialties, INC	F/W	Electrical Equipment	\$628,839	\$628,839	\$0	\$946,145	\$24,339	\$970,484	\$900,900	\$45,245
Princess Trucking, INC (DBA PTI)	F/W	Trucking Beams	\$89,500	\$89,500	\$0	\$64,100		\$64,100	\$64,100	\$0
Procellis Technology, INC.	M/B	Electrical Equipment Supply (Sub to Egan)	\$208,426	\$208,426	\$0	\$0		\$0	\$0	\$0
Procellis Technology, INC.	M/B	Electrical Furnish & install (Sub to Egan)	\$97,807	\$97,807	\$0	\$0		\$0	\$0	\$0
Public Solutions Group, INC.	F/W	Public Involvement	\$675,000	\$3,913,062	\$3,238,062	\$4,162,672	\$159,326	\$4,321,999	\$3,945,539	\$217,134
Reiner Contracting INC	F/W	Sawcutting	\$133,508	\$133,508	\$0	\$61,171	\$2,122	\$63,293	\$58,934	\$2,237
Restoration & Construction Serv.	A/M	Pavement & Gutter	Not listed	\$1,121,503	\$1,121,503	\$817,360		\$817,360	\$776,492	\$40,868
Rock On Trucks, LLC	F/W	Trucking (Sub to Railworks/Delta)	Not listed	\$1,100,000	\$1,100,000	\$664,610		\$664,610	\$631,380	\$33,229
Rock On Trucks, LLC	F/W	Trucking (Sub to Northern Lines)	Not listed	\$40,000	\$40,000	\$0		\$0	\$0	\$0
R Olson Trucking, LLC	M/NA	Trucking	\$1,295,000	\$0	(\$1,295,000)	\$0		\$0	\$0	\$0
Safety Signs	F/W	Traffic Control, Install Signs (Sub to LMJV)	\$5,285,318	\$7,644,782	\$2,359,464	\$7,498,134		\$7,498,134	\$7,245,169	\$252,965
Safety Signs	F/W	Traffic Control, Install Signs (sub to Egan)	\$70,880	\$70,880	\$0	\$45,262		\$45,262	\$42,998	\$2,263
Skyview Construction CO LLC	F/W	Turf Establishment Materials	\$795,000	\$795,000	\$0	\$200,545		\$200,545	\$190,517	\$10,027
Standard Contracting, INC	F/W	Temporary Erosion Maintenance	\$7,800,000	\$8,719,711	\$919,711	\$7,937,203	\$57,447	\$7,994,650	\$7,633,973	\$303,230
Stonebrook Fence, INC	F/W	Fence	\$4,945,023	\$5,354,971	\$409,948	\$2,694,128		\$2,694,128	\$2,581,341	\$112,787
Sun Mechanical INC	F/W	Mechanical	\$4,546,000	\$4,661,000	\$115,000	\$3,331,427		\$3,331,427	\$3,042,983	\$288,444
Tegan Marketing, INC.	F/W	Building Material Supply	\$1,206,229	\$1,206,230	\$1	\$64,609		\$64,609	\$64,609	\$0
Trackworks LLC	F/W	Railroad Flagging	\$1,925,000	\$951,652	(\$973,348)	\$951,652		\$951,652	\$936,482	\$15,170
Zackowski Trucking Serv.(ZTS)	F/W	Trucking	\$650,000	\$1,500,000	\$850,000	\$1,354,187	\$66,844	\$1,421,030	\$1,286,477	\$67,709

Gender/ Ethnicity Legend
M: Male **F:** Female **AP:** Asian Pacific Islander **AS:** Asian Subcontinent **B:**

Totals :	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
	\$ 158,530,978	\$ 186,451,197	\$ 27,920,219	\$ 144,740,623	\$ 3,510,510	\$ 148,251,132	\$ 139,828,665	\$ 4,911,958

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 1,010,365,292	\$ 723,078,345	71.57%

DBE Goal	LMJV DBE Commitment	Current DBE % ²
16.0%	16.17%	20.50%

Systems DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
AirFresh Industries	F/W	Portable Toilets	\$ -	\$ 19,200	\$ 19,200	\$ 764	\$ -	\$ 764	\$ 763	\$ 0.21
B & L Supply, INC	M/B	Materials	\$ 2,000,000	\$ 2,275,136	\$ 275,136	\$ 136,304	\$ 154,700	\$ 291,004	\$ 136,304	\$ -
Bald Eagle Erectors INC	M/NA	Installatoin of Reinforcing Steel	\$ -	\$ 130,402	\$ 130,402	\$ -	\$ -	\$ -	\$ -	\$ -
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	\$ 1,000,000	\$ 281,131	\$ (718,869)	\$ 281,131	\$ -	\$ 281,131	\$ 281,131	\$ -
Carlo Lachmansingh Sales INC	M/AS	Materials	\$ 1,062,000	\$ 1,341,390	\$ 279,390	\$ 731,379	\$ -	\$ 731,379	\$ 731,379	\$ -
DDE Inc. dba Generation Cable Co.	F/W	Cable Supply	\$ 3,600,000	\$ 4,021,317	\$ 421,317	\$ 4,013,311	\$ -	\$ 4,013,311	\$ 4,013,311	\$ -
Dione Construction	M/B	Landscaping	\$ 785,000	\$ 343,849	\$ (441,151)	\$ 7,900	\$ -	\$ 7,900	\$ 7,505	\$ 395
Gunnar Electric, INC	F/W	TPSS Furnish and Install	\$ 17,676,000	\$ 19,778,100	\$ 2,102,100	\$ 7,830,773	\$ 271,309	\$ 8,102,082	\$ 7,374,572	\$ 456,201
IMO Consulting	H/M	Pre and Post Construction Surveys	\$ -	\$ 300,000	\$ 300,000	\$ 17,310	\$ -	\$ 17,310	\$ 17,310	\$ -
Mac's Roll Off Service Inc	F/W	Dumpster Service	\$ -	\$ 3,000	\$ 3,000	\$ 315	\$ -	\$ 315	\$ 315	\$ -
MBE Inc.	M/AP	Trucking & Aggregates	\$ -	\$ 660,800	\$ 660,800	\$ -	\$ -	\$ -	\$ -	\$ -
Moltron Builders	M/B	Construction Labor	\$ -	\$ 163,100	\$ 163,100	\$ -	\$ -	\$ -	\$ -	\$ -
Public Solutions Group, INC.	F/W	Public Involvement	\$ 250,000	\$ 250,000	\$ -	\$ 67,124	\$ 6,481	\$ 73,604	\$ 67,124	\$ -
Topline Advertising, Inc.	F/W	Furnishing and Installing Signs	\$ -	\$ 327,285	\$ 327,285	\$ -	\$ -	\$ -	\$ -	\$ -

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 26,373,000	\$ 29,894,709	\$ 3,521,709	\$ 13,086,309	\$ 432,490	\$ 13,518,799	\$ 12,629,713	\$ 456,596

Gender/ Ethnicity Legend				
M: Male	F: Female	AP: Asian Pacific Islander	AS: Asian Subcontinent	B: Black
	H: Hispanic	W: White	NA: Native American	

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 206,478,611	\$ 79,019,190	38.27%

DBE Goal	APJV DBE Commitment	Current DBE % ²
12.0%	12.19%	17.11%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

Franklin O&M Building Expansion DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
AirFresh Industries, INC	F/W	Site Prep, Rental Services	\$32,338	\$65,375	\$33,038	\$65,375		\$65,375	\$62,488	\$2,887
Always Tile & Stone LLC	F/B	Tile	\$43,369	\$41,912	(\$1,457)	\$41,912		\$41,912	\$33,797	\$8,115
Am-Tec Designs, INC	F/W	Metals	\$720,000	\$839,125	\$119,125	\$839,125		\$839,125	\$838,921	\$204
Bald Eagle Erectors, INC	M/NA	Rebar Install	\$80,000	\$87,690	\$7,690	\$86,548	\$1,142	\$87,690	\$82,221	\$4,327
Bald Eagle Erectors, INC	M/NA	Install Misc. Metals	\$124,076	\$223,829	\$99,753	\$152,817	\$71,012	\$223,829	\$133,263	\$19,554
Camacho Contractors, INC dba Industrial Roofin	F/H	Roofing, Flashing, Sheet Metal	\$715,140	\$743,774	\$28,634	\$733,395		\$733,395	\$696,659	\$36,736
Crocus Hill Electric CO	F/W	Electrical	\$878,325	\$615,175	(\$263,150)	\$615,175		\$615,175	\$612,746	\$2,429
Dispatch Trucking	F/W	Trucking	Not listed	\$75,318	\$75,318	\$75,318		\$75,318	\$72,095	\$3,222
Dzeidzic Caulking	F/W	Joint Sealant	\$29,824	\$29,824	\$0	\$29,824		\$29,824	\$27,647	\$2,177
Dzeidzic Caulking	F/W	Expansion Joints	\$39,835	\$10,750	(\$29,085)	\$10,618	\$132	\$10,750		\$10,618
E-Con-Placer INC	M/NA	Concrete Pumping Services	\$50,000	\$76,683	\$26,683	\$76,683		\$76,683	\$76,683	\$0
Go Fetsch Mechanical	F/NA	Mechanical	\$3,807,561	\$3,873,086	\$65,525	\$3,871,169		\$3,871,169	\$3,630,007	\$241,162
Hydro-Vac, INC ⁵	F/W	Hydro-Excavation	\$10,000	\$1,481	(\$8,520)	\$1,481		\$0	\$0	\$1,481
Minnesota Street Works	F/W	Street Sweeping	\$5,000	\$9,856	\$4,856	\$9,856		\$9,856	\$9,856	\$0
Painting by Nakasone, INC	M/AP	Painting	\$695,442	\$769,515	\$74,073	\$769,515		\$769,515	\$692,550	\$76,965
Rock On Trucks INC	F/W	Ballast Supplier	\$91,310	\$91,406	\$96	\$91,406		\$91,406	\$91,406	\$0
Total Insulation, INC	F/W	Plumbing Insulation	\$144,500	\$132,687	(\$11,813)	\$132,687		\$132,687	\$121,125	\$11,562
Willis Trucking INC ⁴	F/W	Trucking	\$135,000	\$0	(\$135,000)	\$0		\$0	\$0	\$0
Wissota Supply Company Inc.	M/NA	Furnish and install lockers	Not listed	\$112,720	\$112,720	\$112,720		\$112,720	\$98,219	\$14,500

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 7,601,719	\$ 7,800,206	\$ 198,487	\$ 7,715,624	\$ 72,286	\$ 7,786,429	\$ 7,279,684	\$ 435,940

Gender/ Ethnicity Legend			
M: Male	F: Female	AP: Asian Pacific Islander	AS: Asian Subcontinent
B: Black	H: Hispanic	W: White	NA: Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 41,009,266	\$ 40,982,781	99.94%

DBE Goal	LSB DBE Commitment	Current DBE % ²
15.0%	18.66%	19.00%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

⁴ Willis Trucking's DBE Commitment was part of Bolander's bid to LS Black. LS Black was not able to come to an agreement with Bolander and Willis Trucking did not want to subcontract with LS Black.

⁵ Hydro-Vac's DBE Commitment was part of Bolander's bid to LS Black, but no agreement with Bolander was reached. LS Black made an error internally and the scope was completed by a non-DBE firm. On going GFE is required by LS Black

LUNDA / C.S. McCROSSAN, Joint Venture

**Green Line LRT Extension (“Southwest LRT”)
Civil Construction
Project No. 15P307A**

TOTAL HOURS

June 16, 2022 Meeting

(April 2022 Report)

April 2022:

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
50,313	11,186	22.23%	4,114	8.18%

- Women of Color = 1,593 (3.17%)
- Race/Ethnicity Not Specified = 491 (0.98%)

**Project to Date:
(12/2018 – 4/30/2022)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
2,011,798	470,016	23.36%	164,418	8.17%

- Women of Color = 50,231 (2.5%)
- Race/Ethnicity Not Specified = 12,729 (0.63%)

Goals on Project:

POCI	32%
Women	20%

* POCI - People of Color & Indigenous People

SWLRT - Lunda/C.S. McCrossan JV

Contractor/Subcontractor Participation (April 2022)

Company	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		50,313		4,114	8.18	11,186	22.23	20%	32%	
LMJV		14,519	28.86	475	3.27	4,244	29.23	20%	32%	
Lunda Construction		5,955	11.84	683	11.47	662	11.12	20%	32%	LMJV Sub
C.S. McCrossan		4,399	8.74	668	15.19	614	13.96	20%	32%	LMJV Sub
LMJV/Lunda.CS McCrossan	Combined	24,873	49.44	1,826	7.34	5,520	22.19			Combined Totals
A & E Companies, Inc., dba, MNSOARR, Inc.	Yes	89	0.18	72	80.90	62	69.66	83%	83%	J&L Sub
Advanced Concrete Sawing		115	0.23	0	0.00	58	50.43	0%	0%	
All Phase Contracting	Yes	426	0.85	0	0.00	78	18.31	20%	32%	
Architectural Sales of MN, Inc.		6	0.01	0	0.00	1	16.67	?	?	
Armstrong Crane and Rigging		61	0.12	0	0.00	0	0.00	?	?	
Becho, Inc.		683	1.36	0	0.00	80	11.71	5%	32%	Tutor-Perini Co (Lunda sib)
Berwald Roofing		662	1.32	55	8.31	119	17.98	15%	20%	
Blackstone Contractors LLC	Yes	43	0.09	6	13.95	0	0.00	4%	25%	
Brin Glass Company		148	0.29	0	0.00	0	0.00	13%	33%	
CRM Trucking		7	0.01	0	0.00	7	100.00	?	?	
Delta Railroad (JV-RailWorks Track)		1,201	2.39	75	6.24	607	50.54	20%	32%	JV-RailWorks Track
RailWorks Track Services (JV-Delta)		2,938	5.84	120	4.08	999	34.00	20%	32%	JV-Delta
Delta/RailWorks Track, JV	Combined ☆	4,139	8.23	195	4.71	1,606	38.80	20%	32%	Combined JV Totals
E&J Rebar Inc	Yes	2,880	5.72	335	11.63	789	27.40	20%	32%	
Egan Company		5,214	10.36	217	4.16	860	16.49	20%	32%	
Global Specialty Contractors		2060	4.09	320	15.53	320	15.53	20%	32%	
Gunnar Electric	Yes	52	0.10	0	0.00	0	0.00	20%	32%	Egan sub
Harris St. Paul, Inc.		21	0.04	0	0.00	8	38.10	0%	0%	
MBE	Yes	408	0.81	66	16.18	115	28.19	1%	1%	
Metro Sheet Metal		77	0.15	0	0.00	0	0.00	1.90%	11.70%	

SWLRT - Lunda/C.S. McCrossan JV -TAB 2

Contractor/Subcontractor Participation (April 2022)

Company	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		50,313		4,114	8.18	11,186	22.23	20%	32%	
Companies Not Working in January 2022										
American Environmental		0	0.00%	0	0.00%	0	0.00%	3 Days work		
Atlas Foundation		0	0.00%	0	0.00%	0	0.00%	0%	0%	
Big G Tech		0	0.00%	0	0.00%	0	0.00%	Work completed		
Big Horn Trucking		0	0.00%	0	0.00%	0	0.00%	Work completed		
Best Trucking		0	0.00%	0	0.00%	0	0.00%	Work completed		
Blake Drilling Company		0	0.00%	0	0.00%	0	0.00%	0%	30%	
Castrejon, Inc. (aka, CI Utilities)		0	0.00%	0	0.00%	0	0.00%	20%	32%	
Ceco Concrete Construction		0	0.00%	0	0.00%	0	0.00%	Work completed.		
Central Minnesota Sawing		0	0.00%	0	0.00%	0	0.00%	24%	0%	
Chasers Trucking		0	0.00%	0	0.00%	0	0.00%	Work completed.		
CI Utilities	Yes	0	0.00%	0	0.00%	0	0.00	20%	32%	LMJV & Egan sub
CRM Trucking		0	0.00%	0	0.00%	0	0.00%	?	?	
DJ & Sons Trucking		0	0.00%	0	0.00%	0	0.00%	Work completed		MBE Sub
Davis Mechanical Systems		0	0.00%	0	0.00%	0	0.00%	1.9%	11.7%	Metro Sheetmetal Sub
De Rossier Enterprises		0	0.00%	0	0.00%	0	0.00%	?	?	
EJM Pipe Services		0	0.00%	0	0.00%	0	0.00%	20%	32%	
E-Con Placer		0	0.00%	0	0.00%	0	0.00%	?	?	
Flat Line Express		0	0.00%	0	0.00%	0	0.00%	?	?	
Gestra Engineering		0	0.00%	0	0.00%	0	0.00%	Intermittent		
Gopher State Cleaning (new)		0	0.00%	0	0.00%	0	0.00%	?	?	
H & R Construction		0	0.00%	0	0.00%	0	0.00%	0%	0%	
Hanson Custom Crushing		0	0.00%	0	0.00%	0	0.00%	0%	33%	
Infinity Access		0	0.00%	0	0.00%	0	0.00%	0%	0%	
J L Theis	Yes	0	0.00%	0	0.00%	0	0.00%	0.20	32%	
JP Transport (new)		0	0.00%	0	0.00%	0	0.00%	?	?	
K-Bro's Trucking LLC		0	0.00%	0	0.00%	0	0.00%	?	?	
Keller Industrial Inc.		0	0.00%	0	0.00%	0	0.00%	?	?	
Mavo Concrete Sawing	Yes	0	0.00%	0	0.00%	0	0.00%	22%	38%	
Michels Materials		0	0.00%	0	0.00%	0	0.00%	Work completed		
Mix On Site		0	0.00%	0	0.00%	0	0.00%	0%	33%	
New Path Trucking		0	0.00%	0	0.00%	0	0.00%	?	?	
Neaton Brother Erosion		0	0.00%	0	0.00%	0	0.00%	0%	15%	
Northern Dewatering		0	0.00%	0	0.00%	0	0.00%	0%	0%	
Northern Lines Contracting		0	0.00%	0	0.00%	0	0.00%	0%	32%	
Olson's Sewer Services & Excavating		0	0.00%	0	0.00%	0	0.00%	0%	0%	
Rain for Rent		0	0.00%	0	0.00%	0	0.00%	0%	0%	
Ramsey Companies Inc.		0	0.00%	0	0.00%	0	0.00%	18%	25%	
Restoration and Construction Services		0	0.00%	0	0.00%	0	0.00%	?	?	
Ron Kasa Construction		0	0.00%	0	0.00%	0	0.00%	0%	1%	

ST Haul		0	0.00%	0	0.00%	0	0.00%	Work completed		
Stonebrook Fence	Yes	0	0.00%	0	0.00%	0	0.00%	0%	25%	
Taylor Electric		0	0.00%	0	0.00%	0	0.00%	Work completed		
Thul Specialty Contracting		0	0.00%	0	0.00%	0	0.00%	0%	0%	
VCI Environmental		0	0.00%	0	0.00%	0	0.00%	20%	32%	
Warning Lites of Minnesota Inc		0	0.00%	0	0.00%	0	0.00%	0%	12%	
Wells Concrete		0	0.00%	0	0.00%	0	0.00%	20%	32%	
Zahl-Petroleum		0	0.00%	0	0.00%	0	0.00%	?	?	Intermintent
								Total =		57
								DBE		7

Key:
* Women % - This percent is based on the subcontractor's hours for the month.
**POCI% - This percent is based on the subcontractor's hours for the month.
Companies from whom we need initial capacity (Past Due)
New Subcontractor on project

SWLRT - Lunda/C.S. McCrossan JV

Contractor/Subcontractor Participation (December 2018 - April 2022)

Company	DBE	Total Project Hours	% of Overall Total Hours (C/C-4)	Women Hours	Women % *	People of Color & Indigenous People (POCI) Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		2,011,798		164,418	8.17	470,016	23.36	20%	32%	
LMJV		668,274	33.22	36,517	5.46	194,759	29.14	20%	32%	
Lunda		285,371	14.18	22,770	7.98	46,691	16.36	20%	32%	LMJV Sub
C.S. McCrossan		219,397	10.91	32,376	14.76	45,697	20.83	20%	32%	LMJV Sub
LMJV/Lunda.CS McCrossan	Combined	1,173,042	58.61	91,663	7.81	287,147	24.48			Combined Totals
A & E Companies, Inc., dba, MNSOARR, Inc.	Yes	1,356	0.07	1,195	88.13	1,099	81.05	83%	83%	J&L sub
Advanced Concrete Sawing		1,026	0.05	0	0.00	140	13.65	0%	0%	
All Phase Contracting		9,117	0.45	634	6.95	2,609	28.62	20%	32%	
Allstates Pavement Recycling & Stabilization		36	0.00	0	0.00	11	29.17	Work completed		
American Environmental		70	0.00	0	0.00	0	0.00	3 Days work		
Antigo Construction		5	0.00	0	0.00	0	0.00	Work completed.		
Architectural Sales of MN, Inc.		18	0.01	0	0.00	7	38.89	?	?	carpenters
Armstrong Crane & Rigging		114	0.01	0	0.00	0	0.00	?	?	
Atlas Foundation		2,638	0.13	0	0.00	18	0.68	0%	0%	
Badger Lighting Corporation		9	0.00	0	0.00	0	0.00	Work completed.		
Becho Inc.		17,337	0.86	0	0.00	7,128	41.11	0.00%	32%	Lunda's brother Co. (bridge) Tutor Perini
Berwald Roofing		6,354	0.32	565	8.89	1,110	17.47	15%	20%	
Best Trucking		29	0.00	0	0.00	29	100.00	Work completed		MBE Sub.
Big G Tech		5,843	0.29	1,649	28.22	273	4.67	Work completed.		
Bighorn Trucking		54	0.00	0	0.00	0	0.00	Work completed.		
Blackstone Contractors	Yes	16,686	0.83	1,785	10.70	4,406	26.41	4.4%	25%	
Blake Drilling Company Inc		998	0.05	3	0.30	186	18.64	0%	30%	
Brin Glass Company		2,622	0.13	0	0.00	360	13.73	12.5%	33%	
C I Utilities	Yes	124	0.01	5	4.03	0	0.00	Work completed.		Egan sub
Castrejon Incorporated (aka CI Utilities)		294	0.01	0	0.00	139	47.28	Work completed.		
Ceco Concrete Construction		7,134	0.35	206	2.88	578	8.10	Work completed.		
Central Minnesota Sawing LLC		318	0.02	55	17.30	0	0.00	Work completed.		
Chasers Trucking		25	0.00	0	0.00	0	0.00	Work completed.		
CRM Trucking		31	0.002	0	0.00	31	100.00	Work completed.		?
Davids Hydro Vac		14	0.00	0	0.00	0	0.00	Work completed.		
Davis Mechanical Systems		15	0.00	0	0.00	0	0.00	Work completed.		?
De Rossier Enterprises		26	0.001	0	0.00	0	0.00	Work completed.		
Dionne Construction		124	0.006	32	25.81	124	100.00	Work completed.		
Delta Railroad Construction		34,422	1.71	2,275	6.61	6,753	19.62	20%	32%	JV-RailWorks Track
RailWorks Track Services		62,449	3.10	3,623	5.80	15,640	25.04	20%	32%	JV-Delta
Delta/RailWorks Track, JV	Combined ★	96,871	4.82	5,898	6.09	22,393	23.12	20%	32%	Combined JV Totals
DJ & Sons Trucking		9	0.00	0	0.00	9	100.00	Work completed.		MBE Sub.
E&J Rebar Inc	Yes	115,647	5.75	5,930	5.13	30,043	25.98	20%	32%	
E-Con Placer	Yes	5,338	0.27	512	9.59	1,470	27.54	20%	32%	

Egan Company		146,509	7.28	14,857	10.14	25,577	17.46	20%	32%	
EJM Pipe Services		7,072	0.35	0	0.00	80	1.13	20%	32%	?
Flat Line Express		39	0.02	0	0.00	0	0.00	?	?	?
Gestra Engineering	Yes	1,040	0.05	0	0.00	117	11.25	0%	0%	Intermittent - ?
Global Specialty Contractors		13,127	0.65	1,923	14.65	1,993	15.18	20%	32%	
Gunnar Electric	Yes	7,908	0.39	1,797	22.72	1,871	23.66	20%	32%	Egan Sub
H & R Construction		515	0.03	0	0.00	0	0.00	0%	0%	
Hanson Custom Crushing		2,314	0.11	0	0.00	679	29.33	0%	33%	?
Harris St. Paul, Inc.		546	0.03	0	0.00	58	10.62	0%	0%	Metro Sheet Metal sub
Huls Bros. Trucking, Inc		12	0.19	0	0.00	0	0.00	Work completed.		
Infinity Access		226	0.01	0	0.00	0	0.00	0%	0%	
Interstate Improvement		35	0.00	0	0.00	0	0.00	?	?	?
J L Theis	Yes	403	0.02	19	4.71	188	46.65	20%	32%	
J P Transport		36	0.00	0	0.00	36	100.00	?	?	?
K-Brothers Trucking		196	0.01	0	0.00	0	0.00	?	?	
K W Specialty Services, LLC		24	0.00	0	0.00	0	0.00	Work completed.		
Keller Industrial Inc.		1,358	0.07	0	0.00	0	0.00	?	?	
Kivi Brothers		156	0.01	0	0.00	0	0.00	?	?	
Mavo Concrete Sawing Services LLC (new)	Yes	23	0.00	1	4.35	0	0.00	Work completed.		
Mavo Systems		21,464	1.07	0	0.00	12,822	59.74	Work completed.		
MBE	Yes	26,639	1.32	6,409	24.06	7,018	26.34	1%	1%	
Metro Sheet Metal		180	0.01	0	0.00	0	0.00	1.9%	11.7%	
Mi Construction		154	0.01	0	0.00%	119	77.27	?	?	?
Michel's Materials		126	0.01	31	24.60	0	0.00	Work completed.		LMJV sub
Minger Construction		23,689	1.18	418	1.76	2,088	8.81	15%	22%	
MixOnSite		891	0.04	0	0.00	0	0.00	0%	33%	?
Mulcahy Nickolaus LLC		1,975	0.10	223	11.29	258	13.04	20%	32%	
Neaton Brother Erosion		4,493	0.22	0	0.00	1,128	25.11	0%	15%	
New Path Trucking		98	0.00	0	0.00	98	100.00	?	?	
North Country Concrete Inc		7,258	0.36	0	0.00	695	9.58	0%	11%	
Northern Dewatering		379	0.02	0	0.00	168	44.25	0%	0%	?
Northern Lines Contracting		4,473	0.22	0	0.00	650	14.53	Work completed.		
Olson's Sewer Services & Excavating		4	0.00	0	0.00	0	0.00	Work completed.		
On Call Pavement Sweeping	Yes	9,083	0.45	4,046	44.54	1,142	12.57	40%	14%	
PCI Roads LLC		8,647	0.43	258	2.98	2,668	30.85	6%	13%	
Pete's Water & Sewer	Yes	36,714	1.82	639	1.74	7,765	21.15	20%	32%	
Progress Rail Welding		1,139	0.06	0	0.00	0	0.00	0%	0%	
Public Solutions Inc.		23,285	1.16	4,514	19.39	8,300	35.65	12%	30%	
Quality Cutting & Coring	Yes	67	0.00	0	0.00	0	0.00	Work completed.		
RailWorks Signals & Communications		3,175	0.16	0	0.00	6	0.19	0%	32%	Egan sub
Rain for Rent		65	0.00	0	0.00	0	0.00	Work completed.		
Rainbow Inc.		9,945	0.49	1,594	16.03	207	2.08	20%	34%	
RAM Construction		164	0.01	0	0.00	132	80.49	?	?	
Ramsey Companies		2,499	0.12	242	9.66	471	18.85	18%	25%	
Reiner Contracting	Yes	137	0.01	0	0.00	37	27.01	0%	0%	
Restoration and Construction Services		837	0.04	112	13.38	85	10.16	?	?	
Rock On Trucks	Yes	1,375	0.07	148	10.76	75	5.45	8%	0%	
Ron Kassa Construction		4,422	0.22	0	0.00	0	0.00	0%	1%	
Safety Signs	Yes	10,989	0.55	269	2.45	2,517	22.90	20%	32%	

Sowles Co		6,799	0.34	683	10.05	1,113	16.37	20%	32%	
ST Haul		7	0.00	0	0.00	0	0.00	Work completed.		Metro Sheet Metal sub
Standard Contracting	Yes	59,155	2.94	9,803	16.57	13,699	23.16	20%	32%	
Stonebrook Fence Inc	Yes	12,691	0.63	0	0.00	1,348	10.62	0%	25%	
Summit Companies		327	0.02	0	0.00	0	0.00	0%	0%	
Sun Mechanical	Yes	10,471	0.52	981	9.37	1,929	18.42	0%	0%	
Taylor Electric		1	0.00	0	0.00	0	0.00	Work completed.		
Technical Waterproofing Solutions		3,403	0.17	0	0.00	464	13.64	0.00%	25%	
The Caulkers Company		28	9.52	0	0.00	0	0.00	?	?	
Thul Specialty Contracting Inc		176	0.01	54	30.77	0	0.00	Work completed.		
Trackworks		1,746	0.09	0	0.00	0	0.00	Work completed.		
Total Specialty Contracting		53	0.00	0	0.00	29	54.72	?	?	Metro Sheet Metal sub-2nd tier
Twin Cities Acoustics		3,343	0.17	282	8.44	1,493	44.66	32.00%	15%	LMJV sub
Twin Cities & Western Railroad Company		236	0.01	0	0.00	0	0.00	Work completed.		LMJV sub
VCI Environmental, Inc.		64	0.00	0	0.00	15	23.44	Work completed.		
Veit & Company, Inc		17,759	0.88	1,444	8.13	3,686	20.76	20%	31%	
Warning Lites of Minnesota Inc		461	0.02	0	0.00	74	16.05	0%	12%	
Wells Concrete		487	0.02	0	0.00	59	12.01	20%	32%	
YTS Companies		7,537	0.37	0	0.00	0	0.00	0%	0%	
Zahl-Petroleum Maintenance Co		97	0.00	0	0.00	0	0.00	?	?	Intermittent
ZTS	Yes	4,372	0.22	25	0.57	0	0.00	0.00%	0.00%	
Key:										
* Women % - This percent is based on the subcontractor's hours for the month.										
**POCI% - This percent is based on the subcontractor's hours for the month.										
New Subcontractor On-Site										
Companies from whom we need initial capacity (Past Due)										

Aldridge-Parsons A Joint Venture

**Systems Construction for the Green Line (SWLRT)
Civil Construction
Project No. 17P000**

TOTAL HOURS

June 14, 2022 Meeting

(April 2022 Report)

April 2022:

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
363	146	40.22%	0	0%

- Women of Color = 0
- Race/Ethnicity Not Specified = 0

**Project to Date:
(7/2020 – 4/30/2022)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
3,418	556	16.27%	319	9.33%

- Women of Color = 0
- Race/Ethnicity Not Specified = 0

Goals on Project:

POCI	32%
Women	20%

* POCI - People of Color & Indigenous People

L.S. Black Constructors

Green Line LRT Extension ("Southwest LRT) Franklin O&M Facility Modifications Project No. 19P272

TOTAL HOURS

June 16, 2022 Meeting

(April 2022 Report)

April 2022:

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
36	3	8.33%	0	0%

- Women of Color = 0 (0.00%)
- Race/Ethnicity Not Specified = 0 (0.00%)

Project to Date: (6/2020 – 4/30/2022)

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
112,500	26,635	23.68%	9,988	8.88%

- Women of Color = 3,185 (2.83%)
- Race/Ethnicity Not Specified = 5,152 (4.58%)

Goals on Project:

POCI	32%
Women	20%

AN EQUAL OPPORTUNITY EMPLOYER

540 Fairview Ave. N, Suite 201 • St. Paul, MN 55104 • Tel 651.539.1100

MN Relay 711 or 1.800.627.3529 • Toll Free 1.800.657.3704 • Fax 651.296.9042 • mn.gov/mdhr

* POCI - People of Color & Indigenous People