



## Southwest LRT DBE and Workforce Advisory Committee

### Handouts

February 18, 2021

2:00 pm – 4:00 pm

### Contents

1. January 21, 2021 DBE & Workforce Advisory Committee Meeting Summary Draft
2. Civil (LMJV) – DBE Progress Report 28
3. Systems (APJV) – DBE Progress Report 15
4. Franklin O&M (LSB) – DBE Progress Report 06
5. Civil Workforce December Composite – LMJV
6. Civil Workforce Subcontractor Participation Details for December – LMJV
7. Civil Cumulative Subcontractor Workforce Participation to Date – LMJV
8. Systems Workforce December Composite – APJV
9. Franklin O&M Workforce December Composite – LSB
10. Franklin O&M Workforce Subcontractor Participation Details for December – LSB
11. Franklin O&M Cumulative Subcontractor Workforce Participation to Date – LSB

\* **We encourage anyone with questions and concerns to reach out directly to the advisory members or the co-chairs before the meeting.** Committee Co-chairs emails: Ashanti Payne at [ashanti.payne@metc.state.mn.us](mailto:ashanti.payne@metc.state.mn.us) or Salima Khakoo at [Salima.O.Khakoo@state.mn.us](mailto:Salima.O.Khakoo@state.mn.us).

## Southwest LRT DBE and Workforce Advisory Committee

Thursday, January 21<sup>st</sup>, 2021

2:00 – 4:00 p.m.

WebEx Meeting

### Meeting minutes

## AGENDA

### 1. Roll Call by Salima Khakoo:

- a. Jason Tintes, Jon Tao, Aaron Koski, Ashanti Payne, Barb Lau, Brian Leitch, Brian Runzel, Chris Gannon, Cyrenthia Jordan, Dale Even, Elaine Valadez, Gilbert Odonkor, John O’Phelan, Julie Brekke, Katy Maus, Leslie Woyee, Lykahnu Lysongtseng, Mohamed Omar, Salima Khakoo, Sam O’Connell, Sheila Olson, Sheila Kauppi, Mahad Omar, Melanie Williams, Mike Toney, Mel Reeves, Christa Seaburg

### 2. SWLRT Project Update by Sam O’Connell (Slides 3-13)

- a. Sam O’Connell and Brian Runzel provide project updates. Initially, the original opening service date was in 2023. Currently, what we know is that due to construction of the corridor protection wall and the secant wall in Minneapolis, there is an impact to the construction schedule. What we don’t know currently is the impact on the overall construction schedule or impacts to the project budget.
- b. The Met Council is working with LMJV to understand impacts and develop a new schedule. They brought in additional resources to help navigate the complexities of working through the schedule
  - i. For example: Identifying areas where we can complete civil work and turn over to systems
- c. The Council is ensuring contractors are treated fairly, they are working closely with OEO to ensure they’re addressing contractor issues in a timely manner, and the Council intends to keep the DWAC committee updated as more info is gathered.
- d. Brian shows diagrams of 2021 Corridor Protection Wall Work, excavation at Kenilworth Tunnel, example of a Secant Wall, Tunnel Construction Sequence
- e. DBE impacts: OEO is committed to the success of DBEs. They will continue to monitor impacts to individual firms and serve as a resource to DBEs. Specific concerns regarding

the timelines and cost impacts should be directed to the Prime contractors of the project.

f. Questions/Comments:

i. Ashanti: In regard to the Corridor Protection Wall, was that anticipated or not expected?

1. Brian: "We weren't able to get the wall into the base contract unfortunately. That's why it's being added as a change order, and it is much bigger than we anticipated when we started this job. That has a big influence on the impact of that wall. The wall was not unanticipated, but it definitely had a bigger impact than initially thought.

ii. Gilbert Odonkor: Is there a way that this is communicated to DBEs?

1. Dale Even: "As we work through these time related changes, we are reaching out to subs and notifying them about changes and time and ask them to put in requests if they are being affected by changes.

2. Christa: "We do have a DBE workshop where we cover and discuss delays with individual DBE's, so everyone is on the same page.

iii. John O 'Phalen: "In regard to POTUS's executive order in furthering Racial Equity, we should be aware that this project would be the prime project to be sampled as important since Minnesota is already low on Equity and that there is a lot of money being put into this project."

**3. DBE Achievement Reporting by Jon Tao (Slides 14-15)**

**a. DBE Achievement Reporting as of Nov 30<sup>th</sup>, 2020:**

i. LMJV is at \$78,602,793 DBE billed-to-date, 20.5% DBE percentage to date

ii. APJV is at \$4,612,976 DBE billed-to-date, 10.7% DBE percentage-to-date

iii. LS Black is at \$975,271 DBE billed-to-date, 9.6% DBE percentage-to-date

iv. Closed contracts are at \$74,610 DBE billed-to-date, 18.4% DBE percentage-to-date

v. With a 15% goal in mind, DBE \$ to date is \$84,265,650, 19.2% DBE percentage-to-date

**b. Civil: LMJV DBE Activities by Dale Even and Christa Seaburg (Slides 16-19)**

- i. Dale presents Change orders: Owner change orders approved thru 12/15 is \$28,089,294 and DBE change order participation is \$2,5113,352. DBE participated is 14.2% and DBE job-to-date participation is at 20.16%.
- ii. Christa shows the anticipated DBEs list for their one month look ahead.
- iii. Christa showcases Safety Signs as LMJV's DBE highlight. Their original contract value is \$6,381,799 with change orders at \$1,316,726. Their revised contract value as a result is \$7,698,525. Their scope of work is Traffic Maintenance.

**c. Systems: APJV DBE Activities by Chris Gannon (Slides 20-23)**

- i. Chris Gannon shows the anticipated DBEs list for their one month look ahead.
- ii. Chris presents change orders: Owner change orders approved thru 12/21 is - \$655,210 and DBE change order participation for Gunnar Electric is \$191,683.00. DBE job-to-date participation is 10.7%

**d. Franklin O&M: LS Black DBE Activities by Brian Letich (Slides 24-27)**

- i. Brian presents change orders: Owner change orders 1-10 approved thru 12/02 is at \$125,120.14. DBE Change order participation is \$33,295 with the percentage being 26.6%.
- ii. Brian showcases Painting by Nakasone as LS Black's DBE highlight. Their scope of work is Paint & Intumescent Fireproofing. Their DBE commitment is \$734,884. Completed to date, they have done 3% of work or \$20,000.
- iii. Brian shows the anticipated DBEs list for their one month lookahead.
- iv. Comment:
  - 1. Christa: "It's great to see the workforce participation growth in LS Black! Great job"

**4. Workforce Participation Reporting by Elaine Valedoz (Slides 28-33)**

**a. Civil Workforce Participation Percentage:**

- i. November 2020: 62,677 hours with a civil construction total of 928,900 hours. Women is 8.47% to date and POCl is 21.42% to date. Unspecified is at 0.31% to date. Their goals are 20%, 32% and N/A respectively (Women, POCl and unspecified).
- ii. Hours worked by category out of 62,677 hours: white men were at 68%, PCOI men 22%, POCl women 2%, white women 7% and unspecified 1%.

- iii. Trucking participation on project being counted is MBE (17,246 hours), ZTS (3,293 hours), and Rock-On Trucks (585 hours) based on project to date.
- iv. Salima displays handout on Opportunity Analysis based on total hours completed.
  - 1. Barb Lau expresses concern about the handout due to someone not being able to take in and understand all the nuances of the data provided.
  - 2. Ashanti mentions that both the Council/MDHR knew that there were nuances that come with this structuring of data, but it's just a way to look at it. Especially since we live in an area that is woefully underperforming when considering equity. The point is, just like the committee, is to discuss methods/strategies to get to those numbers.
  - 3. John O 'Phalen mentions that this is a call to action. This committee comes out with best models/practices in the Twin Cities metro area and can be used as a way to look into what the economic impact loss of POCI and veterans and if due diligence is not made. It can be used as an opportunity to look at the data, especially since it does call out that POCI and women are economically impacted negatively.
  - 4. Christa mentions that we need to focus on our outreach efforts to increase our numbers and make sure they meet the goals that are reflected on the handout.

**b. Systems Workforce Participation Percentage:**

- i. Workforce participation percentage: November 2020: 0 hours. System Construction total is 223. Women are at 34.53% contract-to-date and POCI are at 29.6% contract-to-date. Their goals are 20% and 32% respectively (women and POCI).

**c. Franklin Workforce participation Percentage:**

- i. Workforce participation percentage: November 2020, 5280 hours. Construction total is 11,361 hours. Women are at 8.19% contract-to-date, POCI are at 27.7% contract-to-date and unspecified is at 1.59% contract-to-date. Their goals are 20%, 32% and N/A respectively (women, POCI, unspecified).

**5. Civil: LMJV Workforce Activities by Christa Seaburg (Slides 34-36)**

- a. Monthly GFE meeting with MDHR & Met Council, Monthly subcontractor workforce participation meeting, SWLRT meeting with leadership regarding upcoming winter workforce – potential outreach efforts during slow hiring time, continued brainstorming with internal team on creating a potential Lunda pre-apprentice program, and meetings with individual subcontractors regarding GFEs. They had a meeting with Sowles to bring them up to compliance. They continued work on field anti-harassment training documents, they are working with HR and corporate to finalize those details. They also reviewed and updated SWLRT electronic workforce files.

- i. Total new hires for LMJV is 0.

**a. Systems: APJV Workforce Activities by Mike Toney (Slides 37-38)**

- a. APJV craft labor will not begin until April 2021, held meetings with Locals 292/160/49, worked to identify opportunities to increase POCI and women participation on the project through workforce retention, held a meeting with Ramsey County workforce, met with Building Strong Communities cohort in October, participated in mock interviews at Summit Academy on Nov 12<sup>th</sup> 2020 and Jan 8<sup>th</sup> 2021, working on ACE mentoring program that holds volunteer mentors and summer internships for high school students, and have an upcoming kick-off meeting with Meyer & Lower Tier Subs.

**b. Franklin O&M: LS Black Workforce Activities by Brian Leitch (Slides 39-41)**

- a. Contract workforce activities: LSB scheduled a “member mingle” with AWC where they will network and promote female hiring opportunities and female workforce retention (ACTUALLY DBE PARTICIPATION). The LSB Director of Field Operations plans to schedule a call with Workforce Development at the Metropolitan Council and Building Strong Communities, the goal is to identify POCI and Women hiring opportunity for LSB workforce in early 2021. LS Black has monthly conversations with Local 563 and Local 322. LS Black will be scheduling meetings with Summit Academy, Urban League and St. Paul College. They scheduled monthly GFE meetings with Joseph Serr at MDHR, their next meeting is scheduled on Jan 20<sup>th</sup> to review previous workforce reports, GFE and

upcoming activities. They are working with major subcontractor partners to identify opportunities to increase subcontractor POC and Woman participation.

**6. Office of Equal Opportunity Leadership by Cyrenthia Jordan (Slide 42)**

- a. Cy introduced herself and wanted to make space for the members to express their concerns. Some members were shocked about the recent staffing changes, but appreciate the efforts made by Ashanti Payne stay committed to the equity goals. Members were also concerned about the Council's commitment to DBE, Workforce and overall equity plan for our region. Ashanti shared that if the members desired, we could set aside time and space to present on the equity plans. John O'Phelan expressed a desire to understand about OEO's equity plan and the Council-wide equity plan.
- b. Marvin Smith requested that someone connect with him outside of the meeting to get caught up on the changes and Salima acknowledged the request and agreed that one of the Co-chairs will follow up with him. Cy also expressed that having good data will help us in advancing the equity work in our region moving forward.

**7. Building Strong Communities Update by Aaron Koski (Slides 43-46)**

- a. **Larger update postponed to February DWAC meeting as there was not sufficient time for Aaron Koski to provide his updates.**

**8. Adjourn**

**Next Scheduled Meeting: February 18, 2021 from 2:00 - 4:00 pm**

# Civil DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
Airfresh Industries	F/W	Portable Toilets (Sub to LMJV)	\$250,000.00	\$250,000.00	\$0.00	\$94,719.66	\$7,569.54	\$102,289.20	\$94,719.66	\$0.00
Airfresh Industries	F/W	Portable Toilets (Sub to Egan)	Not listed	\$50,000.00	\$50,000.00	\$4,999.95		\$4,999.95	\$4,999.95	\$0.00
All Phase Contracting	F/W	Furnish & Install Manholes	\$2,094,827.00	\$2,094,827.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
AM-TEC Designs	F/W	Stair Tower Fabrication	\$185,460.00	\$185,460.00	\$0.00	\$608,480.59		\$608,480.59	\$578,056.56	\$30,424.03
AM-TEC Designs	F/W	Structural Steel	Not listed	\$5,215,455.99	\$5,215,455.99	\$0.00		\$0.00	\$0.00	\$0.00
B & L Supply, INC	M/B	Materials	\$2,150,695.00	\$2,150,695.00	\$0.00	\$857,927.32		\$857,927.32	\$815,030.96	\$42,896.36
Biffs INC.	F/W	Temporary Facilities	\$180,000.00	\$180,000.00	\$0.00	\$2,535.52		\$2,535.52	\$2,408.75	\$126.77
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	Not listed	\$2,702,842.23	\$2,702,842.23	\$1,168,566.35		\$1,168,566.35	\$1,110,137.67	\$58,428.68
Blackstone Contractors, LLC	F/W	Block Walls, Retaining Wall, and Historic Masonry Wall	\$9,999,573.00	\$9,999,573.00	\$0.00	\$158,427.10		\$158,427.10	\$150,505.75	\$7,921.35
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (sub to LMJV)	\$234,192.00	\$234,192.00	\$0.00	\$754,690.02		\$754,690.02	\$716,955.53	\$37,734.49
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (Sub to Minger)	Not listed	\$900,000.00	\$900,000.00	\$0.00		\$0.00	\$0.02	(\$0.02)
Carlo Lachmansingh Sales INC	M/AS	Materials	\$178,475.00	\$178,475.00	\$0.00	\$15,632.15		\$15,632.15	\$15,632.15	\$0.00
Casillas Glass, LLC	M/H	Glazing	\$1,409,324.00	\$1,409,324.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Central MN Sawing LLC	F/W	Concrete Sawing	Not listed	\$72,128.29	\$72,128.29	\$79,886.43		\$79,886.43	\$75,274.19	\$4,612.24
Chippewa Wood Products	F/W	Noise Wall Lumber	\$152,926.00	\$152,926.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
CI Utilities LLC	M/H	Electrical Work (Sub to LMJV)	Not listed	\$6,590.00	\$6,590.00	\$6,590.00		\$6,590.00	\$6,590.00	\$0.00
CI Utilities LLC	M/H	Electrical Work (Sub to Egan)	\$160,150.00	\$160,150.00	\$0.00	\$28,820.00		\$28,820.00	\$27,379.01	\$1,440.99
Courtland LLC	F/W	Paint Materials (Sub to Rainbow)	\$1,102,833.00	\$1,102,833.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Courtland LLC	F/W	Paint Materials (Sub to Lunda)	Not listed	\$36,379.00	\$36,379.00	\$0.00		\$0.00	\$0.00	\$0.00
Crocus Hill Electric CO	F/W	Electrical Materials	\$1,572,089.00	\$1,572,089.00	\$0.00	\$136,804.48		\$136,804.48	\$136,804.48	\$0.00
Dionne Construction INC.	M/B	Landscaping	\$930,429.00	\$930,429.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Donovan Enterprises, INC.	F/W	Trucking	\$2,061,599.14	\$2,061,599.14	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to LMJV)	\$14,638,950.00	\$14,638,950.00	\$0.00	\$3,578,187.97	\$409,549.23	\$3,987,737.20	\$3,399,278.59	\$178,909.38
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to Lunda)	\$5,910,000.00	\$5,910,000.00	\$0.00	\$759,924.56		\$759,924.56	\$652,124.75	\$107,799.81
Eastern Rail Corporation	M/H	Furnish Rail Suppliers	\$20,500,000.00	\$20,500,000.00	\$0.00	\$16,645,752.11		\$16,645,752.11	\$15,813,464.51	\$832,287.60
E-CON-PLACER INC	M/NA	Concrete Pumping	\$225,000.00	\$225,000.00	\$0.00	\$296,718.63	\$24,080.00	\$320,798.63	\$295,555.01	\$1,163.62
Exterior Building Services, INC. (DBA EBS)	F/W	Waterproofing & Air Barrier	\$137,125.00	\$137,125.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Gestra Engineering INC.	M/AS	Geotech and Settlement monitoring	Not listed	\$659,526.00	\$659,526.00	\$472,378.00		\$472,378.00	\$448,759.10	\$23,618.90
Gunnar Electric, INC	F/W	Electrical Work	\$4,977,696.00	\$4,977,696.00	\$0.00	\$1,395,536.70		\$1,395,536.70	\$1,325,759.87	\$69,776.83
Hanson Custom Crushing INC	F/W	Concrete Crushing	\$593,422.00	\$593,422.00	\$0.00	\$99,470.58		\$99,470.58	\$94,497.03	\$4,973.55
Hirschmugl, Heine & Associates, INC.	F/W	Engineering Services	Not listed	\$770,750.00	\$770,750.00	\$776,928.04	\$27,932.50	\$804,860.54	\$776,928.04	\$0.00
IMO Consulting Group	M/H	Pre and Post-Condition Surveys	\$757,986.00	\$6,349,986.00	\$5,592,000.00	\$4,251,231.09	\$193,328.38	\$4,444,559.47	\$4,038,669.59	\$212,561.50



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
Intelligent Unmanned Aircraft										
System & Integration	M/AP	Drone Services	Not listed	\$3,000.00	\$3,000.00	\$3,000.00		\$3,000.00	\$3,000.00	\$0.00
JL Theis, INC	F/W	Brick Pavers	\$493,563.00	\$493,563.00	\$0.00	\$22,276.69	\$7,625.00	\$29,901.69	\$21,162.86	\$1,113.83
Joe Mullin Trucking, INC	M/NA	Haul Aggregates	\$1,100,000.00	\$1,100,000.00	\$0.00	\$280,884.88		\$280,884.88	\$280,884.88	\$0.00
Lanier Steel Products, INC	F/W	Materials	\$2,894,218.00	\$2,894,218.00	\$0.00	\$1,054,792.28		\$1,054,792.28	\$1,054,792.28	\$0.00
M & J Trucking CO, LLC	F/W	Trucking	Not listed	\$40,000.00	\$40,000.00	\$2,047.50		\$2,047.50	\$1,945.13	\$102.37
Mac's Roll-Off Service, INC	F/W	Dumpster Service	\$250,000.00	\$250,000.00	\$0.00	\$195,488.44	\$17,028.95	\$212,517.39	\$194,976.08	\$512.36
MBE INC	M/AP	Trucking	\$37,500,000.00	\$37,500,000.00	\$0.00	\$21,082,009.95	\$1,263,512.35	\$22,345,522.30	\$21,082,009.99	(\$0.04)
Midwest Window Systems, LLC	M/B	Metal Ceiling	\$1,200,000.00	\$1,200,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Modern Electrical Solutions, INC	F/AP	Electrical Work	\$277,743.00	\$277,743.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
On Call Pavement Sweeping INC	F/W	Sweeping	\$517,000.00	\$517,000.00	\$0.00	\$372,347.00	\$40,135.00	\$412,482.00	\$348,554.65	\$23,792.35
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to Northern Lines)	Not listed	\$114,600.00	\$114,600.00	\$43,843.56		\$43,843.56	\$41,651.38	\$2,192.18
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to CS McCrossan)	\$13,544,173.00	\$13,544,173.00	\$0.00	\$6,469,830.94	\$135,204.54	\$6,605,035.48	\$6,143,532.56	\$326,298.38
Pine Waterproofing and Sealant, INC										
INC	F/W	Waterproofing Services	Not listed	\$479,003.56	\$479,003.56	\$7,976.00		\$7,976.00	\$7,577.20	\$398.80
Povolny Specialties, INC	F/W	Electrical Equipment	\$628,839.00	\$628,839.00	\$0.00	\$305,820.80		\$305,820.80	\$290,529.24	\$15,291.56
Princess Trucking, INC (DBA PTI)	F/W	Trucking Beams	\$89,500.00	\$89,500.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Procellis Technology, INC.	M/B	Electrical Equipment Supply (Sub to Egan)	\$208,426.00	\$208,426.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Procellis Technology, INC.	M/B	Electrical Furnish & install (Sub to Egan)	\$97,807.00	\$97,807.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Public Solutions Group, INC.	F/W	Public Involvement	\$675,000.00	\$3,913,062.00	\$3,238,062.00	\$782,715.25	\$183,886.81	\$966,602.06	\$734,579.49	\$48,135.76
Reiner Contracting INC	F/W	Sawcutting	\$133,508.00	\$133,508.00	\$0.00	\$40,759.31		\$40,759.31	\$39,542.91	\$1,216.40
Restoration & Construction Serv.	A/M	Pavement & Gutter	Not listed	\$1,121,503.00	\$1,121,503.00	\$0.00		\$0.00	\$0.00	\$0.00
Rock On Trucks, LLC	F/W	Trucking (Sub to Railworks/Delta)	Not listed	\$1,100,000.00	\$1,100,000.00	\$350,347.89	\$70,268.39	\$420,616.28	\$332,831.50	\$17,516.39
Rock On Trucks, LLC	F/W	Trucking (Sub to Northern Lines)	Not listed	\$40,000.00	\$40,000.00	\$0.00		\$0.00	\$0.00	\$0.00
R Olson Trucking, LLC	M/NA	Trucking	\$1,295,000.00	\$0.00	-\$1,295,000.00			\$0.00		\$0.00
Safety Signs	F/W	Traffic Control, Install Signs (Sub to LMJV)	\$5,285,318.00	\$7,115,286.31	\$1,829,968.31	\$4,065,176.32	\$697,211.12	\$4,762,387.44	\$3,983,859.35	\$81,316.97
Safety Signs	F/W	Traffic Control, Install Signs (sub to Egan)	\$70,880.00	\$70,880.00	\$0.00	\$34,004.00		\$34,004.00	\$32,303.80	\$1,700.20
Skyview Construction CO LLC	F/W	Turf Establishment Materials	\$795,000.00	\$795,000.00	\$0.00	\$200,544.72	\$0.00	\$200,544.72	\$190,517.49	\$10,027.23
Standard Contracting, INC	F/W	Temporary Erosion Maintenance	\$7,800,000.00	\$9,275,200.00	\$1,475,200.00	\$5,397,894.12	\$138,553.73	\$5,536,447.85	\$5,221,629.94	\$176,264.18
Stonebrook Fence, INC	F/W	Fence	\$4,945,023.00	\$5,354,971.39	\$409,948.39	\$2,049,755.32		\$2,049,755.32	\$1,969,186.53	\$80,568.79
Sun Mechanical INC	F/W	Mechanical	\$4,546,000.00	\$4,661,000.00	\$115,000.00	\$1,751,325.34		\$1,751,325.34	\$1,541,886.75	\$209,438.59
Tegan Marketing, INC.	F/W	Building Material Supply	\$1,206,229.00	\$1,206,229.62	\$0.62	\$0.00		\$0.00	\$0.00	\$0.00
Trackworks LLC	F/W	Railroad Flagging	\$1,925,000.00	\$951,652.00	-\$973,348.00	\$951,652.40		\$951,652.40	\$936,482.33	\$15,170.07
Zaczkowski Trucking Serv.(ZTS)	F/W	Trucking	\$650,000.00	\$1,000,000.00	\$350,000.00	\$944,092.90	\$23,312.49	\$967,405.39	\$896,888.33	\$47,204.57

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
<b>Totals :</b>	<b>\$ 158,530,978.14</b>	<b>\$ 182,584,587.53</b>	<b>\$24,053,609.39</b>	<b>\$78,602,792.86</b>	<b>\$3,239,198.03</b>	<b>\$ 81,841,990.89</b>	<b>\$ 75,929,855.84</b>	<b>\$ 2,672,937.02</b>

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
<b>\$ 828,603,632.00</b>	<b>\$ 403,296,432.00</b>	<b>48.67%</b>

DBE Goal	LMJV DBE Commitment	Current DBE % <sup>2</sup>
<b>16.0%</b>	<b>16.17%</b>	<b>20.29%</b>

**Gender/ Ethnicity Legend**  
**M:** Male **F:** Female **AP:** Asian Pacific Islander  
**AS:** Asian Subcontinent **B:** Black **H:** Hispanic  
**W:** White **NA:** Native American

<sup>1</sup> AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

<sup>2</sup> Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

<sup>3</sup> Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

# Systems DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
B & L Supply, INC	M/B	Materials	\$ 2,000,000.00	\$ 2,000,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Bald Eagle Erectors INC	M/NA	Installatoin of Reinforcing Steel	\$ -	\$ 130,401.00	\$130,401.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	\$ 1,000,000.00	\$ 1,000,000.00	\$0.00	\$256,507.23	\$24,623.29	\$281,130.52	\$256,182.59	\$324.64
Carlo Lachmansingh Sales INC	M/AS	Materials	\$ 1,062,000.00	\$ 1,062,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
DDE Inc. dba Generation Cable Co.	F/W	Cable Supply	\$ 3,600,000.00	\$ 3,600,000.00	\$0.00	\$0.00	\$2,437,936.64	\$2,437,936.64	\$0.00	\$0.00
Dione Construction	M/B	Landscaping	\$ 785,000.00	\$ 785,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Gunnar Electric, INC	F/W	TPSS Furnish and Install	\$ 17,676,000.00	\$ 17,754,080.00	\$78,080.00	\$1,179,210.00	\$698,000.00	\$1,877,210.00	\$972,002.00	\$207,208.00
MBE Inc.	M/AP	Trucking & Aggregates	\$ -	\$ 400,000.00	\$400,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Moltron Builders	M/B	Construction Labor	\$ -	\$ 163,100.00	\$163,100.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Public Solutions Group, INC.	F/W	Public Involvement	\$ 250,000.00	\$ 250,000.00	\$0.00	\$16,699.29	\$0.00	\$16,699.29	\$16,699.29	\$0.00

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
<b>Totals :</b>	<b>\$ 26,373,000.00</b>	<b>\$ 27,144,581.00</b>	<b>\$ 771,581.00</b>	<b>\$ 1,452,416.52</b>	<b>\$ 3,160,559.93</b>	<b>\$ 4,612,976.45</b>	<b>\$ 1,244,883.88</b>	<b>\$ 207,532.64</b>

Gender/ Ethnicity Legend				
<b>M:</b> Male	<b>F:</b> Female	<b>AP:</b> Asian Pacific Islander	<b>AS:</b> Asian Subcontinent	<b>B:</b>
	Black	<b>H:</b> Hispanic	<b>W:</b> White	<b>NA:</b> Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
<b>\$ 193,755,789.00</b>	<b>\$ 43,191,292.00</b>	<b>22.29%</b>

DBE Goal	APJV DBE Commitment	Current DBE % <sup>2</sup>
<b>12.0%</b>	<b>12.19%</b>	<b>10.68%</b>

<sup>1</sup> AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

<sup>2</sup> Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

<sup>3</sup> Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

# Franklin O&M Building Expansion DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
AirFresh Industries, INC	F/W	Site Prep, Rental Services	\$32,337.50	\$32,337.50	\$0.00	\$21,111.62	\$6,263.98	\$27,375.60	\$21,111.62	\$0.00
Always Tile & Stone LLC	F/B	Tile	\$43,368.90	\$43,368.90	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Am-Tec Designs, INC	F/W	Metals	\$720,000.00	\$777,285.00	\$57,285.00	\$421,557.59	\$355,727.41	\$777,285.00	\$421,557.59	\$0.00
Bald Eagle Erectors, INC	M/NA	Rebar Install	\$80,000.00	\$87,690.00	\$7,690.00	\$35,591.08	\$36,736.92	\$72,328.00	\$33,811.53	\$1,779.55
Bald Eagle Erectors, INC	M/NA	Install Misc. Metals	\$124,076.00	\$124,076.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Camacho Contractors, INC dba Industrial Roofin	F/H	Roofing, Flashing, Sheet Metal	\$715,140.00	\$715,140.00	\$0.00	\$0.00	\$118,757.58	\$118,757.58	\$0.00	\$0.00
Crocus Hill Electric CO	F/W	Electrical	\$878,325.00	\$878,325.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Dispatch Trucking	F/W	Trucking	Not listed	\$50,000.00	\$50,000.00	\$0.00		\$0.00	\$0.00	\$0.00
Dzeidzic Caulking	F/W	Joint Sealant	\$29,824.00	\$38,824.00	\$9,000.00	\$0.00	\$12,300.00	\$12,300.00	\$0.00	\$0.00
Dzeidzic Caulking	F/W	Expansion Joints	\$39,835.00	\$39,835.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
E-Con-Placer INC	M/NA	Concrete Pumping Services	\$50,000.00	\$50,000.00	\$0.00	\$12,824.25	\$5,533.75	\$18,358.00	\$12,824.25	\$0.00
Go Fetsch Mechanical	F/NA	Mechanical	\$3,807,561.00	\$3,807,561.00	\$0.00	\$484,186.58	\$476,114.71	\$960,301.29	\$459,977.25	\$24,209.33
Hydrovac, INC	F/W	Hydro-Excavation	\$10,000.00	\$10,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Minnesota Street Works	F/W	Street Sweeping	\$5,000.00	\$5,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Painting by Nakasone, INC	M/AP	Painting	\$695,442.00	\$734,884.00	\$39,442.00	\$0.00	\$18,000.00	\$18,000.00	\$0.00	\$0.00
Rock On Trucks INC	F/W	Ballast Supplier	\$91,310.00	\$91,310.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Total Insulation, INC	F/W	Plumbing Insulation	\$144,500.00	\$144,500.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Willis Trucking INC	F/W	Trucking	<del>\$135,000.00</del>	<del>\$0.00</del>	<del>-\$135,000.00</del>	\$0.00		\$0.00	\$0.00	\$0.00
Wissota Supply Company Inc.	M/NA	Furnish and install lockers	Not listed	\$91,683.00	\$91,683.00	\$0.00	\$22,500.00	\$22,500.00	\$0.00	\$0.00

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
Totals :	\$ 7,601,719.40	\$ 7,721,819.40	\$ 120,100.00	\$ 975,271.12	\$ 1,051,934.35	\$ 2,027,205.47	\$ 949,282.24	\$ 25,988.88

**Gender/ Ethnicity Legend**

**M:** Male    **F:** Female    **AP:** Asian Pacific Islander    **AS:** Asian Subcontinent  
**B:** Black    **H:** Hispanic    **W:** White    **NA:** Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 38,650,000.00	\$ 12,918,038.00	33.42%

DBE Goal	LSB DBE Commitment	Current DBE % <sup>2</sup>
15.0%	18.66%	15.69%

<sup>1</sup> AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

<sup>2</sup> Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

<sup>3</sup> Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

## LUNDA / C.S. McCROSSAN, Joint Venture

### Green Line LRT Extension (“Southwest LRT”) Civil Construction Project No. 15P307A

## TOTAL HOURS

(December 2020 Report)

#### December 2020:

<u>Total Hours</u>	<u>People of Color &amp; Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
<b>46,884</b>	<b>9,982</b>	<b>21.3%</b>	<b>3,573</b>	<b>7.62%</b>

- Women of Color = 1,232 (2.63%)
- Race/Ethnicity Not Specified = 324 (0.69%)

#### Project to Date: (12/2018 – 12/31/2020)

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
<b>975,784</b>	<b>208,990</b>	<b>21.42%</b>	<b>82,894</b>	<b>8.43%</b>

- Women of Color = 21,523 (2.21%)
- Race/Ethnicity Not Specified = 3,162 (0.32%)

#### **Goals on Project:**

POCI	32%
Women	20%

\* POCI - People of Color & Indigenous People

## SWLRT - Lunda/C.S. McCrossan JV

### Contractor/Subcontractor Participation (December 2020)

Company	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
<b>All Companies on Project</b>		<b>46,884</b>		<b>3,573</b>	<b>7.62%</b>	<b>9,982</b>	<b>21.30%</b>	20%	32%	
LMJV		16,653	35.52%	752	4.52%	4,852	29.14%	20%	32%	
Lunda Construction		8,025	17.12%	777	9.70%	1,429	17.80%	20%	32%	LMJV Sub
C.S. McCrossan		5,272	11.24%	537	10.20%	1,028	19.50%	20%	32%	LMJV Sub
<b>All Phase</b>		54	0.12%	-	0.00%	0	0.00%	?	?	
Advanced Concrete Sawing		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
American Environmental		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Atlas Foundation		36	0.00%	-	0.00%	0	0.00%	0%	0%	
Berwald Roofing		378	0.81%	16	4.23%	121	32.00%	15%	20%	
Big G Tech	Yes	197	0.42%	63	32.00%	0	0.00%	20%	32%	
Big Horn Trucking		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Blackstone Contractors LLC	Yes	-	0.00%	-	0.00%	0	0.00%	4%	25%	no work this month
Blake Drilling Company		-	0.00%	-	0.00%	0	0.00%	0%	30%	no work this month
Brin Glass Company (New)		315	0.67%	-	0.00%	0	0.00%	13%	33%	
Castrejon, Inc. (aka, CI Utilities)	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
CI Utilities	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Central Minnesota Sawing		-	0.00%	-	0.00%	0	0.00%	24%	0%	no work this month
Chasers Trucking		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Delta Railroad (JV-RailWorks Track)		1,126	2.40%	80	7.10%	80	7.10%	20%	32%	JV-RailWorks Track
E&J Rebar Inc	Yes	3,054	6.51%	82	2.70%	674	22.10%	20%	32%	
E-Con Placer	Yes	58	0.12%	-	0.00%	5	8.62%	20%	32%	
Egan Company		3,913	8.35%	250	6.40%	378	9.70%	20%	32%	
EJM Pipe Services		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Gestra Engineering		-	0.00%	-	0.00%	0	0.00%	Intermittent		no work this month
Global Specialty Contractors (new)		200	0.43%	-	0.00%	0	0.00%	?	?	

Gunnar Electric	Yes	24	0.10%	-	0.00%	8	33.33%	20%	32%	Egan sub
H & R Construction		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Hanson Custom Crushing		517	0.90%	-	0.00%	133	25.73%	0%	33%	
Harris St. Paul, Inc.	15	-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Infinity Access		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
J L Theis	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
K-Bro's Trucking LLC		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
MBE	Yes	741	1.60%	113	15.25%	214	28.90%	1%	1%	
Minger Construction		29	0.10%	-	0.00%	4	13.80%	15%	22%	
Mix On Site		-	0.00%	-	0.00%	0	0.00%	0%	33%	no work this month
Mulcahy Nickolaus LLC		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Neaton Brother Erosion		105	0.22%	-	0.00%	52	49.52%	0%	15%	
North Country Concrete		-	0.00%	-	0.00%	0	0.00%	0%	11%	no work this month
Northern Lines Contracting		-	0.00%	-	0.00%	0	0.00%	0%	32%	no work this month
Olson's Sewer Services & Excavating		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
On Call Pavement Sweeping	Yes	-	0.00%	-	0.00%	0	0.00%	40%	14%	no work this month
PCI Roads LLC		108	0.23%	-	0.00%	0	0.00%	6%	13%	
Pete's Water & Sewer	Yes	662	1.41%	-	0.00%	53	8.00%	20%	32%	
Public Solutions	Yes	1,252	2.70%	184	14.70%	436	34.82%	?	?	
RailWorks Signals & Communications		112	0.24%	-	0.00%	0	0.00%	0%	0%	Egan
RailWorks Track Services (JV-Delta)		1537	3.28	143	9.30%	83	5.40%	20%	32%	JV-Delta
Rain for Rent		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Rainbow Inc.		-	0.00%	-	0.00%	0	0.00%	20%	34%	no work this month
Ramsey Companies Inc.		-	0.00%	-	0.00%	0	0.00%	18%	25%	no work this month
Reiner Contracting	Yes	6	0.01%	-	0.00%	0	0.00%	0%	0%	
Rock On Trucks	Yes	98	0.21%	-	0.00%	0	0.00%	8%	0%	
Safety Signs	Yes	573	1.22%	-	0.00%	93	16.23%	20%	32%	
Sowles		58	0.12%	-	0.00%	0	0.00%	20%	32%	
ST Haul		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Standard Contracting, Inc.	Yes	1,234	2.63%	531	43.00%	179	14.50%	20%	32%	
Stonebrook Fence	Yes	195	0.42%	-	0.00%	65	33.33%	0%	25%	
Sun Mechanical	Yes	216	0.34%	-	0.00%	32	14.81%	0%	0%	no work this month
Technical Waterproofing Solutions		18	0.04%	-	0.00%	0	0.00%	20%	32%	

Thul Specialty Contracting			0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Veit & Company		172	0.37%	47	27.33%	0	0.00%	20%	32%	
Warning Lites of Minnesota Inc		26	0.06%	-	0.00%	0	0.00%	0%	12%	
YTS Companies		2	0.00%	-	0.00%	0	0.00%	0%	0%	
Zahl-Petroleum		8	0.02%	-	0.00%	0	0.00%	?	?	Previously stated completed
ZTS	Yes	134	0.29%	-	0.00%	0	0.00%	0%	0%	
<b>Key:</b>										
* Women % - This percent is based on the subcontractor's hours for the month.										
**POCI% - This percent is based on the subcontractor's hours for the month.										
Need Initial goal commitment										
New Subcontractor on project										

**SWLRT - Lunda/C.S. McCrossan JV**  
**Contractor/Subcontractor Participation (December 2018 - December 2020)**

Company	DBE	Total Project Hours	% of Overall Total Hours (C/C-4)	Women Hours	Women % *	People of Color & Indigenous People (POCI) Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
<b>All Companies on Project</b>		<b>975,784</b>		<b>82,294</b>	8.43	<b>208,990</b>	21.42	20%	32%	
LMJV		332,914	34.12	19,973	6.00	87,907	26.41	20%	32%	
Lunda		131,457	13.47	9,950	7.57	21,738	16.54	20%	32%	LMJV Sub
C.S. McCrossan		134,866	13.82	20,109	14.91	28,975	21.48	20%	32%	LMJV Sub
Advanced Concrete Sawing		264	0.03	0	0.00	24	8.90	0.00%	0.00%	
All Phase Contracting		297	0.03	0	0.00	0	0.00	?	?	
Allstates Pavement Recycling & Stabilization		30	0.00	0	0.00	11	35.59	Work completed		
American Environmental		70	0.01	0	0.00	0	0.00	3 Days work		
Antigo Construction		5	0.00	0	0.00	0	0.00	Work completed.		
Armstrong Crane & Rigging		22	0.00	0	0.00	0	0.00	0.00%	0.00%	Intermittent
Atlas Foundation		1,947	0.20	0	0.00	15	0.77	0.00%	0.00%	
Berwald Roofing		1,599	0.16	272	16.98	297	18.58	15%	20%	
Big G Tech	Yes	5,668	0.58	1,577	27.82	273	4.82	20%	32%	
Bighorn Trucking		54	0.01	0	0.00	0	0.00	?	?	
Blackstone Contractors	Yes	1,242	0.13	263	21.14	207	16.67	4.40%	25%	
Blake Drilling Company Inc		576	0.06	3	0.52	78	13.54	0.00%	30%	
Brin Glass Company		985	0.10	0	0.00	360	36.59	?	?	
C I Utilities	Yes	87	0.01	5	5.75	0	0.00	20%	32%	Egan
Castrejon Incorporated (aka CI Utilities)		105	0.01	0	0.00	51	48.57	20%	32%	
Central Minnesota Sawing LLC		247	0.03	37	14.99	0	0.00	24.00%	0%	
Chasers Trucking		8	0.00	0	0.00	0	0.00	?	?	
Davids Hydro Vac		14	0.00	0	0.00	0	0.00	0.00%	0.00%	Intermittent
Delta Railroad Construction		13,995	1.43	663	4.74	663	4.74	20%	32%	JV-RailWorks Track
E&J Rebar Inc	Yes	42,980	4.40	1643	3.82	9,701	22.57	20%	32%	
E-Con Placer	Yes	832	0.09	0	0.00	151	18.15	20%	32%	
Egan Company		80,176	8.22	8,082	10.08	11,764	14.67	20%	32%	
EJM Pipe Services		5,375	0.55	0	0.00	27	0.50	20%	32%	



Gestra Engineering	Yes	1,040	0.11	0	0.00	117	11.25	0.00%	0.00%	Intermintent
Global Specialty (New)		200	0.02	0	0.00	0	0.00	?	?	
Gunnar Electric	Yes	2,646	0.27	298	11.26	564	21.32	20%	32%	Egan Sub
H & R Construction		234	0.02	0	0.00	0	0.00	0.00%	0%	
Hanson Custom Crushing		1,473	0.15	0	0.00	457	31.03	0.00%	33%	
Harris St. Paul, Inc.		105	0.01	0	0.00	0	0.00	0.00%	0%	Metro Sheet Metal sub
Infinity Access		153	0.02	0	0.00	0	0.00	0.00%	0%	
J L Theis	Yes	191	0.02	19	9.95	92	48.20	20.00%	32%	
K-Brothers Trucking		11	0.00	0	0.00	0	0.00	?	?	
Mavo Systems		21,464	2.20	0	0.00	12,822	59.74	Work completed.		
MBE	Yes	17,988	1.84	5,297	29.45	5,609	31.18	1%	1%	
Metro Sheet Metal		37	0.00	0	0.00	0	0.00	1.90%	12%	
Minger Construction		21,173	2.17	312	1.47	2,008	9.48	15%	22%	
MixOnSite		553	0.06	0	0.00	0	0.00	0%	33%	
Mulcahy Nickolaus LLC		1,541	0.16	124	8.05	258	16.74	20%	32%	
Neaton Brother Erosion		2,252	0.23	0	0.00	515	22.86	0.00%	15%	
North Country Concrete Inc		1,699	0.17	0	0.00	104	6.12	0.00%	11%	
Northern Dewatering		257	0.03	0	0.00	131	51.07	0.00%	0%	
Northern Lines Contracting		4,473	0.46	0	0.00	650	14.53	0.00%	32%	
Olson's Sewer Services & Excavating		4	0.00	0	0.00	0	0.00	0.00%	0%	
On Call Pavement Sweeping	Yes	4,019	0.41	1,733	43.11	670	16.67	40.00%	14%	
PCI Roads LLC		2,790	0.29	39	1.40	118	4.23	6%	13%	
Pete's Water & Sewer	Yes	21,805	2.23	601.5	2.76	3522	16.15	20%	32%	
Public Solutions Inc.		2,413	0.25	360	14.92	794	32.91	?	?	
Quality Cutting & Coring	Yes	45	0.00	0	0.00	0	0.00	0.00%	0%	Intermintent
RailWorks Signals & Communications		2,247	0.23	0	0.00	6	0.27	0.00%	32%	Egan
RailWorks Track Services		23,539	2.41	1,776	7.55	4,145	17.61	20%	32%	JV-Delta
Rain for Rent		65	0.01	0	0.00	0	0.00	0.00%	0%	
Rainbow Inc.	Yes	2,381	0.24	350	14.70	183	7.69	20.00%	34%	
Ramsey Companies		522	0.05	9	1.72	113	21.65	18.20%	25%	
Reiner Contracting	Yes	82	0.01	0	0.00	16	19.63	0%	0.00%	
Rock On Trucks	Yes	683	0.07	8	1.17	0	0.00	7.5%	0.00%	
Safety Signs	Yes	6,604	0.68	215	3.25	1243	18.82	20%	32%	
Sowles Co		1,954	0.20	53	2.71	293	14.99	20.00%	32%	
ST Haul		7	0.00	0	0.00	0	0.00	?	?	Metro Sheet Metal sub
Standard Contracting	Yes	40,623	4.16	6,911	17.01	9,269	22.82	20.00%	32%	
Stonebrook Fence Inc	Yes	7,984	0.82	0	0.00	661	8.28	0.00%	25%	
Sun Mechanical	Yes	4,572	0.47	468	10.23	891	19.49	0.00%	0.00%	
Taylor Electric		1	0.00	0	0.00	0	0.00	?	?	
Technical Waterproofing Solutions		935	0.10	0	FALSE	214	22.88	0.00%	25%	
Thul Specialty Contracting Inc		21	0.00	10	48.78	0	0.00	0.00%	0%	



## Aldridge-Parsons A Joint Venture

### Systems Construction for the Green Line (SWLRT) Civil Construction Project No. 17P000

### TOTAL HOURS

(December 2020 Report)

**December 2020:**

<u>Total Hours</u>	<u>People of Color &amp; Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
<b>38</b>	<b>11</b>	<b>29%</b>	<b>0</b>	<b>0%</b>

- Women of Color = 0
- Race/Ethnicity Not Specified = 0

**Project to Date:**  
**(7/2020 – 12/31/2020)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
<b>261</b>	<b>77</b>	<b>29.5%</b>	<b>77</b>	<b>29.5%</b>

- Women of Color = 0
- Race/Ethnicity Not Specified = 0

**Goals on Project:**

POCI	32%
Women	20%

\* POCI - People of Color & Indigenous People

## L S BLACK

### Green Line LRT Extension ("Southwest LRT) Franklin O&M Facility Modifications Project No. 19P272

### TOTAL HOURS

(December 2020 Report)

**December 2020:**

<u>Total Hours</u>	<u>People of Color &amp; Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
6,876	1,984	28.9%	876	12.74%

- Women of Color = 439 (6.4%)
- Race/Ethnicity Not Specified = 230 (3.3%)

**Project to Date:**  
**(7/2020 – 12/31/2020)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
23,726	6,649	28%	2256	9.5%

- Women of Color = 1200 (5.1%)
- Race/Ethnicity Not Specified = 498 (2.1%)

**Goals on Project:**

POCI	32%
Women	20%

\* POCI - People of Color & Indigenous People





