



**Southwest LRT DBE and Workforce Advisory Committee  
Handouts  
December 16, 2021  
Meeting Postponed Until January 2022**

**Contents**

1. Draft of November 2021 DBE & Workforce Advisory Committee Meeting Summary
2. DBE Progress Report 38 – Civil LMJV
3. DBE Progress Report 25 – Systems APJV
4. DBE Progress Report 16 – Franklin LSB
5. Civil Workforce October Composite – LMJV
6. Civil Workforce Utilization Summary for October – LMJV
7. Systems Workforce Utilization Summary for October – APJV
8. Franklin O&M Workforce October Composite – LSB
9. Franklin Workforce Utilization Summary for October – LSB

**\* We encourage anyone with questions and concerns to reach out directly to the advisory members or the co-chairs before the meeting.** Committee Co-chairs emails: Ashanti Payne at [Ashanti.Payne@metc.state.mn.us](mailto:Ashanti.Payne@metc.state.mn.us) or Salima Khakoo at [Salima.O.Khakoo@state.mn.us](mailto:Salima.O.Khakoo@state.mn.us).

## Southwest LRT DBE and Workforce Advisory Committee

Thursday, November 18, 2021

2:00 – 4:00 p.m.

### [\[Handouts\]](#) [\[Presentation\]](#)

1. **ATTENDEES** – Ronald Brandenburg, Jon Tao, Mahad Omar, Ashanti Payne, Barry Davies, Eric Ampadu, Sheila Olson, Julie Brekke, Maura Brown, Leslie Woyee, John O’Phelan, Mary Schmidt, Barb Lau, Dale Even, Christa Seaberg, Katy Maus, Chris Gannon, Mike Toney, Elaine Valadez, Salima Khakoo, Sam O’Connell, Aaron Koski, Brian Runzel, Brian Leitch, Monica Robinson, Joanie Kiel, Nicholas Dial
2. **BUILDING STRONG COMMUNITIES UPDATE By Aaron Koski and Barry Davies (slides 3-6)**
  - a. Aaron shares the November update for BSC apprenticeship placements to date. They currently have: 2 carpenters, 1 cement Mason, 1 Iron Worker, 1 I.U.P.A.T., 6 Laborers, 3 Operating Engineers, 1 Plumber, and 1 Sheet Metal Worker. 44% of participants are women, 56% of total participants are POCI.
  - b. Barry says they are beginning the recruitment stages for the 2022 cohort, which has been expanded to Duluth and Rochester.
  - c. Question: Salima asks what ways the advisory committee can help identify candidates
    - i. Barry says that they can be steered toward the BSC website, and they will reach out to them.
  - d. Question: Jon Tao asks if the Winter slowdown has impacted any of the participants with their placements.
    - i. Barry says due to the cyclical nature of construction there have been some layoffs, but the work of the union is to keep the apprentices going.
  - e. Question: Ashanti asks if any hours during training count towards their apprenticeship after they are laid off.
    - i. Barry says yes, they count toward their classroom hours.
3. **SWLRT PROJECT UPDATE By Sam O’Connell (Slides 7-15)**
  - a. Sam shares updates on various sections of the On the SWLRT green line project, including the Eden Prairie Town Center Station, 62 LRT Tunnel, Shady Oak Station in Hopkins, and others.
4. **DBE ACHEIVEMNT REPORTING**
  - a. **DBE Progress Reports by Jon Tao (Slides 16-17)**
    - i. Jon shares the DBE achievement as of September 30, 2021. Total DBE% to date across all contracts are at 21.0% out of the 15% goal. Progress is good according to Jon regarding DBE achievement progress.
    - ii. Jon notes that the Franklin O&M project is finishing up and anticipates their final pay app to come through in December or January.
  - b. **Civil: LMJV DBE Activities by Christa Seaberg (Slides 18-23)**

- i. Christa shares LMJV's list of DBE participation for the month of December.
- ii. Christa shares that the list has gotten a bit smaller because certain areas are finishing up their part of the project
- iii. Christa shares their DBE Highlight of the Month, which was a partnership between Hoffman & McNamara/ Dionne. Dionne's scope of work is landscaping.
- iv. Christa shares information on LMJV's SWLRT DBE Development & Success Action Plan
- v. Christa shares LMJV's update on change orders, which was approved at \$194,488,189 and DBE job-to-date participation is at 21.40%.

**c. Systems: APJV DBE Activities by Chris Gannon and Mike Toney (Slides 24-27)**

- i. Chris shares they have added a new DBE to the project, Mac's Roll Off Service, whose scope of work is Waste Disposal.
- ii. Chris shares APJV's one month look ahead, which includes Material storage buildout in Golden Valley, delivery of TPSS and OCS poles.
- iii. Chris shares APJV's update on change orders, which are approved thru 9/1 at \$11,083,988.90 and DBE job-to-date participation is at 15.6%.

**d. Franklin O&M: LS Black DBE Activities by Brian Leitch (Slides 28-30)**

- i. Brian Leitch shares that LS Blacks update on change orders, which are approved thru 9/30 at \$39,738,744 and DBE job-to-date participation is at 19%
- ii. Brian Leitch shares update on DBE activity. This includes firms such as GoFetsch mechanical, Nakasone Painting, Always Stone & Tile, and Dzeidzic Caulking.

**5. WORKFORCE PARTICIPATION REPORTING**

**e. Workforce Participation Reports by Elaine Valadez (Slides 31-37)**

- i. Elaine shares the Civil workforce participation percentages. They are sitting at 82,229 hours for the month of September, with 1,639,115 total hours. To date, women are at 8.36% and POCI are at 22.91%. Overall, 0.54% are unspecified.
- ii. Elaine shares the breakdown of workforce participation hours by ethnicity for Civil.
- iii. Elaine shares the Civil Workforce Participation Cumulative for women, which is 7,238 hours and a cumulative percentage of 8%.
- iv. Elaine shares the cumulative participation of POCI, which is 20,491 hours, and a cumulative percentage of 24%.
- v. Elaine shares the Civil workforce trucking participation hours. MBE is at 25,685 hours, ZTS is at 4,315 hours, and Rock-On Trucks is at 871 hours.
- vi. Elaine shares the Franklin &M Workforce participation percentage. They are sitting at 3,415 hours for the month of September, with 93,579 total hours. To date, women are at 9.07%. and POCI are at 23.20%
- vii. Elaine shares the breakdown of workforce participation by ethnicity for Franklin O&M.
- viii. Elaine shares the cumulative participation for Franklin O&M.

- ix. Elaine shares the systems workforce participation percentage. They are sitting at 376 hours for the month of September, with a total of 1,253 hours. To date, they are at 14.92% for women, and 27.53% for POCI.

**f. Civil: LMJV Workforce Activities by Christa Seaberg (Slides 38-47)**

- i. Christa shares LMJV's workforce activities for the month of October. This includes monthly SWLRT meetings, continual update meetings with LMJV representatives & Lunda field operations on upcoming hiring needs, and much more.
- ii. LMJV has upcoming workforce activities for the month of November and December. This includes outreach planning meeting with Civil, Systems and Facilities, monthly LMJV Workforce/ Hiring review, continuation of workforce education meetings with SWLRT and Dunwoody, and a monthly review meeting with representatives of BSC, and much more.
- iii. Christa shares LMJV's Monthly subcontractor requirements, which include a Project workforce participation report and GFE reports.
- iv. Christa shares LMJV's new hires/transfers for the month of September. They have 1 new hire (1 POCI Male), and 19 new transfers (11 white males, 1 white female, and 7 POCI males). 3 are apprentices, 9 are journeymen, and 8 are foremen.
- v. Christa shares LMJV's workforce increase trend.

**g. Systems: APJV Workforce Activities by Mike Toney (Slides 48-49)**

- i. Mike shares System's contract workforce activities. This includes the following to meet their workforce goal: APJV limited scopes available for craft labor through the remainder of 2021 and 2022, participating in Construct Tomorrow Base Camp Event in December, and participating in Dunwoody's Annual Construction Conference in February.

**h. Franklin O&M: LS Black Workforce Activities by Brian Leitch and Monica Robinson (Slides 50-51)**

- i. Brian Leitch shares Franklin's contract workforce activities. This includes monthly GFE meetings with MDHR, reminder emails to trade partner teams about participation and plans to increase workforce as necessary, and communication with key trade partners about involving as much workforce as possible as they near the completion of the project.

**6. Advisory Committee Membership and Charter Amendment Discussion (Slides 52-54)**

- a. Ashanti shares some proposed charter changes:
  - i. Replacement of Members
  - ii. What additional areas of expertise to include?
  - iii. Enhancing Union Participation.

- b. Question: Barry Davies says he is the representative for all the unions, and that the agreed upon decision was that there would only be one union voice based off what the charter says. He asks if the charter should be changed to include more union reps?
    - i. Ashanti responds that amending the charter is two-fold: we want to amend the charter to remove inactive members, and two, amend the charter to allow additions or replacements onto the committee.
  - c. Question: Ashanti asks if anyone is opposed to the committee drafting a proposal to amend the charter which will include these changes.
    - i. No one is opposed
  - d. Ashanti says he and Salima will get together before next meeting and draft the proposal that will amend the charter for these purposes.
- 7. PUBLIC INVITATION (Slides 55-56)**
- a. Invitation to interested people to address the advisory committee – please pre-register for virtual meetings. Each speaker is limited to a three-minute presentation. To pre-register, email [public.info@metc.state.mn.us](mailto:public.info@metc.state.mn.us) in advance of the meeting.
  - b. No one requested to make public comments for this meeting.
- 8. ADJOURN**
- a. Ashanti adjourns the meeting at 3:40 pm.

**Next Scheduled Meeting:** January 20, 2022 from 2:00 - 4:00 pm

- There will not be a December advisory committee meeting, but the DBE and workforce reports will be disseminated and uploaded to the advisory webpage on December 16, 2021.

# Civil DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
Airfresh Industries	F/W	Portable Toilets (Sub to LMJV)	\$250,000	\$250,000	\$0	\$172,373	\$10,202	\$182,575	\$172,373	\$0
Airfresh Industries	F/W	Portable Toilets (Sub to Egan)	Not listed	\$50,000	\$50,000	\$8,667	\$333	\$9,000	\$8,667	\$0
All Phase Contracting	F/W	Furnish & Install Manholes	\$2,094,827	\$2,094,827	\$0	\$76,008	\$1,757,601	\$1,833,608	\$72,207	\$3,800
AM-TEC Designs	F/W	Stair Tower Fabrication	\$185,460	\$185,460	\$0	\$0		\$0	\$0	\$0
AM-TEC Designs	F/W	Structural Steel	Not listed	\$5,215,456	\$5,215,456	\$2,379,758		\$2,379,758	\$2,260,770	\$118,988
B & L Supply, INC	M/B	Materials	\$2,150,695	\$2,150,695	\$0	\$857,927		\$857,927	\$815,031	\$42,896
Biffs INC.	F/W	Temporary Facilities	\$180,000	\$180,000	\$0	\$11,303		\$11,303	\$10,738	\$565
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	Not listed	\$1,411,338	\$1,411,338	\$1,411,338		\$1,411,338	\$1,340,771	\$70,567
Blackstone Contractors, LLC	F/W	Block Walls, Retaining Wall, and Historic Masonry Wall	\$9,999,573	\$9,999,573	\$0	\$879,353	\$205,553	\$1,084,906	\$835,385	\$43,968
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (sub to LMJV)	\$234,192	\$234,192	\$0	\$754,690		\$754,690	\$716,956	\$37,734
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (Sub to Minger)	Not listed	\$900,000	\$900,000	\$0		\$0	\$0	(\$0)
Carlo Lachmansingh Sales INC	M/AS	Materials	\$178,475	\$178,475	\$0	\$15,632		\$15,632	\$15,632	\$0
Casillas Glass, LLC	M/H	Glazing	\$1,409,324	\$1,409,324	\$0	\$0		\$0	\$0	\$0
Central MN Sawing LLC	F/W	Concrete Sawing	Not listed	\$100,000	\$100,000	\$80,532		\$80,532	\$75,887	\$4,644
Chippewa Wood Products	F/W	Noise Wall Lumber	\$152,926	\$152,926	\$0	\$0		\$0	\$0	\$0
CI Utilities LLC	M/H	Electrical Work (Sub to LMJV)	Not listed	\$6,590	\$6,590	\$6,590		\$6,590	\$6,590	\$0
CI Utilities LLC	M/H	Electrical Work (Sub to Egan)	\$160,150	\$160,150	\$0	\$28,820		\$28,820	\$27,379	\$1,441
Courtland LLC	F/W	Paint Materials (Sub to Rainbow)	\$1,102,833	\$1,102,833	\$0	\$0		\$0	\$0	\$0
Courtland LLC	F/W	Paint Materials (Sub to Lunda)	Not listed	\$36,379	\$36,379	\$394,917		\$394,917	\$394,917	\$0
Crocus Hill Electric CO	F/W	Electrical Materials	\$1,572,089	\$1,572,089	\$0	\$136,804		\$136,804	\$136,804	\$0
Dionne Construction INC.	M/B	Landscaping	\$930,429	\$930,429	\$0	\$0		\$0	\$0	\$0
Donovan Enterprises, INC.	F/W	Trucking	\$2,061,599	\$2,061,599	\$0	\$890,466		\$890,466	\$845,943	\$44,523
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to LMJV)	\$14,638,950	\$14,638,950	\$0	\$6,865,779	\$682,228	\$7,548,007	\$6,522,490	\$343,289
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to Lunda)	\$5,910,000	\$5,910,000	\$0	\$3,998,456		\$3,998,456	\$3,728,730	\$269,726
Eastern Rail Corporation	M/H	Furnish Rail Suppliers	\$20,500,000	\$20,500,000	\$0	\$18,994,590	\$2,310	\$18,996,900	\$18,044,861	\$949,730
E-CON-PLACER INC	M/NA	Concrete Pumping	\$225,000	\$500,000	\$275,000	\$500,380	\$8,506	\$508,886	\$499,216	\$1,164
Exterior Building Services, INC. (DBA EBS)	F/W	Waterproofing & Air Barrier	\$137,125	\$137,125	\$0	\$6,850		\$6,850	\$6,508	\$343
Gestra Engineering INC.	M/AS	Geotech and Settlement monitoring	Not listed	\$659,526	\$659,526	\$472,378		\$472,378	\$448,759	\$23,619
Gunnar Electric, INC	F/W	Electrical Work	\$4,977,696	\$4,977,696	\$0	\$1,972,255	\$75,309	\$2,047,564	\$1,873,642	\$98,613
Hanson Custom Crushing INC	F/W	Concrete Crushing	\$593,422	\$593,422	\$0	\$591,970		\$591,970	\$562,371	\$29,599
Hirschmugl, Heine & Associates, INC.	F/W	Engineering Services	Not listed	\$1,000,000	\$1,000,000	\$964,452	\$23,505	\$987,958	\$964,452	\$0
IMO Consulting Group	M/H	Pre and Post-Condition Surveys	\$757,986	\$6,349,986	\$5,592,000	\$5,906,884	\$246,443	\$6,153,327	\$5,440,540	\$466,344

DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
Intelligent Unmanned Aircraft										
System & Integration	M/AP	Drone Services	Not listed	\$3,000	\$3,000	\$3,000		\$3,000	\$3,000	\$0
J&L Jobsite Solutions	F/W	Office Janitorial Services	Not listed	\$1,500,000	\$1,500,000	\$215,251		\$215,251	\$204,488	\$10,763
JL Theis, INC	F/W	Brick Pavers	\$493,563	\$493,563	\$0	\$38,936	\$32,996	\$71,932	\$36,989	\$1,947
Joe Mullin Trucking, INC	M/NA	Haul Aggregates	\$1,100,000	\$1,100,000	\$0	\$280,885		\$280,885	\$280,885	\$0
Lanier Steel Products, INC	F/W	Materials	\$2,894,218	\$2,894,218	\$0	\$2,958,316		\$2,958,316	\$2,958,316	\$0
M & J Trucking CO, LLC	F/W	Trucking	Not listed	\$40,000	\$40,000	\$2,048		\$2,048	\$1,945	\$102
Mac's Roll-Off Service, INC	F/W	Dumpster Service	\$250,000	\$350,000	\$100,000	\$371,460	\$23,335	\$394,795	\$370,947	\$512
Mavo Concrete Sawing INC	M/NA	Concrete Sawing	Not listed	\$25,676	\$25,676	\$0		\$0	\$0	\$0
MBE INC	M/AP	Trucking	\$37,500,000	\$37,500,000	\$0	\$36,585,746	\$1,397,680	\$37,983,426	\$36,585,746	(\$0)
Midwest Window Systems, LLC	M/B	Metal Ceiling	\$1,200,000	\$1,200,000	\$0	\$465,260		\$465,260	\$441,997	\$23,263
Modern Electrical Solutions, INC	F/AP	Electrical Work	\$277,743	\$277,743	\$0	\$0		\$0	\$0	\$0
On Call Pavement Sweeping INC	F/W	Sweeping	\$517,000	\$700,000	\$183,000	\$686,872	\$51,750	\$738,622	\$647,353	\$39,519
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to Northern Lines)	Not listed	\$114,600	\$114,600	\$43,844		\$43,844	\$41,651	\$2,192
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to CS McCrossan)	\$13,544,173	\$16,297,491	\$2,753,318	\$8,570,783	\$292,503	\$8,863,286	\$8,139,437	\$431,346
Pine Waterproofing and Sealant	F/W	Waterproofing Services	Not listed	\$479,004	\$479,004	\$7,976		\$7,976	\$7,577	\$399
Povolny Specialties, INC	F/W	Electrical Equipment	\$628,839	\$628,839	\$0	\$779,815	\$22,174	\$801,989	\$740,823	\$38,991
Princess Trucking, INC (DBA PTI)	F/W	Trucking Beams	\$89,500	\$89,500	\$0	\$64,100		\$64,100	\$64,100	\$0
Procellis Technology, INC.	M/B	Electrical Equipment Supply (Sub to Egan)	\$208,426	\$208,426	\$0	\$0		\$0	\$0	\$0
Procellis Technology, INC.	M/B	Electrical Furnish & install (Sub to Egan)	\$97,807	\$97,807	\$0	\$0		\$0	\$0	\$0
Public Solutions Group, INC.	F/W	Public Involvement	\$675,000	\$3,913,062	\$3,238,062	\$2,846,241	\$247,909	\$3,094,150	\$2,694,929	\$151,312
Reiner Contracting INC	F/W	Sawcutting	\$133,508	\$133,508	\$0	\$61,171		\$61,171	\$58,934	\$2,237
Restoration & Construction Serv.	A/M	Pavement & Gutter	Not listed	\$1,121,503	\$1,121,503	\$66,296	\$426,439	\$492,735	\$62,981	\$3,315
Rock On Trucks, LLC	F/W	Trucking (Sub to Railworks/Delta)	Not listed	\$1,100,000	\$1,100,000	\$494,643	\$40,340	\$534,983	\$469,912	\$24,731
Rock On Trucks, LLC	F/W	Trucking (Sub to Northern Lines)	Not listed	\$40,000	\$40,000	\$0		\$0	\$0	\$0
R Olson Trucking, LLC	M/NA	Trucking	\$1,295,000	\$0	(\$1,295,000)	\$0		\$0	\$0	\$0
Safety Signs	F/W	Traffic Control, Install Signs (Sub to LMJV)	\$5,285,318	\$7,644,782	\$2,359,464	\$6,431,929		\$6,431,929	\$6,232,275	\$199,655
Safety Signs	F/W	Traffic Control, Install Signs (sub to Egan)	\$70,880	\$70,880	\$0	\$44,502		\$44,502	\$42,276	\$2,225
Skyview Construction CO LLC	F/W	Turf Establishment Materials	\$795,000	\$795,000	\$0	\$200,545		\$200,545	\$190,517	\$10,027
Standard Contracting, INC	F/W	Temporary Erosion Maintenance	\$7,800,000	\$8,719,711	\$919,711	\$6,954,679	\$375,531	\$7,330,211	\$6,700,576	\$254,103
Stonebrook Fence, INC	F/W	Fence	\$4,945,023	\$5,354,971	\$409,948	\$2,110,087	\$360,660	\$2,470,747	\$2,026,501	\$83,585
Sun Mechanical INC	F/W	Mechanical	\$4,546,000	\$4,661,000	\$115,000	\$3,331,427		\$3,331,427	\$3,042,983	\$288,444
Tegan Marketing, INC.	F/W	Building Material Supply	\$1,206,229	\$1,206,230	\$1	\$64,609		\$64,609	\$64,609	\$0
Trackworks LLC	F/W	Railroad Flagging	\$1,925,000	\$951,652	(\$973,348)	\$951,652		\$951,652	\$936,482	\$15,170
Zaczkowski Trucking Serv.(ZTS)	F/W	Trucking	\$650,000	\$1,500,000	\$850,000	\$1,267,687	\$26,000	\$1,293,687	\$1,204,302	\$63,384

**Gender/ Ethnicity Legend**  
**M:** Male **F:** Female **AP:** Asian Pacific Islander **AS:** Asian Subcontinent **B:**

Totals :	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
	\$ 158,530,978	\$ 186,861,205	\$ 28,330,227	\$ 124,278,929	\$ 6,309,308	\$ 130,588,238	\$ 120,080,154	\$ 4,198,776

<sup>1</sup> AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 993,554,717	\$ 602,521,279	60.64%

DBE Goal	LMJV DBE Commitment	Current DBE % <sup>2</sup>
16.0%	16.17%	21.67%

<sup>2</sup> Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

<sup>3</sup> Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

# Systems DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
AirFresh Industries	F/W	Portable Toilets	\$ -	\$ 19,200	\$ 19,200	\$ -	\$ 373	\$ 373	\$ -	\$ -
B & L Supply, INC	M/B	Materials	\$ 2,000,000	\$ 2,000,000	\$ -	\$ 101,416	\$ (-7,300) <sup>4</sup>	\$ 94,115	\$ 82,255	\$ 19,161
Bald Eagle Erectors INC	M/NA	Installatoin of Reinforcing Steel	\$ -	\$ 130,402	\$ 130,402	\$ -	\$ -	\$ -	\$ -	\$ -
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	\$ 1,000,000	\$ 281,131	\$ (718,869)	\$ 281,131	\$ -	\$ 281,131	\$ 281,131	\$ -
Carlo Lachmansingh Sales INC	M/AS	Materials	\$ 1,062,000	\$ 1,062,000	\$ -	\$ 18,321	\$ -	\$ 18,321	\$ 18,321	\$ -
DDE Inc. dba Generation Cable Co.	F/W	Cable Supply	\$ 3,600,000	\$ 4,013,311	\$ 413,311	\$ 4,013,311	\$ -	\$ 4,013,311	\$ 4,013,311	\$ -
Dione Construction	M/B	Landscaping	\$ 785,000	\$ 785,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Gunnar Electric, INC	F/W	TPSS Furnish and Install	\$ 17,676,000	\$ 17,879,955	\$ 203,955	\$ 5,619,059	\$ 474,053	\$ 6,093,112	\$ 4,829,997	\$ 789,062
IMO Consulting	H/M	Pre and Post Construction Surveys	\$ -	\$ 300,000	\$ 300,000	\$ 10,528	\$ 993	\$ 11,520	\$ 9,723	\$ 805
MBE Inc.	M/AP	Trucking & Aggregates	\$ -	\$ 660,800	\$ 660,800	\$ -	\$ -	\$ -	\$ -	\$ -
Moltron Builders	M/B	Construction Labor	\$ -	\$ 163,100	\$ 163,100	\$ -	\$ -	\$ -	\$ -	\$ -
Public Solutions Group, INC.	F/W	Public Involvement	\$ 250,000	\$ 250,000	\$ -	\$ 25,000	\$ 9,721	\$ 34,721	\$ 25,000	\$ 0
Topline Advertising, Inc.	F/W	Furnishing and Installing Signs	\$ -	\$ 327,285	\$ 327,285	\$ -	\$ -	\$ -	\$ -	\$ -

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
<b>Totals :</b>	<b>\$ 26,373,000</b>	<b>\$ 27,872,183</b>	<b>\$ 1,499,183</b>	<b>\$ 10,068,764</b>	<b>\$ 485,140</b>	<b>\$ 10,546,603</b>	<b>\$ 9,259,735</b>	<b>\$ 809,028</b>

Gender/ Ethnicity Legend				
<b>M:</b> Male	<b>F:</b> Female	<b>AP:</b> Asian Pacific Islander	<b>AS:</b> Asian Subcontinent	<b>B:</b> Black
	<b>H:</b> Hispanic	<b>W:</b> White	<b>NA:</b> Native American	

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
<b>\$ 205,494,989</b>	<b>\$ 66,802,317</b>	<b>32.51%</b>

DBE Goal	APJV DBE Commitment	Current DBE % <sup>2</sup>
<b>12.0%</b>	<b>12.19%</b>	<b>15.79%</b>

<sup>1</sup> AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

<sup>2</sup> Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

<sup>3</sup> Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

<sup>4</sup> This is the result of pricing changes of materials with a vendor. The credit is being applied to other open invoices.



# Franklin O&M Building Expansion DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
AirFresh Industries, INC	F/W	Site Prep, Rental Services	\$32,338	\$49,730	\$17,393	\$57,293	\$1,828	\$59,121	\$52,719	\$4,574
Always Tile & Stone LLC	F/B	Tile	\$43,369	\$43,369	\$0	\$0	\$35,576	\$35,576		\$0
Am-Tec Designs, INC	F/W	Metals	\$720,000	\$781,373	\$61,373	\$781,373		\$781,373	\$781,169	\$204
Bald Eagle Erectors, INC	M/NA	Rebar Install	\$80,000	\$87,690	\$7,690	\$86,548		\$86,548	\$82,221	\$4,327
Bald Eagle Erectors, INC	M/NA	Install Misc. Metals	\$124,076	\$124,076	\$0	\$140,277		\$140,277	\$95,384	\$44,893
Camacho Contractors, INC dba Industrial Roofin	F/H	Roofing, Flashing, Sheet Metal	\$715,140	\$727,600	\$12,460	\$682,803	\$5,168	\$687,971	\$638,545	\$44,257
Crocus Hill Electric CO	F/W	Electrical	\$878,325	\$878,325	\$0	\$536,431		\$536,431	\$177,082	\$359,349
Dispatch Trucking	F/W	Trucking	Not listed	\$75,318	\$75,318	\$75,318		\$75,318	\$72,095	\$3,222
Dzeidzic Caulking	F/W	Joint Sealant	\$29,824	\$58,324	\$28,500	\$29,102		\$29,102	\$27,647	\$1,455
Dzeidzic Caulking	F/W	Expansion Joints	\$39,835	\$39,835	\$0	\$0		\$0		\$0
E-Con-Placer INC	M/NA	Concrete Pumping Services	\$50,000	\$71,832	\$21,832	\$72,876	\$3,808	\$76,683	\$72,876	\$0
Go Fetsch Mechanical	F/NA	Mechanical	\$3,807,561	\$3,812,256	\$4,695	\$3,632,119	\$76,248	\$3,708,367	\$3,179,811	\$452,308
Hydro-Vac, INC <sup>5</sup>	F/W	Hydro-Excavation	\$10,000	\$0	(\$10,000)	\$0		\$0	\$0	\$0
Minnesota Street Works	F/W	Street Sweeping	\$5,000	\$5,000	\$0	\$6,128	\$3,728	\$9,856	\$4,216	\$1,912
Painting by Nakasone, INC	M/AP	Painting	\$695,442	\$736,026	\$40,584	\$701,000	\$20,000	\$721,000	\$620,350	\$80,650
Rock On Trucks INC	F/W	Ballast Supplier	\$91,310	\$91,310	\$0	\$91,406		\$91,406	\$35,781	\$55,626
Total Insulation, INC	F/W	Plumbing Insulation	\$144,500	\$144,500	\$0	\$115,500		\$115,500	\$5,225	\$110,275
Willis Trucking INC <sup>4</sup>	F/W	Trucking	\$135,000	\$0	(\$135,000)	\$0		\$0	\$0	\$0
Wissota Supply Company Inc.	M/NA	Furnish and install lockers	Not listed	\$112,720	\$112,720	\$103,389		\$103,389	\$98,219	\$5,169

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date <sup>3</sup>	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid <sup>1</sup>
<b>Totals :</b>	\$ 7,601,719	\$ 7,839,284	\$ 237,564	\$ 7,111,562	\$ 146,355	\$ 7,257,917	\$ 5,943,340	\$ 1,168,222

Gender/ Ethnicity Legend			
<b>M:</b> Male	<b>F:</b> Female	<b>AP:</b> Asian Pacific Islander	<b>AS:</b> Asian Subcontinent
<b>B:</b> Black	<b>H:</b> Hispanic	<b>W:</b> White	<b>NA:</b> Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 39,738,774	\$ 38,119,389	95.92%

DBE Goal	LSB DBE Commitment	Current DBE % <sup>2</sup>
15.0%	18.66%	19.04%

<sup>1</sup> AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

<sup>2</sup> Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

<sup>3</sup> Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

<sup>4</sup> Willis Trucking's DBE Commitment was part of Bolander's bid to LS Black. LS Black was not able to come to an agreement with Bolander and Willis Trucking did not want to subcontract with LS Black.

<sup>5</sup> Hydro-Vac's DBE Commitment was part of Bolander's bid to LS Black, but no agreement with Bolander was reached. LS Black made an error internally and the scope was completed by a non-DBE firm. On going GFE is required by LS Black

## LUNDA / C.S. McCROSSAN, Joint Venture

### Green Line LRT Extension (“Southwest LRT”) Civil Construction Project No. 15P307A

## TOTAL HOURS

(October 2021 Report)

#### October 2021:

<u>Total Hours</u>	<u>People of Color &amp; Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
85,484	22,588	26.42%	7,565	8.85%

- Women of Color = 2,537 (2.97%)
- Race/Ethnicity Not Specified = 1,340 (1.57%)

#### Project to Date: (12/2018 – 10/31/2021)

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
1,740,161	402,721	23.14%	144,936	8.33%

- Women of Color = 42,412 (2.44%)
- Race/Ethnicity Not Specified = 10,320 (0.59%)

#### **Goals on Project:**

POCI	32%
Women	20%

\* POCI - People of Color & Indigenous People



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 – 10/31/2021

**Project Name:** Green Line LRT Extension ("Southwest LRT") Civil **Location:** Hennepin County

Construction Trade	Craft Level	Gender	Total Workers	Total Hours	White Hours	African American Hours	Hispanic Hours	Asian Hours	Other Hours	Native American Hours	Two or More Races Hours	Not Specified Hours	POCI Hours	POCI %	Women Hours	Women %	Male Hours	Male %	
			<b>Contractor Name: A &amp; E Companies INC dba MNSOARR INC</b>																
LABORER	Journey	Female	5	188.70	13.91	174.79	0.00	0.00	0.00	0.00	0.00	0.00	174.79	92.63%	188.70	100.00%	0.00	0.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>		5	188.70	13.91	174.79	0.00	0.00	0.00	0.00	0.00	0.00	174.79	92.63%	188.70	100.00%	0.00	0.00%	
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		5	188.70	13.91	174.79	0.00	0.00	0.00	0.00	0.00	0.00	0.00	174.79	92.63%	188.70	100.00%	0.00	0.00%
			<b>Contractor Name: Advanced Concrete Sawing</b>																
LABORER	Apprentice	Male	2	14.00	7.50	6.50	0.00	0.00	0.00	0.00	0.00	0.00	6.50	46.43%	0.00	0.00%	14.00	100.00%	
	Journey	Male	4	41.00	41.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	41.00	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>		4	41.00	41.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	41.00	100.00%	
	<b>Total Apprentice</b>		2	14.00	7.50	6.50	0.00	0.00	0.00	0.00	0.00	0.00	6.50	46.43%	0.00	0.00%	14.00	100.00%	
	<b>Subtotal</b>		6	55.00	48.50	6.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	6.50	11.82%	0.00	0.00%	55.00	100.00%
			<b>Contractor Name: All Phase Contracting</b>																
LABORER	Apprentice	Male	1	23.00	23.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	23.00	100.00%	
	Journey	Male	3	196.50	196.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	196.50	100.00%	
		Female	1	40.00	40.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	40.00	100.00%	0.00	0.00%	
POWER EQUIPMENT OPERATOR	Journey	Male	9	228.00	226.25	0.00	1.75	0.00	0.00	0.00	0.00	0.00	1.75	0.77%	0.00	0.00%	228.00	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>		12	464.50	462.75	0.00	1.75	0.00	0.00	0.00	0.00	0.00	1.75	0.38%	40.00	8.61%	424.50	91.39%	
	<b>Total Apprentice</b>		1	23.00	23.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	23.00	100.00%	
	<b>Subtotal</b>		12	487.50	485.75	0.00	1.75	0.00	0.00	0.00	0.00	0.00	0.00	1.75	0.36%	40.00	8.21%	447.50	91.79%
			<b>Contractor Name: Atlas Foundation Company</b>																
LABORER	Journey	Male	4	25.50	25.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	25.50	100.00%	
POWER EQUIPMENT OPERATOR	Journey	Male	3	34.00	34.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	34.00	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>		7	59.50	59.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	59.50	100.00%	
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		7	59.50	59.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	59.50	100.00%	
			<b>Contractor Name: Becho Inc</b>																
LABORER	Apprentice	Male	1	234.50	234.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	234.50	100.00%	
	Journey	Male	8	823.00	298.50	0.00	524.50	0.00	0.00	0.00	0.00	0.00	524.50	63.73%	0.00	0.00%	823.00	100.00%	



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

**POWER EQUIPMENT OPERATOR**

	Journey	Male	6	1,274.00	560.00	0.00	714.00	0.00	0.00	0.00	0.00	0.00	714.00	56.04%	0.00	0.00%	1,274.00	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		13	2,097.00	858.50	0.00	1,238.50	0.00	0.00	0.00	0.00	0.00	1,238.50	59.06%	0.00	0.00%	2,097.00	100.00%
	<b>Total Apprentice</b>		1	234.50	234.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	234.50	100.00%
	<b>Subtotal</b>		14	2,331.50	1,093.00	0.00	1,238.50	0.00	0.00	0.00	0.00	0.00	1,238.50	53.12%	0.00	0.00%	2,331.50	100.00%

Contractor Name: Berwald Roofing Company

**SPECIAL CRAFT**

	Journey	Male	10	226.00	196.00	0.00	20.00	10.00	0.00	0.00	0.00	0.00	30.00	13.27%	0.00	0.00%	226.00	100.00%
		Female	2	75.00	75.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	75.00	100.00%	0.00	0.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		12	301.00	271.00	0.00	20.00	10.00	0.00	0.00	0.00	0.00	30.00	9.97%	75.00	24.92%	226.00	75.08%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		12	301.00	271.00	0.00	20.00	10.00	0.00	0.00	0.00	0.00	30.00	9.97%	75.00	24.92%	226.00	75.08%

Contractor Name: Blackstone Contractors LLC

**LABORER**

	Journey	Male	5	817.50	618.00	0.00	108.00	0.00	91.50	0.00	0.00	0.00	108.00	13.21%	0.00	0.00%	817.50	100.00%
--	---------	------	---	--------	--------	------	--------	------	-------	------	------	------	--------	--------	------	-------	--------	---------

**POWER EQUIPMENT OPERATOR**

	Apprentice	Male	2	157.75	130.75	0.00	0.00	0.00	0.00	27.00	0.00	0.00	27.00	17.12%	0.00	0.00%	157.75	100.00%
	Journey	Male	3	422.00	345.50	0.00	0.00	0.00	0.00	76.50	0.00	0.00	76.50	18.13%	0.00	0.00%	422.00	100.00%

**SPECIAL CRAFT**

	Journey	Female	1	111.50	111.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	111.50	100.00%	0.00	0.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		9	1,351.00	1,075.00	0.00	108.00	0.00	91.50	76.50	0.00	0.00	184.50	13.66%	111.50	8.25%	1,239.50	91.75%
	<b>Total Apprentice</b>		2	157.75	130.75	0.00	0.00	0.00	0.00	27.00	0.00	0.00	27.00	17.12%	0.00	0.00%	157.75	100.00%
	<b>Subtotal</b>		11	1,508.75	1,205.75	0.00	108.00	0.00	91.50	103.50	0.00	0.00	211.50	14.02%	111.50	7.39%	1,397.25	92.61%

Contractor Name: Blake Drilling Company Inc

**LABORER**

	Journey	Male	4	28.00	7.00	21.00	0.00	0.00	0.00	0.00	0.00	0.00	21.00	75.00%	0.00	0.00%	28.00	100.00%
--	---------	------	---	-------	------	-------	------	------	------	------	------	------	-------	--------	------	-------	-------	---------

**POWER EQUIPMENT OPERATOR**

	Journey	Male	4	25.75	25.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	25.75	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		8	53.75	32.75	21.00	0.00	0.00	0.00	0.00	0.00	0.00	21.00	39.07%	0.00	0.00%	53.75	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		8	53.75	32.75	21.00	0.00	0.00	0.00	0.00	0.00	0.00	21.00	39.07%	0.00	0.00%	53.75	100.00%

Contractor Name: Brin Glass Company

**SPECIAL CRAFT**

	Apprentice	Male	1	16.00	16.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	16.00	100.00%
	Journey	Male	1	16.00	16.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	16.00	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		1	16.00	16.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	16.00	100.00%
	<b>Total Apprentice</b>		1	16.00	16.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	16.00	100.00%
	<b>Subtotal</b>		2	32.00	32.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	32.00	100.00%

Contractor Name: C.S. McCrossan Construction Company

**LABORER**

	Journey	Male	4	322.00	276.00	0.00	46.00	0.00	0.00	0.00	0.00	0.00	46.00	14.29%	0.00	0.00%	322.00	100.00%
--	---------	------	---	--------	--------	------	-------	------	------	------	------	------	-------	--------	------	-------	--------	---------

**POWER EQUIPMENT OPERATOR**

	Apprentice	Male	1	257.00	0.00	0.00	257.00	0.00	0.00	0.00	0.00	0.00	257.00	100.00%	0.00	0.00%	257.00	100.00%
		Female	1	268.50	268.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	268.50	100.00%	0.00	0.00%



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

	Journey	Male	41	7,407.00	6,118.00	386.00	241.00	229.00	0.00	433.00	0.00	0.00	1,289.00	17.40%	0.00	0.00%	7,407.00	100.00%	
		Female	6	1,399.50	1,128.50	0.00	0.00	0.00	0.00	271.00	0.00	0.00	271.00	19.36%	1,399.50	100.00%	0.00	0.00%	
TRUCK DRIVER	Journey	Male	12	684.50	632.25	0.00	52.25	0.00	0.00	0.00	0.00	0.00	52.25	7.63%	0.00	0.00%	684.50	100.00%	
		Female	2	109.50	109.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	109.50	100.00%	0.00	0.00%	
	<b>Total Journey</b>		65	9,922.50	8,264.25	386.00	339.25	229.00	0.00	704.00	0.00	0.00	1,658.25	16.71%	1,509.00	15.21%	8,413.50	84.79%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		2	525.50	268.50	0.00	257.00	0.00	0.00	0.00	0.00	0.00	257.00	48.91%	268.50	51.09%	257.00	48.91%	
	<b>Subtotal</b>		67	10,448.00	8,532.75	386.00	596.25	229.00	0.00	704.00	0.00	0.00	1,915.25	18.33%	1,777.50	17.01%	8,670.50	82.99%	
			<b>Contractor Name: Ceco Concrete Construction</b>																
LABORER	Journey	Male	1	8.00	8.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	8.00	100.00%	
SPECIAL CRAFT	Journey	Male	1	2.25	2.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	2.25	100.00%	
	<b>Total Journey</b>		2	10.25	10.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	10.25	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		2	10.25	10.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	10.25	100.00%	
			<b>Contractor Name: CRM Trucking</b>																
TRUCK DRIVER	Journey	Male	1	8.50	0.00	8.50	0.00	0.00	0.00	0.00	0.00	0.00	8.50	100.00%	0.00	0.00%	8.50	100.00%	
	<b>Total Journey</b>		1	8.50	0.00	8.50	0.00	0.00	0.00	0.00	0.00	0.00	8.50	100.00%	0.00	0.00%	8.50	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		1	8.50	0.00	8.50	0.00	0.00	0.00	0.00	0.00	0.00	8.50	100.00%	0.00	0.00%	8.50	100.00%	
			<b>Contractor Name: Delta Railroad Construction, Inc.</b>																
LABORER	Journey	Male	9	731.50	572.50	94.00	0.00	0.00	0.00	65.00	0.00	0.00	159.00	21.74%	0.00	0.00%	731.50	100.00%	
		Female	1	86.00	0.00	86.00	0.00	0.00	0.00	0.00	0.00	0.00	86.00	100.00%	86.00	100.00%	0.00	0.00%	
	<b>Total Journey</b>		10	817.50	572.50	180.00	0.00	0.00	0.00	65.00	0.00	0.00	245.00	29.97%	86.00	10.52%	731.50	89.48%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		10	817.50	572.50	180.00	0.00	0.00	0.00	65.00	0.00	0.00	245.00	29.97%	86.00	10.52%	731.50	89.48%	
			<b>Contractor Name: E&amp;J Rebar Inc</b>																
SPECIAL CRAFT	Apprentice	Male	4	74.00	35.00	16.00	0.00	0.00	0.00	23.00	0.00	0.00	39.00	52.70%	0.00	0.00%	74.00	100.00%	
		Female	1	15.50	15.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	15.50	100.00%	0.00	0.00%	
	Journey	Male	48	1,307.50	957.50	189.00	99.50	37.50	24.00	0.00	0.00	0.00	326.00	24.93%	0.00	0.00%	1,307.50	100.00%	
		Female	2	72.00	28.00	44.00	0.00	0.00	0.00	0.00	0.00	0.00	44.00	61.11%	72.00	100.00%	0.00	0.00%	
	<b>Total Journey</b>		50	1,379.50	985.50	233.00	99.50	37.50	24.00	0.00	0.00	0.00	370.00	26.82%	72.00	5.22%	1,307.50	94.78%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		5	89.50	50.50	16.00	0.00	0.00	0.00	23.00	0.00	0.00	39.00	43.58%	15.50	17.32%	74.00	82.68%	
	<b>Subtotal</b>		55	1,469.00	1,036.00	249.00	99.50	37.50	24.00	23.00	0.00	0.00	409.00	27.84%	87.50	5.96%	1,381.50	94.04%	
			<b>Contractor Name: E-Con Placer</b>																
POWER EQUIPMENT OPERATOR	Journey	Male	7	148.00	91.75	12.75	9.50	0.00	0.00	34.00	0.00	0.00	56.25	38.01%	0.00	0.00%	148.00	100.00%	
POWER EQUIPMENT OPERATOR	Journey	Male	5	195.00	88.50	8.00	98.50	0.00	0.00	0.00	0.00	0.00	106.50	54.62%	0.00	0.00%	195.00	100.00%	



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

	Female	1	127.75	127.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	127.75	100.00%	0.00	0.00%
<b>Total for Contractor</b>	<b>Total Journey</b>	10	470.75	308.00	20.75	108.00	0.00	0.00	34.00	0.00	0.00	162.75	34.57%	127.75	27.14%	343.00	72.86%
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>	10	470.75	308.00	20.75	108.00	0.00	0.00	34.00	0.00	0.00	162.75	34.57%	127.75	27.14%	343.00	72.86%

**Contractor Name: Egan Company**

LABORER																		
	Journey	Male	1	202.25	202.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	202.25	100.00%	
POWER EQUIPMENT OPERATOR																		
	Apprentice	Male	1	100.00	100.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	100.00	100.00%	
	Journey	Male	4	496.50	496.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	496.50	100.00%	
SPECIAL CRAFT																		
	Apprentice	Male	7	1,028.00	291.00	309.00	0.00	134.50	158.50	135.00	0.00	0.00	578.50	56.27%	0.00	0.00%	1,028.00	100.00%
		Female	4	526.25	378.25	148.00	0.00	0.00	0.00	0.00	0.00	0.00	148.00	28.12%	526.25	100.00%	0.00	0.00%
	Journey	Male	28	3,597.75	3,033.75	0.00	0.00	387.00	177.00	0.00	0.00	0.00	387.00	10.76%	0.00	0.00%	3,597.75	100.00%
		Female	2	232.00	232.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	232.00	100.00%	0.00	0.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>		34	4,528.50	3,964.50	0.00	0.00	387.00	177.00	0.00	0.00	0.00	387.00	8.55%	232.00	5.12%	4,296.50	94.88%
	<b>Total Apprentice</b>		12	1,654.25	769.25	457.00	0.00	134.50	158.50	135.00	0.00	0.00	726.50	43.92%	526.25	31.81%	1,128.00	68.19%
	<b>Subtotal</b>		46	6,182.75	4,733.75	457.00	0.00	521.50	335.50	135.00	0.00	0.00	1,113.50	18.01%	758.25	12.26%	5,424.50	87.74%

**Contractor Name: Global Specialty Contractors Inc**

LABORER																		
	Apprentice	Male	5	332.75	332.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	332.75	100.00%	
		Female	2	244.50	0.00	122.25	122.25	0.00	0.00	0.00	0.00	0.00	244.50	100.00%	244.50	100.00%	0.00	0.00%
	Journey	Male	23	1,260.75	1,253.75	0.00	7.00	0.00	0.00	0.00	0.00	0.00	7.00	0.56%	0.00	0.00%	1,260.75	100.00%
POWER EQUIPMENT OPERATOR																		
	Journey	Male	1	8.00	8.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	8.00	100.00%	
SPECIAL CRAFT																		
	Journey	Male	2	191.25	191.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	191.25	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>		26	1,460.00	1,453.00	0.00	7.00	0.00	0.00	0.00	0.00	0.00	7.00	0.48%	0.00	0.00%	1,460.00	100.00%
	<b>Total Apprentice</b>		7	577.25	332.75	122.25	122.25	0.00	0.00	0.00	0.00	0.00	244.50	42.36%	244.50	42.36%	332.75	57.64%
	<b>Subtotal</b>		32	2,037.25	1,785.75	122.25	129.25	0.00	0.00	0.00	0.00	0.00	251.50	12.35%	244.50	12.00%	1,792.75	88.00%

**Contractor Name: GUNNAR ELECTRIC INC.**

SPECIAL CRAFT																		
	Apprentice	Female	1	110.50	110.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	110.50	100.00%	0.00	0.00%	
	Journey	Male	3	427.50	427.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	427.50	100.00%	
		Female	1	182.50	0.00	0.00	0.00	182.50	0.00	0.00	0.00	0.00	182.50	100.00%	182.50	100.00%	0.00	0.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		4	610.00	427.50	0.00	0.00	182.50	0.00	0.00	0.00	0.00	182.50	29.92%	182.50	29.92%	427.50	70.08%
	<b>Total Apprentice</b>		1	110.50	110.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	110.50	100.00%	0.00	0.00%	
	<b>Subtotal</b>		5	720.50	538.00	0.00	0.00	182.50	0.00	0.00	0.00	0.00	182.50	25.33%	293.00	40.67%	427.50	59.33%

**Contractor Name: H & R Const. Co.**

LABORER



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

	Journey	Male	2	16.00	16.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	16.00	100.00%
POWER EQUIPMENT OPERATOR																		
	Journey	Male	3	21.50	21.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	21.50	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		5	37.50	37.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	37.50	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		5	37.50	37.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	37.50	100.00%

Contractor Name: Harris St. Paul, Inc.

SPECIAL CRAFT																		
	Journey	Male	3	68.50	67.50	0.00	0.00	1.00	0.00	0.00	0.00	0.00	1.00	1.46%	0.00	0.00%	68.50	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		3	68.50	67.50	0.00	0.00	1.00	0.00	0.00	0.00	0.00	1.00	1.46%	0.00	0.00%	68.50	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		3	68.50	67.50	0.00	0.00	1.00	0.00	0.00	0.00	0.00	1.00	1.46%	0.00	0.00%	68.50	100.00%

Contractor Name: Infinity Access Inc

LABORER																		
	Journey	Male	2	6.00	6.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	6.00	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		2	6.00	6.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	6.00	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	6.00	6.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	6.00	100.00%

Contractor Name: JL Theis Inc

LABORER																		
	Apprentice	Male	2	29.20	22.70	6.50	0.00	0.00	0.00	0.00	0.00	0.00	6.50	22.26%	0.00	0.00%	29.20	100.00%
	Journey	Male	5	74.61	16.99	0.00	57.62	0.00	0.00	0.00	0.00	0.00	57.62	77.23%	0.00	0.00%	74.61	100.00%
POWER EQUIPMENT OPERATOR																		
	Journey	Male	1	41.94	41.94	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	41.94	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		6	116.55	58.93	0.00	57.62	0.00	0.00	0.00	0.00	0.00	57.62	49.44%	0.00	0.00%	116.55	100.00%
	<b>Total Apprentice</b>		2	29.20	22.70	6.50	0.00	0.00	0.00	0.00	0.00	0.00	6.50	22.26%	0.00	0.00%	29.20	100.00%
	<b>Subtotal</b>		8	145.75	81.63	6.50	57.62	0.00	0.00	0.00	0.00	0.00	64.12	43.99%	0.00	0.00%	145.75	100.00%

Contractor Name: K-Bro's Trucking LLC

TRUCK DRIVER																		
	Journey	Male	2	24.75	24.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	24.75	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		2	24.75	24.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	24.75	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	24.75	24.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	24.75	100.00%

Contractor Name: Keller Industrial Inc

LABORER																		
	Journey	Male	2	126.00	126.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	126.00	100.00%
POWER EQUIPMENT OPERATOR																		
	Journey	Male	2	126.00	126.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	126.00	100.00%
<b>Total for</b>	<b>Total Journey</b>		4	252.00	252.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	252.00	100.00%



## SUMMARY OF WORKFORCE UTILIZATION One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
		4	252.00	252.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	252.00	100.00%

**Contractor Name: Kivi Bros. Trucking**

TRUCK DRIVER	Journey	Male	4	155.73	155.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	155.73	100.00%
	<b>Total Journey</b>		4	155.73	155.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	155.73	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
			4	155.73	155.73	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	155.73	100.00%

**Contractor Name: Lunda Construction Company**

LABORER	Journey	Male	1	253.00	253.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	253.00	100.00%
		Female	1	214.00	214.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	214.00	100.00%	0.00	0.00%

POWER EQUIPMENT OPERATOR	Apprentice	Male	7	1,300.50	1,086.50	0.00	214.00	0.00	0.00	0.00	0.00	0.00	214.00	16.46%	0.00	0.00%	1,300.50	100.00%
		Female	2	382.00	382.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	382.00	100.00%	0.00	0.00%
	Journey	Male	40	7,386.75	7,023.75	67.00	117.00	0.00	179.00	0.00	0.00	0.00	184.00	2.49%	0.00	0.00%	7,386.75	100.00%
		Female	3	554.00	151.00	403.00	0.00	0.00	0.00	0.00	0.00	0.00	403.00	72.74%	554.00	100.00%	0.00	0.00%

SPECIAL CRAFT	Apprentice	Male	4	694.00	246.00	284.00	164.00	0.00	0.00	0.00	0.00	0.00	448.00	64.55%	0.00	0.00%	694.00	100.00%
	Journey	Male	19	3,386.00	2,089.00	0.00	1,297.00	0.00	0.00	0.00	0.00	0.00	1,297.00	38.30%	0.00	0.00%	3,386.00	100.00%
	<b>Total Journey</b>		64	11,793.75	9,730.75	470.00	1,414.00	0.00	179.00	0.00	0.00	0.00	1,884.00	15.97%	768.00	6.51%	11,025.75	93.49%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		13	2,376.50	1,714.50	284.00	378.00	0.00	0.00	0.00	0.00	0.00	662.00	27.86%	382.00	16.07%	1,994.50	83.93%
			77	14,170.25	11,445.25	754.00	1,792.00	0.00	179.00	0.00	0.00	0.00	2,546.00	17.97%	1,150.00	8.12%	13,020.25	91.88%

**Contractor Name: Lunda/C.S. McCrossan Joint Venture**

LABORER	Apprentice	Male	15	2,833.00	1,672.00	150.50	810.00	0.00	200.50	0.00	0.00	0.00	960.50	33.90%	0.00	0.00%	2,833.00	100.00%
	Journey	Male	52	10,650.50	6,977.50	1,222.50	2,138.00	187.00	0.00	125.50	0.00	0.00	3,673.00	34.49%	0.00	0.00%	10,650.50	100.00%
		Female	2	510.00	263.00	247.00	0.00	0.00	0.00	0.00	0.00	0.00	247.00	48.43%	510.00	100.00%	0.00	0.00%

SPECIAL CRAFT	Apprentice	Male	12	2,001.75	1,113.50	161.75	726.50	0.00	0.00	0.00	0.00	0.00	888.25	44.37%	0.00	0.00%	2,001.75	100.00%
		Female	2	349.00	0.00	183.50	0.00	0.00	0.00	165.50	0.00	0.00	349.00	100.00%	349.00	100.00%	0.00	0.00%
	Journey	Male	78	13,966.00	9,557.00	418.50	2,999.00	779.50	212.00	0.00	0.00	0.00	4,197.00	30.05%	0.00	0.00%	13,966.00	100.00%
		Female	3	464.50	464.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	464.50	100.00%	0.00	0.00%
	<b>Total Journey</b>		135	25,591.00	17,262.00	1,888.00	5,137.00	966.50	212.00	125.50	0.00	0.00	8,117.00	31.72%	974.50	3.81%	24,616.50	96.19%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		29	5,183.75	2,785.50	495.75	1,536.50	0.00	200.50	165.50	0.00	0.00	2,197.75	42.40%	349.00	6.73%	4,834.75	93.27%
			162	30,774.75	20,047.50	2,383.75	6,673.50	966.50	412.50	291.00	0.00	0.00	10,314.75	33.52%	1,323.50	4.30%	29,451.25	95.70%

**Contractor Name: MBE**

TRUCK DRIVER	Journey	Male	9	220.50	195.75	0.00	0.00	0.00	0.00	24.75	0.00	0.00	24.75	11.22%	0.00	0.00%	220.50	100.00%
		Female	1	68.25	68.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	68.25	100.00%	0.00	0.00%





## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

<b>Total for Contractor</b>	<b>Total Journey</b>	10	288.75	264.00	0.00	0.00	0.00	0.00	24.75	0.00	0.00	24.75	8.57%	68.25	23.64%	220.50	76.36%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	10	288.75	264.00	0.00	0.00	0.00	0.00	24.75	0.00	0.00	24.75	8.57%	68.25	23.64%	220.50	76.36%	
<b>Contractor Name: Metro Sheet Metal Inc</b>																		
SPECIAL CRAFT																		
	Journey	Male	1	3.00	0.00	0.00	0.00	0.00	0.00	0.00	3.00	0.00	0.00%	0.00	0.00%	3.00	100.00%	
	<b>Total Journey</b>		1	3.00	0.00	0.00	0.00	0.00	0.00	0.00	3.00	0.00	0.00%	0.00	0.00%	3.00	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		1	3.00	0.00	0.00	0.00	0.00	0.00	0.00	3.00	0.00	0.00%	0.00	0.00%	3.00	100.00%	
<b>Contractor Name: Mi Construction</b>																		
TRUCK DRIVER																		
	Journey	Male	1	8.50	0.00	8.50	0.00	0.00	0.00	0.00	0.00	8.50	100.00%	0.00	0.00%	8.50	100.00%	
	<b>Total Journey</b>		1	8.50	0.00	8.50	0.00	0.00	0.00	0.00	0.00	8.50	100.00%	0.00	0.00%	8.50	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		1	8.50	0.00	8.50	0.00	0.00	0.00	0.00	0.00	8.50	100.00%	0.00	0.00%	8.50	100.00%	
<b>Contractor Name: Mulcahy Nickolaus LLC</b>																		
SPECIAL CRAFT																		
	Apprentice	Female	1	27.00	27.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	27.00	100.00%	0.00	0.00%	
	Journey	Male	2	31.00	31.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	31.00	100.00%	
		Female	1	1.00	1.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	1.00	100.00%	0.00	0.00%	
	<b>Total Journey</b>		3	32.00	32.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	1.00	3.13%	31.00	96.88%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		1	27.00	27.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	27.00	100.00%	0.00	0.00%	
	<b>Subtotal</b>		3	59.00	59.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	28.00	47.46%	31.00	52.54%	
<b>Contractor Name: Neaton Brothers Erosion LLC</b>																		
LABORER																		
	Journey	Male	6	328.75	328.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	328.75	100.00%	
POWER EQUIPMENT OPERATOR																		
	Journey	Male	1	108.25	108.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	108.25	100.00%	
SPECIAL EQUIPMENT																		
	Journey	Male	3	122.50	63.00	0.00	59.50	0.00	0.00	0.00	0.00	59.50	48.57%	0.00	0.00%	122.50	100.00%	
	<b>Total Journey</b>		9	559.50	500.00	0.00	59.50	0.00	0.00	0.00	0.00	59.50	10.63%	0.00	0.00%	559.50	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		9	559.50	500.00	0.00	59.50	0.00	0.00	0.00	0.00	59.50	10.63%	0.00	0.00%	559.50	100.00%	
<b>Contractor Name: New Path Trucking</b>																		
TRUCK DRIVER																		
	Journey	Male	1	17.25	0.00	17.25	0.00	0.00	0.00	0.00	0.00	17.25	100.00%	0.00	0.00%	17.25	100.00%	
	<b>Total Journey</b>		1	17.25	0.00	17.25	0.00	0.00	0.00	0.00	0.00	17.25	100.00%	0.00	0.00%	17.25	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>		1	17.25	0.00	17.25	0.00	0.00	0.00	0.00	0.00	17.25	100.00%	0.00	0.00%	17.25	100.00%	
<b>Contractor Name: North Country Concrete Inc</b>																		



## SUMMARY OF WORKFORCE UTILIZATION One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

LABORER	Journey	Male	20	1,032.00	880.50	0.00	151.50	0.00	0.00	0.00	0.00	0.00	151.50	14.68%	0.00	0.00%	1,032.00	100.00%
POWER EQUIPMENT OPERATOR	Journey	Male	6	212.50	212.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	212.50	100.00%
SPECIAL CRAFT	Journey	Male	9	472.00	302.50	0.00	169.50	0.00	0.00	0.00	0.00	0.00	169.50	35.91%	0.00	0.00%	472.00	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		35	1,716.50	1,395.50	0.00	321.00	0.00	0.00	0.00	0.00	0.00	321.00	18.70%	0.00	0.00%	1,716.50	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		35	1,716.50	1,395.50	0.00	321.00	0.00	0.00	0.00	0.00	0.00	321.00	18.70%	0.00	0.00%	1,716.50	100.00%

Contractor Name: On Call Pavement Sweeping Inc

POWER EQUIPMENT OPERATOR	Journey	Male	6	253.00	253.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	253.00	100.00%
		Female	3	285.00	233.00	0.00	0.00	0.00	0.00	52.00	0.00	0.00	52.00	18.25%	285.00	100.00%	0.00	0.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		9	538.00	486.00	0.00	0.00	0.00	0.00	52.00	0.00	0.00	52.00	9.67%	285.00	52.97%	253.00	47.03%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		9	538.00	486.00	0.00	0.00	0.00	0.00	52.00	0.00	0.00	52.00	9.67%	285.00	52.97%	253.00	47.03%

Contractor Name: PCI Roads LLC

LABORER	Journey	Male	19	868.50	307.00	0.00	551.00	0.00	0.00	0.00	0.00	10.50	551.00	63.44%	0.00	0.00%	868.50	100.00%
		Female	2	34.50	9.00	0.00	25.50	0.00	0.00	0.00	0.00	0.00	25.50	73.91%	34.50	100.00%	0.00	0.00%
POWER EQUIPMENT OPERATOR	Journey	Male	2	72.50	72.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	72.50	100.00%
SPECIAL CRAFT	Journey	Male	5	51.00	30.00	0.00	21.00	0.00	0.00	0.00	0.00	0.00	21.00	41.18%	0.00	0.00%	51.00	100.00%
SPECIAL EQUIPMENT	Journey	Male	1	7.00	7.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	7.00	100.00%
TRUCK DRIVER	Journey	Male	6	192.50	192.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	192.50	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		35	1,226.00	618.00	0.00	597.50	0.00	0.00	0.00	0.00	10.50	597.50	48.74%	34.50	2.81%	1,191.50	97.19%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		35	1,226.00	618.00	0.00	597.50	0.00	0.00	0.00	0.00	10.50	597.50	48.74%	34.50	2.81%	1,191.50	97.19%

Contractor Name: Pete's Water & Sewer

LABORER	Journey	Male	10	1,223.35	711.35	0.00	277.50	0.00	234.50	0.00	0.00	0.00	277.50	22.68%	0.00	0.00%	1,223.35	100.00%
POWER EQUIPMENT OPERATOR	Journey	Male	6	809.50	598.50	0.00	0.00	0.00	0.00	211.00	0.00	0.00	211.00	26.07%	0.00	0.00%	809.50	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		16	2,032.85	1,309.85	0.00	277.50	0.00	234.50	211.00	0.00	0.00	488.50	24.03%	0.00	0.00%	2,032.85	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		16	2,032.85	1,309.85	0.00	277.50	0.00	234.50	211.00	0.00	0.00	488.50	24.03%	0.00	0.00%	2,032.85	100.00%

Contractor Name: Public Solutions Group Inc



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

<b>LABORER</b>																		
	Apprentice	Male	2	456.25	0.00	232.00	224.25	0.00	0.00	0.00	0.00	0.00	456.25	100.00%	0.00	0.00%	456.25	100.00%
		Female	1	247.50	0.00	0.00	247.50	0.00	0.00	0.00	0.00	0.00	247.50	100.00%	247.50	100.00%	0.00	0.00%
	Journey	Male	1	197.75	197.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	197.75	100.00%
<b>POWER EQUIPMENT OPERATOR</b>																		
	Journey	Male	3	668.50	668.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	668.50	100.00%
		Female	1	208.75	208.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	208.75	100.00%	0.00	0.00%
	<b>Total Journey</b>		5	1,075.00	1,075.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	208.75	19.42%	866.25	80.58%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		3	703.75	0.00	232.00	471.75	0.00	0.00	0.00	0.00	0.00	703.75	100.00%	247.50	35.17%	456.25	64.83%
	<b>Subtotal</b>		8	1,778.75	1,075.00	232.00	471.75	0.00	0.00	0.00	0.00	0.00	703.75	39.56%	456.25	25.65%	1,322.50	74.35%

Contractor Name: RailWorks Signals and Communications, Inc.

<b>SPECIAL CRAFT</b>																		
	Journey	Male	2	63.00	63.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	63.00	100.00%
	<b>Total Journey</b>		2	63.00	63.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	63.00	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	63.00	63.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	63.00	100.00%

Contractor Name: RailWorks Track Services, Inc. (415)

<b>LABORER</b>																		
	Journey	Male	17	3,870.50	1,157.00	392.50	2,060.00	0.00	0.00	0.00	0.00	261.00	2,452.50	63.36%	0.00	0.00%	3,870.50	100.00%
		Female	1	294.00	294.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	294.00	100.00%	0.00	0.00%
<b>POWER EQUIPMENT OPERATOR</b>																		
	Journey	Male	8	2,188.00	1,970.00	0.00	0.00	0.00	0.00	0.00	0.00	218.00	0.00	0.00%	0.00	0.00%	2,188.00	100.00%
	<b>Total Journey</b>		26	6,352.50	3,421.00	392.50	2,060.00	0.00	0.00	0.00	0.00	479.00	2,452.50	38.61%	294.00	4.63%	6,058.50	95.37%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		26	6,352.50	3,421.00	392.50	2,060.00	0.00	0.00	0.00	0.00	479.00	2,452.50	38.61%	294.00	4.63%	6,058.50	95.37%

Contractor Name: Rainbow Inc

<b>LABORER</b>																		
	Journey	Male	4	464.50	328.50	0.00	0.00	0.00	0.00	0.00	0.00	136.00	0.00	0.00%	0.00	0.00%	464.50	100.00%
<b>POWER EQUIPMENT OPERATOR</b>																		
	Journey	Male	1	53.00	53.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	53.00	100.00%
<b>SPECIAL CRAFT</b>																		
	Apprentice	Male	2	274.00	274.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	274.00	100.00%
	Journey	Male	14	1,411.00	736.50	0.00	0.00	0.00	0.00	0.00	0.00	674.50	0.00	0.00%	0.00	0.00%	1,411.00	100.00%
		Female	1	194.00	194.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	194.00	100.00%	0.00	0.00%
	<b>Total Journey</b>		20	2,122.50	1,312.00	0.00	0.00	0.00	0.00	0.00	0.00	810.50	0.00	0.00%	194.00	9.14%	1,928.50	90.86%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		2	274.00	274.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	274.00	100.00%
	<b>Subtotal</b>		22	2,396.50	1,586.00	0.00	0.00	0.00	0.00	0.00	0.00	810.50	0.00	0.00%	194.00	8.10%	2,202.50	91.90%

Contractor Name: Ram Construction Services of Minnesota LLC

<b>LABORER</b>																		
	Journey	Male	2	38.00	0.00	16.00	22.00	0.00	0.00	0.00	0.00	0.00	38.00	100.00%	0.00	0.00%	38.00	100.00%



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

<b>Total for Contractor</b>	<b>Total Journey</b>	2	38.00	0.00	16.00	22.00	0.00	0.00	0.00	0.00	0.00	38.00	100.00%	0.00	0.00%	38.00	100.00%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	2	38.00	0.00	16.00	22.00	0.00	0.00	0.00	0.00	0.00	38.00	100.00%	0.00	0.00%	38.00	100.00%	
<b>Contractor Name: Ramsey Companies Inc</b>																		
POWER EQUIPMENT OPERATOR																		
	Journey Male	1	7.00	7.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	7.00	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>	1	7.00	7.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.00	100.00%	0.00	0.00%	7.00	100.00%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	1	7.00	7.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	7.00	100.00%	0.00	0.00%	7.00	100.00%	
<b>Contractor Name: Reiner Contracting inc</b>																		
LABORER																		
	Journey Male	3	17.00	14.50	0.00	2.50	0.00	0.00	0.00	0.00	0.00	2.50	14.71%	0.00	0.00%	17.00	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>	3	17.00	14.50	0.00	2.50	0.00	0.00	0.00	0.00	0.00	2.50	14.71%	0.00	0.00%	17.00	100.00%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	3	17.00	14.50	0.00	2.50	0.00	0.00	0.00	0.00	0.00	2.50	14.71%	0.00	0.00%	17.00	100.00%	
<b>Contractor Name: Rock On Trucks, Inc.</b>																		
TRUCK DRIVER																		
	Journey Male	7	123.00	123.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	123.00	100.00%	
	Journey Female	1	9.25	0.00	0.00	9.25	0.00	0.00	0.00	0.00	0.00	9.25	100.00%	9.25	100.00%	0.00	0.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>	8	132.25	123.00	0.00	9.25	0.00	0.00	0.00	0.00	0.00	9.25	6.99%	9.25	6.99%	123.00	93.01%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	8	132.25	123.00	0.00	9.25	0.00	0.00	0.00	0.00	0.00	9.25	6.99%	9.25	6.99%	123.00	93.01%	
<b>Contractor Name: Ron Kassa Construction</b>																		
LABORER																		
	Journey Male	5	466.00	450.00	0.00	0.00	0.00	0.00	0.00	0.00	16.00	0.00	0.00%	0.00	0.00%	466.00	100.00%	
SPECIAL CRAFT																		
	Journey Male	2	225.00	112.50	0.00	0.00	0.00	0.00	0.00	0.00	112.50	0.00	0.00%	0.00	0.00%	225.00	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>	7	691.00	562.50	0.00	0.00	0.00	0.00	0.00	0.00	128.50	0.00	0.00%	0.00	0.00%	691.00	100.00%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	7	691.00	562.50	0.00	0.00	0.00	0.00	0.00	0.00	128.50	0.00	0.00%	0.00	0.00%	691.00	100.00%	
<b>Contractor Name: Safety Signs</b>																		
LABORER																		
	Journey Male	41	560.75	394.25	0.00	166.50	0.00	0.00	0.00	0.00	0.00	166.50	29.69%	0.00	0.00%	560.75	100.00%	
SPECIAL EQUIPMENT																		
	Journey Male	10	55.50	52.50	0.00	3.00	0.00	0.00	0.00	0.00	0.00	3.00	5.41%	0.00	0.00%	55.50	100.00%	
<b>Total for Contractor</b>	<b>Total Journey</b>	45	616.25	446.75	0.00	169.50	0.00	0.00	0.00	0.00	0.00	169.50	27.51%	0.00	0.00%	616.25	100.00%	
	<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
	<b>Subtotal</b>	45	616.25	446.75	0.00	169.50	0.00	0.00	0.00	0.00	0.00	169.50	27.51%	0.00	0.00%	616.25	100.00%	



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

**Contractor Name: Sowles Co**

SPECIAL CRAFT																		
	Apprentice	Male	1	63.00	63.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	63.00	100.00%
	Journey	Male	10	555.00	449.00	0.00	0.00	39.00	0.00	67.00	0.00	0.00	106.00	19.10%	0.00	0.00%	555.00	100.00%
		Female	1	130.00	130.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	130.00	100.00%	0.00	0.00%
	<b>Total Journey</b>		11	685.00	579.00	0.00	0.00	39.00	0.00	67.00	0.00	0.00	106.00	15.47%	130.00	18.98%	555.00	81.02%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		1	63.00	63.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	63.00	100.00%
	<b>Subtotal</b>		12	748.00	642.00	0.00	0.00	39.00	0.00	67.00	0.00	0.00	106.00	14.17%	130.00	17.38%	618.00	82.62%

**Contractor Name: Standard Contracting, Inc.**

LABORER																		
	Journey	Male	8	1,402.06	1,012.78	0.00	389.28	0.00	0.00	0.00	0.00	0.00	389.28	27.76%	0.00	0.00%	1,402.06	100.00%
		Female	2	455.44	224.12	231.32	0.00	0.00	0.00	0.00	0.00	0.00	231.32	50.79%	455.44	100.00%	0.00	0.00%
POWER EQUIPMENT OPERATOR																		
	Journey	Male	5	629.17	629.17	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	629.17	100.00%
	<b>Total Journey</b>		15	2,486.67	1,866.07	231.32	389.28	0.00	0.00	0.00	0.00	0.00	620.60	24.96%	455.44	18.32%	2,031.23	81.68%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		15	2,486.67	1,866.07	231.32	389.28	0.00	0.00	0.00	0.00	0.00	620.60	24.96%	455.44	18.32%	2,031.23	81.68%

**Contractor Name: Stonebrook Fence Inc**

LABORER																		
	Apprentice	Male	3	542.25	287.25	255.00	0.00	0.00	0.00	0.00	0.00	0.00	255.00	47.03%	0.00	0.00%	542.25	100.00%
	Journey	Male	6	754.50	754.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	754.50	100.00%
	<b>Total Journey</b>		6	754.50	754.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	754.50	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		3	542.25	287.25	255.00	0.00	0.00	0.00	0.00	0.00	0.00	255.00	47.03%	0.00	0.00%	542.25	100.00%
	<b>Subtotal</b>		9	1,296.75	1,041.75	255.00	0.00	0.00	0.00	0.00	0.00	0.00	255.00	19.66%	0.00	0.00%	1,296.75	100.00%

**Contractor Name: Summit Companies**

SPECIAL CRAFT																		
	Journey	Male	2	54.00	54.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	54.00	100.00%
	<b>Total Journey</b>		2	54.00	54.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	54.00	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	54.00	54.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	54.00	100.00%

**Contractor Name: Sun Mechanical Inc**

POWER EQUIPMENT OPERATOR																		
	Journey	Male	1	142.00	142.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	142.00	100.00%
SPECIAL CRAFT																		
	Apprentice	Male	1	99.00	99.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	99.00	100.00%
	Journey	Male	4	333.50	333.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	333.50	100.00%
		Female	1	66.00	0.00	0.00	0.00	0.00	66.00	0.00	0.00	0.00	66.00	100.00%	66.00	100.00%	0.00	0.00%
	<b>Total Journey</b>		6	541.50	475.50	0.00	0.00	0.00	66.00	0.00	0.00	66.00	12.19%	66.00	12.19%	475.50	87.81%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		1	99.00	99.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	99.00	100.00%
	<b>Subtotal</b>		7	640.50	574.50	0.00	0.00	0.00	66.00	0.00	0.00	66.00	10.30%	66.00	10.30%	574.50	89.70%	



## SUMMARY OF WORKFORCE UTILIZATION

### One Project One Contractor - October 2021

Report Date: 11/18/2021  
Date Range: 10/1/2021 – 10/31/2021

**Contractor Name: Technical Waterproofing Solutions**

SPECIAL CRAFT		Journey	Male	4	192.00	192.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	192.00	100.00%
<b>Total for Contractor</b>		<b>Total Journey</b>		4	192.00	192.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	192.00	100.00%
		<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
		<b>Subtotal</b>		4	192.00	192.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	192.00	100.00%

**Contractor Name: Twin City Acoustics Inc**

SPECIAL CRAFT		Apprentice	Male	1	80.00	80.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	80.00	100.00%
			Female	1	80.00	0.00	0.00	80.00	0.00	0.00	0.00	80.00	100.00%	80.00	100.00%	0.00	0.00%
		Journey	Male	2	237.00	122.00	115.00	0.00	0.00	0.00	0.00	115.00	48.52%	0.00	0.00%	237.00	100.00%
<b>Total for Contractor</b>		<b>Total Journey</b>		2	237.00	122.00	115.00	0.00	0.00	0.00	0.00	115.00	48.52%	0.00	0.00%	237.00	100.00%
		<b>Total Apprentice</b>		2	160.00	80.00	0.00	80.00	0.00	0.00	0.00	80.00	50.00%	80.00	50.00%	80.00	50.00%
		<b>Subtotal</b>		4	397.00	202.00	115.00	80.00	0.00	0.00	0.00	195.00	49.12%	80.00	20.15%	317.00	79.85%

**Contractor Name: Veit & Company Inc**

LABORER		Apprentice	Male	1	197.50	197.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	197.50	100.00%
		Journey	Male	2	150.00	150.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	150.00	100.00%
POWER EQUIPMENT OPERATOR		Apprentice	Male	1	4.00	0.00	0.00	0.00	0.00	4.00	0.00	4.00	100.00%	0.00	0.00%	4.00	100.00%
		Journey	Male	7	592.00	467.00	0.00	125.00	0.00	0.00	0.00	125.00	21.11%	0.00	0.00%	592.00	100.00%
SPECIAL CRAFT		Apprentice	Male	1	6.00	0.00	6.00	0.00	0.00	0.00	0.00	6.00	100.00%	0.00	0.00%	6.00	100.00%
		Journey	Male	1	11.00	0.00	0.00	11.00	0.00	0.00	0.00	11.00	100.00%	0.00	0.00%	11.00	100.00%
<b>Total for Contractor</b>		<b>Total Journey</b>		10	753.00	617.00	0.00	136.00	0.00	0.00	0.00	136.00	18.06%	0.00	0.00%	753.00	100.00%
		<b>Total Apprentice</b>		3	207.50	197.50	6.00	0.00	0.00	4.00	0.00	10.00	4.82%	0.00	0.00%	207.50	100.00%
		<b>Subtotal</b>		13	960.50	814.50	6.00	136.00	0.00	4.00	0.00	146.00	15.20%	0.00	0.00%	960.50	100.00%

**Contractor Name: Warning Lites of Minnesota Inc**

LABORER		Journey	Male	1	1.50	0.00	0.00	0.00	0.00	0.00	1.50	0.00	0.00%	0.00	0.00%	1.50	100.00%
SPECIAL CRAFT		Journey	Male	2	3.50	0.00	0.00	0.00	0.00	0.00	3.50	0.00	0.00%	0.00	0.00%	3.50	100.00%
<b>Total for Contractor</b>		<b>Total Journey</b>		3	5.00	0.00	0.00	0.00	0.00	0.00	5.00	0.00	0.00%	0.00	0.00%	5.00	100.00%
		<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
		<b>Subtotal</b>		3	5.00	0.00	0.00	0.00	0.00	0.00	5.00	0.00	0.00%	0.00	0.00%	5.00	100.00%

**Contractor Name: Wells Concrete**

LABORER		Journey	Male	3	13.00	13.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	13.00	100.00%
SPECIAL CRAFT																	



**SUMMARY OF WORKFORCE  
UTILIZATION  
One Project One Contractor -  
October 2021**

Report Date: 11/18/2021  
Date Range: 10/1/2021 –  
10/31/2021

	Journey	Male	3	15.50	15.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	15.50	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		6	28.50	28.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	28.50	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		6	28.50	28.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	28.50	100.00%

**Contractor Name: YTS Companies**

POWER EQUIPMENT OPERATOR

	Journey	Male	2	22.25	22.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	22.25	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		2	22.25	22.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	22.25	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	22.25	22.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	22.25	100.00%

**Contractor Name: Zahl-Petroleum Maintenance Co**

LABORER

	Journey	Male	1	3.50	0.00	0.00	0.00	0.00	0.00	0.00	3.50	0.00	0.00%	0.00	0.00%	3.50	100.00%	
<b>Total for Contractor</b>	Journey	Male	1	3.00	0.00	0.00	0.00	0.00	0.00	0.00	3.00	0.00	0.00%	0.00	0.00%	3.00	100.00%	
	<b>Total Journey</b>		2	6.50	0.00	0.00	0.00	0.00	0.00	0.00	6.50	0.00	0.00%	0.00	0.00%	6.50	100.00%	
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	6.50	0.00	0.00	0.00	0.00	0.00	0.00	6.50	0.00	0.00%	0.00	0.00%	6.50	100.00%	

**Contractor Name: ZTS Inc**

TRUCK DRIVER

	Journey	Male	1	15.75	15.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	15.75	100.00%
<b>Total for Contractor</b>	<b>Total Journey</b>		1	15.75	15.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	15.75	100.00%
	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		1	15.75	15.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	15.75	100.00%

<b>Group Subtotal by Hennepin County,</b>	896	98,212.45	70,261.44	6,043.61	15,420.15	1,987.00	1,277.00	1,780.25	0.00	1,443.00	25,231.01	25.69%	8,363.89	8.52%	89,848.56	91.48%
-------------------------------------------	-----	-----------	-----------	----------	-----------	----------	----------	----------	------	----------	-----------	--------	----------	-------	-----------	--------

*End of Data for* Green Line LRT Extension  
("Southwest LRT") Civil  
Construction

<b>Grand Total</b>	<b>896</b>	<b>98,212.45</b>	<b>70,261.44</b>	<b>6,043.61</b>	<b>15,420.15</b>	<b>1,987.00</b>	<b>1,277.00</b>	<b>1,780.25</b>	<b>0.00</b>	<b>1,443.00</b>	<b>25,231.01</b>	<b>25.69%</b>	<b>8,363.89</b>	<b>8.52%</b>	<b>89,848.56</b>	<b>91.48%</b>
--------------------	------------	------------------	------------------	-----------------	------------------	-----------------	-----------------	-----------------	-------------	-----------------	------------------	---------------	-----------------	--------------	------------------	---------------



**SUMMARY OF WORKFORCE UTILIZATION**  
**One Project One Contractor - October 2021**

Report Date: 11/18/2021  
 Date Range: 10/1/2021 – 10/31/2021

Project Name: Green Line Extension  
 ("Southwest LRT") Systems Construction  
 Location: Hennepin County

Construction Trade	Craft Level	Gender	Total Workers	Total Hours	White Hours	African American Hours	Hispanic Hours	Asian Hours	Other Hours	Native American Hours	Two or More Races	Not Specified Hours	POCI Hours	POCI %	Woman Hours	Woman %	Male Hours	Male %	
			<b>Contractor Name: Meyer Contracting, Inc.</b>																
LABORER	Apprentice	Female	1	5.50	5.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	5.50	100.00%	0.00	0.00%	
	Journey	Male	3	41.00	41.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	41.00	100.00%	
POWER EQUIPMENT OPERATOR	Journey	Male	1	15.50	15.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	15.50	100.00%	
	<b>Total Journey</b>		4	56.50	56.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	56.50	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		1	5.50	5.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	5.50	100.00%	0.00	0.00%	
	<b>Subtotal</b>		5	62.00	62.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	5.50	8.87%	56.50	91.13%	
			<b>Contractor Name: Premier Electrical Corp</b>																
POWER EQUIPMENT OPERATOR	Journey	Male	2	67.00	67.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	67.00	100.00%	
SPECIAL CRAFT	Apprentice	Female	1	48.00	48.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	48.00	100.00%	0.00	0.00%	
	Journey	Male	5	291.50	291.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	291.50	100.00%	
	<b>Total Journey</b>		7	358.50	358.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	358.50	100.00%	
<b>Total for Contractor</b>	<b>Total Apprentice</b>		1	48.00	48.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	48.00	100.00%	0.00	0.00%	
	<b>Subtotal</b>		8	406.50	406.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	48.00	11.81%	358.50	88.19%	
<b>Group Subtotal by Hennepin County, MN</b>			13	468.50	468.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	53.50	11.42%	415.00	88.58%	
			<i>End of Data for Green Line LRT Extension ("Southwest LRT")</i>																
<b>Grand Total</b>			13	468.50	468.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	53.50	11.42%	415.00	88.58%	



## L.S. BLACK Constructors

### Green Line LRT Extension ("Southwest LRT) Franklin O&M Facility Modifications Project No. 19P272

### TOTAL HOURS

(October 2021 Report)

**October 2021:**

<u>Total Hours</u>	<u>People of Color &amp; Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
2,932	703	23.98%	400	13.63%

- Women of Color = 37 (1.26%)
- Race/Ethnicity Not Specified = 4 (0.14%)

**Project to Date:**  
**(6/2020 – 10/31/2021)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
103,634	23,723	22.89%	9,784	9.44%

- Women of Color = 3,172 (3.06%)
- Race/Ethnicity Not Specified = 4,755 (4.59%)

**Goals on Project:**

POCI	32%
Women	20%

\* POCI - People of Color & Indigenous People



## SUMMARY OF WORKFORCE UTILIZATION One Project One Contractor

Report Date: 11/18/2021  
Date Range: 10/1/2021 – 10/31/2021

**Project Name:** Green Line LRT Extension ("Southwest LRT") Franklin  
Operations and Maintenance Facility Modifications  
**Location:** Hennepin County, MN

Construction Trade	Craft Level	Gender	Total Workers	Total Hours	White Hours	African American Hours	Hispanic Hours	Asian Hours	Other Hours	Native American Hours	Two or More Races	Not Specified Hours	POCI Hours	POCI %	Women Hours	Women %	Male Hours	Male %	
			<b>Contractor Name: Bald Eagle Erectors Inc</b>																
SPECIAL CRAFT	Journey	Male	4	87.50	87.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	87.50	100.00%	
		<b>Total Journey</b>	4	87.50	87.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	87.50	100.00%	
<b>Total for Contractor</b>		<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
		<b>Subtotal</b>	4	87.50	87.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	87.50	100.00%	
			<b>Contractor Name: Berwald Roofing Company</b>																
SPECIAL CRAFT	Journey	Male	2	43.50	43.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	43.50	100.00%	
		<b>Total Journey</b>	2	43.50	43.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	43.50	100.00%	
<b>Total for Contractor</b>		<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
		<b>Subtotal</b>	2	43.50	43.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	43.50	100.00%	
			<b>Contractor Name: Camacho Contractors Inc</b>																
SPECIAL CRAFT	Apprentice	Male	1	1.50	0.00	0.00	1.50	0.00	0.00	0.00	0.00	0.00	1.50	100.00%	0.00	0.00%	1.50	100.00%	
	Journey	Male	1	1.50	0.00	0.00	1.50	0.00	0.00	0.00	0.00	0.00	1.50	100.00%	0.00	0.00%	1.50	100.00%	
		<b>Total Journey</b>	1	1.50	0.00	0.00	1.50	0.00	0.00	0.00	0.00	0.00	1.50	100.00%	0.00	0.00%	1.50	100.00%	
<b>Total for Contractor</b>		<b>Total Apprentice</b>	1	1.50	0.00	0.00	1.50	0.00	0.00	0.00	0.00	0.00	1.50	100.00%	0.00	0.00%	1.50	100.00%	
		<b>Subtotal</b>	2	3.00	0.00	0.00	3.00	0.00	0.00	0.00	0.00	0.00	3.00	100.00%	0.00	0.00%	3.00	100.00%	
			<b>Contractor Name: Escape Fire Protection</b>																
SPECIAL CRAFT	Journey	Male	1	40.00	40.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	40.00	100.00%	
		<b>Total Journey</b>	1	40.00	40.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	40.00	100.00%	
<b>Total for Contractor</b>		<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
		<b>Subtotal</b>	1	40.00	40.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	40.00	100.00%	
			<b>Contractor Name: Go Fetsch Mechanical</b>																
SPECIAL CRAFT	Apprentice	Male	1	11.50	11.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	11.50	100.00%	
	Journey	Male	5	317.00	183.00	0.00	126.00	8.00	0.00	0.00	0.00	0.00	134.00	42.27%	0.00	0.00%	317.00	100.00%	
		Female	2	27.50	27.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	27.50	100.00%	0.00	0.00%	
		<b>Total Journey</b>	7	344.50	210.50	0.00	126.00	8.00	0.00	0.00	0.00	0.00	134.00	38.90%	27.50	7.98%	317.00	92.02%	
<b>Total for Contractor</b>		<b>Total Apprentice</b>	1	11.50	11.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	11.50	100.00%	
		<b>Subtotal</b>	8	356.00	222.00	0.00	126.00	8.00	0.00	0.00	0.00	0.00	134.00	37.64%	27.50	7.72%	328.50	92.28%	
			<b>Contractor Name: Insulation Midwest</b>																
SPECIAL CRAFT	Journey	Male	2	198.00	198.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	198.00	100.00%	
		<b>Total Journey</b>	2	198.00	198.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	198.00	100.00%	
<b>Total for Contractor</b>		<b>Total Apprentice</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	
		<b>Subtotal</b>	2	198.00	198.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	198.00	100.00%	
			<b>Contractor Name: Kraft Controls</b>																
SPECIAL CRAFT	Journey	Male	4	431.00	239.00	0.00	0.00	192.00	0.00	0.00	0.00	0.00	192.00	44.55%	0.00	0.00%	431.00	100.00%	
		<b>Total Journey</b>	4	431.00	239.00	0.00	0.00	192.00	0.00	0.00	0.00	0.00	192.00	44.55%	0.00	0.00%	431.00	100.00%	



## SUMMARY OF WORKFORCE UTILIZATION One Project One Contractor

Report Date: 11/18/2021  
Date Range: 10/1/2021 – 10/31/2021

<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>	0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
		4	431.00	239.00	0.00	0.00	192.00	0.00	0.00	0.00	0.00	192.00	44.55%	0.00	0.00%	431.00	100.00%	
<b>Contractor Name: LS Black Constructors</b>																		
LABORER	Journey	Male	4	312.00	8.00	112.00	32.00	0.00	160.00	0.00	0.00	0.00	144.00	46.15%	0.00	0.00%	312.00	100.00%
SPECIAL CRAFT	Journey	Male	1	33.00	33.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	33.00	100.00%
	<b>Total Journey</b>		5	345.00	41.00	112.00	32.00	0.00	160.00	0.00	0.00	0.00	144.00	41.74%	0.00	0.00%	345.00	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
			5	345.00	41.00	112.00	32.00	0.00	160.00	0.00	0.00	0.00	144.00	41.74%	0.00	0.00%	345.00	100.00%
<b>Contractor Name: Master Technologies Inc</b>																		
SPECIAL CRAFT	Journey	Male	2	24.00	0.00	0.00	6.00	18.00	0.00	0.00	0.00	0.00	24.00	100.00%	0.00	0.00%	24.00	100.00%
	<b>Total Journey</b>		2	24.00	0.00	0.00	6.00	18.00	0.00	0.00	0.00	0.00	24.00	100.00%	0.00	0.00%	24.00	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
			2	24.00	0.00	0.00	6.00	18.00	0.00	0.00	0.00	0.00	24.00	100.00%	0.00	0.00%	24.00	100.00%
<b>Contractor Name: Muska Plumbing LLC</b>																		
SPECIAL CRAFT	Apprentice	Male	2	16.50	8.00	0.00	8.50	0.00	0.00	0.00	0.00	0.00	8.50	51.52%	0.00	0.00%	16.50	100.00%
		Female	1	19.00	19.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	19.00	100.00%	0.00	0.00%
	Journey	Male	1	14.00	14.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	14.00	100.00%
	<b>Total Journey</b>		1	14.00	14.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	14.00	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		3	35.50	27.00	0.00	8.50	0.00	0.00	0.00	0.00	0.00	8.50	23.94%	19.00	53.52%	16.50	46.48%
			4	49.50	41.00	0.00	8.50	0.00	0.00	0.00	0.00	0.00	8.50	17.17%	19.00	38.38%	30.50	61.62%
<b>Contractor Name: Premier Electrical Corp</b>																		
SPECIAL CRAFT	Apprentice	Female	1	124.25	124.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	124.25	100.00%	0.00	0.00%
	Journey	Male	8	835.75	835.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	835.75	100.00%
		Female	2	192.00	192.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	192.00	100.00%	0.00	0.00%
	<b>Total Journey</b>		10	1,027.75	1,027.75	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	192.00	18.68%	835.75	81.32%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		1	124.25	124.25	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	124.25	100.00%	0.00	0.00%
			10	1,152.00	1,152.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	316.25	27.45%	835.75	72.55%
<b>Contractor Name: Ramsey Companies Inc</b>																		
POWER EQUIPMENT OPERATOR	Journey	Male	2	6.00	2.00	0.00	0.00	0.00	0.00	0.00	0.00	4.00	0.00	0.00%	0.00	0.00%	6.00	100.00%
POWER EQUIPMENT OPERATOR	Journey	Male	1	4.00	4.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	4.00	100.00%
SPECIAL CRAFT	Journey	Male	1	2.00	2.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	2.00	100.00%
	<b>Total Journey</b>		4	12.00	8.00	0.00	0.00	0.00	0.00	0.00	0.00	4.00	0.00	0.00%	0.00	0.00%	12.00	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
			4	12.00	8.00	0.00	0.00	0.00	0.00	0.00	0.00	4.00	0.00	0.00%	0.00	0.00%	12.00	100.00%
<b>Contractor Name: Twin City Acoustics Inc</b>																		
SPECIAL CRAFT	Journey	Male	1	39.00	39.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	39.00	100.00%
		Female	1	37.00	0.00	0.00	0.00	0.00	0.00	37.00	0.00	0.00	37.00	100.00%	37.00	100.00%	0.00	0.00%
	<b>Total Journey</b>		2	76.00	39.00	0.00	0.00	0.00	0.00	37.00	0.00	0.00	37.00	48.68%	37.00	48.68%	39.00	51.32%
<b>Total for Contractor</b>	<b>Total Apprentice Subtotal</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
			2	76.00	39.00	0.00	0.00	0.00	0.00	37.00	0.00	0.00	37.00	48.68%	37.00	48.68%	39.00	51.32%
<b>Contractor Name: VideoTronix Inc dba VTI Security</b>																		



## SUMMARY OF WORKFORCE UTILIZATION One Project One Contractor

Report Date: 11/18/2021  
Date Range: 10/1/2021 – 10/31/2021

SPECIAL CRAFT																		
	Journey	Male	2	114.50	114.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	114.50	100.00%
	<b>Total Journey</b>		2	114.50	114.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	114.50	100.00%
<b>Total for Contractor</b>	<b>Total Apprentice</b>		0	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
	<b>Subtotal</b>		2	114.50	114.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00%	114.50	100.00%
<b>Group Subtotal by Hennepin County, MN</b>			<b>52</b>	<b>2,932.00</b>	<b>2,225.50</b>	<b>112.00</b>	<b>175.50</b>	<b>218.00</b>	<b>160.00</b>	<b>37.00</b>	<b>0.00</b>	<b>4.00</b>	<b>542.50</b>	<b>18.50%</b>	<b>399.75</b>	<b>13.63%</b>	<b>2,532.25</b>	<b>86.37%</b>
<i>End of Data for</i> Green Line LRT Extension ("Southwest LRT") Franklin Operations and Maintenance Facility Modifications																		
<b>Grand Total</b>			<b>52</b>	<b>2,932.00</b>	<b>2,225.50</b>	<b>112.00</b>	<b>175.50</b>	<b>218.00</b>	<b>160.00</b>	<b>37.00</b>	<b>0.00</b>	<b>4.00</b>	<b>542.50</b>	<b>18.50%</b>	<b>399.75</b>	<b>13.63%</b>	<b>2,532.25</b>	<b>86.37%</b>