



Southwest LRT DBE and Workforce Advisory Committee

Handouts

July 15, 2021

2:00 pm – 4:00 pm

Contents

1. Draft of June 2021 DBE & Workforce Advisory Committee Meeting Summary
2. DBE Progress Report 33 – Civil LMJV
3. DBE Progress Report 20 – Systems APJV
4. DBE Progress Report 11 – Franklin LSB
5. Civil Workforce May Composite – LMJV
6. Civil Workforce Subcontractor Participation Details for May – LMJV
7. Civil Cumulative Subcontractor Workforce Participation to Date – LMJV
8. Franklin O&M Workforce May Composite – LSB
9. Franklin O&M Workforce Subcontractor Participation Details for May – LSB
10. Franklin O&M Cumulative Subcontractor Workforce Participation to Date – LSB

* **We encourage anyone with questions and concerns to reach out directly to the advisory members or the co-chairs before the meeting.** Committee Co-chairs emails: Ashanti Payne at Ashanti.Payne@metc.state.mn.us or Salima Khakoo at Salima.O.Khakoo@state.mn.us.

Southwest LRT DBE and Workforce Advisory Committee

Thursday, June 17th, 2021

2:00 – 4:00 p.m.

[Handouts] [Presentation]

1. **ATTENDEES** – Barry Davies, Gilbert Odonkor, Marvin Smith, Tony O'Brien, Mel Reeves, Maura Brown, Barb Lau, Dale Even, Katy Maus, Chris Gannon, Mike Toney, Elaine Valadez, Salima Khakoo, Ashanti Payne, Jon Tao, Mahad Omar, Aaron Koski, Nick Dial, Mary Schmidt, Eli Brandenburg, Cyrenthia Jordan, Brian Leitch
2. **BUILDING STRONG COMMUNITIES UPDATE BY AARON KOSKI (Slides 3-4)**
 - a. Aaron shares the current placements to date: 1 carpenter, 1 cement mason, 1 iron worker, 3 laborers and 4 operating engineers. About half of the apprentices are POCl, and 40% are women.
 - b. **Question** (Marvin Smith): Who is running the apprenticeship program? Is it a union apprenticeship?
 - i. It's a partner between all of the unions and the Met Council, and 7 other contractors that have been a partner of the program from the beginning.
 - c. Barb: AWC awarded 7 apprenticeships with scholarships, the first they've been doing it in 8/9 years.
3. **SWLRT PROJECT UPDATE BY NIC DIAL(Slides 5-15)**
 - a. Nicholas shares updates on the following locations: Prairie Center Drive LRT bridge in Eden Prairie, Golden Triangle Station in Eden Prairie, Shady Oak Road/TH212 LRT Bridge in Eden Prairie, Smetana Road Bridge in Minnetonka, Excelsior Boulevard LRT Bridge in Hopkins, Kenilworth LRT Tunnel in Minneapolis, Corridor Protection Barrier in Minneapolis, Signal System Cut Section Case 2218, and the TPSS SW303 Enclosure.
4. **DBE ACHIEVEMENT REPORTING**
 - a. **DBE Progress Reports and Disaggregated DBE Data by Jon Tao (Slides 16-22)**
 - i. Jon shares the DBE Achievement across all SWLRT projects. He also shows disaggregated Construction DBE data (contracts total as well as in/out of state participation data).
 - ii. Jon shows line graphs of DBE participation by contract.
 - b. **Civil: LMJV DBE Activities by Dale Even (Slides 23-27)**
 - i. Dale shares the SWLRT DBE Participation during the month of May
 - ii. Dale shares LMJV's update on change orders
 - iii. Dale shares LMJV's DBE highlight, E-Con Placer who's scope of work is concrete pumping. Their total paid to date is \$368,346 out of their \$500,000 total contract.
 - c. **Systems: APJV DBE Activities by Chris Gannon (Slides 28-31)**

- i. Chris shares APJV's one month look ahead. IN June, they have Gunnar doing work. In July, they have work by Dionne Construction, Bald Eagle Erectors, Moltron Builders, MBE and IMO.
- ii. Chris shares APJV's DBE update: IMO Consulting has a fully executed subcontract of \$266,000.
- iii. Chris share's APJV's update on change orders. Owner change orders approved thru 5/1/21 is at \$1,005,600.10

d. Franklin O&M: LS Black DBE Activities by Brian Leitch (Slides 32-34)

- i. Brian shares LS Black's update on change orders. Current contract amount thru 5/1/21 is at \$39,084,536.
- ii. Brian shares LS Black's update on DBE activity. They have ongoing participation from GoFetsch Mechanical and Nakasone painting. As well as involvement from several other DBEs.

5. WORKFORCE PARTICIPATION REPORTING

a. Workforce Participation Reports and Disaggregated Workforce Data by Elaine Valadez (Slides 35-45)

- a. Elaine shares the Civil workforce participation percentage bar charts. She then shares data on workforce participation by hours worked by category. ____ She then shares line charts on POCI/Women hours participation cumulative. Trucking participation is at 20,222 hours by MBE, 4,083 hours by ZTS and 683 hours by Rock-On Trucks.
- b. Elaine shares the Systems workforce participation percentage bar charts.
- c. Elaine shares the Franklin O&M workforce participation percentage bar charts. She then shares data on workforce participation using a pie chart on hours worked by category. She then shares line charts on POCI/Women hours participation cumulative.

b. Civil: LMJV Workforce Activities by Dale Even (Slides 46-49)

- a. Dale shares LMJV's workforce activities update for May 2021. This includes their monthly SWLRT meetings with subcontractors & internal LMJV, Interviewing 4 BSC candidates and 1 cement finisher candidate, SWLRT project tour for BSC and other updates.
- b. Dale also shares LMJV's upcoming Stand Out Workforce Activities for June 2021. This includes SWLRT outreach planning meeting with all big contracts, MN Con Crew Hiring Event, EEO/Harassment training for field staff and other updates.
- c. Dale shares LMJV's new hires and transfers: 4 new hires (1 white female, 3 POCI males) and 17 transfers (10 white males, 8 POCI males). This totals to 4 apprentices, 9 journeymen and 8 foremen.

c. Systems: APJV Workforce Activities by Mike Toney (Slides 50-51)

- a. Mike shares the Systems contract workforce updates. He laid out APJV's plan to meet workforce goal which includes participation in second zoom meeting with

3 SWLRT primes and subcontractors introducing local CBOS, participation in Metro Region Construction Virtual Hiring Event and other updates.

- b. Question (Jon): Do you know what is the workforce makeup for Moltron? Any opportunity to have POCl candidates on?
 - i. Mike: I think they are predominantly POCl, and I think that is their intention from my understanding.

d. Franklin O&M: LS Black Workforce Activities by Brian Leitch (Slides 52-53)

- a. Brian Leitch shares the Franklin O&M contract workforce activities updates. This includes monthly GFE meetings with MDHR, attending outreach opportunities with CBOS with subcontractor team participation and other updates.

6. USING SMALL CONTRACTS TO ADVANCE EQUITY (Slides 54-88)

- a. Presentation by Mary Schmidt – MnDOT
 - i. Mary shares how MnDOT is using contracting and purchasing power to advance equity and shows the breakdown of where funds are going by 3 categories.
 - ii. Mary shares data on economic disparities in MN that are affecting the construction industry and access to opportunity. She shows a table by the MN State Demographer on per capita income, race/ethnicity, % below the poverty threshold and % of who own a home between White non-Latino folk and POCl.
 - iii. Mary shares reasons why MnDOT’s commitment to contracting equity matters to combat disparities.
 - iv. Mary shares the purpose, roles, and funding of the Advancing Equity Office. They are working towards developing capacity, increasing access, and building community.
 - v. Mary shares the 3 principles to making every contract a catalyst for individual prosperity and community vitality: Less is more, use your leverage, and keep it simple.
 - vi. Mary shares MN Construction business patterns from 2018, by the US Census Bureau’s County Business Patterns.
 - vii. Mary shares the availability of diverse construction firms to perform MnDOT work by providing data from 2017 disparity study: a table that details number/percentage of firms by race/ethnicity and gender.
 - viii. Mary shares programs they are running, and resources being used to level the playing field and remedying past discrimination to continue building a diverse contractor pool.
 - ix. Mary shares the MN designated 40 counties that are looking for economically disadvantaged businesses to get them certified as an ED.
 - x. Mary shares estimated cash value of prime contracts awarded to underutilized businesses from FY16 – FY20.
 - xi. Mary shares how many underutilized businesses win MnDOT advertised low-bid construction contracts. She shares data on these stats.

- xii. Mary mentions that contracting and procurement methods matter and gives examples of specific methods that have been great at providing contracts to underutilized businesses. This includes working directly with small businesses to construct and maintain MnDOT infrastructure.
- xiii. Mary shares the state statute on Direct negotiation.
- xiv. Mary shares that MnDOT has awarded more than 300 negotiated contracts to local small businesses, and a table on negotiated maintenance and construction (NMC) work types.
- xv. Mary shares NMC's by districts of FY20. Counties, cities, townships, and school districts can use this contracting method.
- xvi. Mary shares details on Small Business Preference for Construction.
- xvii. Mary shares estimated prime professional-technical contracts with underutilized consultant firms (all MnDot). This includes a demographic breakdown of awarded contracts.
- xviii. Mary shares the types of firms that MnDOT works with to help them plan, prepare and carry out projects.
- xix. Mary shares demographics of prequalification program consulting firms as of June 15th, 2021.
- xx. Mary shares TGB/DBE/VET/ED Prequal program contractors by work types.
- xxi. Mary explains what Equity Select is and suggests using it for firms not in prequalification program. This is an opportunity to demonstrate and acquire experience that helps MnDOT's industry.
- xxii. Mary explains the Quick Call Multi-award method which can present multiple opportunities.
- xxiii. Mary explains Direct Select from prequalification. And shares a quote by HDR on this approach.
- xxiv. Mary shares the reasons why small businesses want to perform prime contracts: quick payment, size = risk, relationships, and employees.
- xxv. Mary shares the MnDOT ADA small business opportunity program's purpose and issue they are trying to tackle. She then shares their approach (ex. Training small businesses in basics of ADA specs). She shares more information on the ADA program's Hands-on training.
- xxvi. Mary shares that there are more than \$4 million invested in ADA projects and small businesses. This is over 50 projects. This includes projects like Midwest Select, Simmonds Contracting Services, and Pride Cleanup. One of MnDOT's proudest moments included when MnDOT received the WTS Rosa Parks Diversity Leadership Award back in 2019.
- xxvii. Mary mentions that they are always looking for projects and encourage attendees to contact the Advancing Equity Office so they can determine if its

possible. She then shows ways that MnDOT accelerated their contracting with underutilized businesses.

xxviii. Mary closes the presentation and opens a discussion to answer the following questions:

1. What barriers are you facing when trying to hire small businesses
2. What experience do you have with using small contracts as gateways of opportunity?
3. How can we collaborate?
4. Marvin: Are there any pilot programs that you guys are setting up on schedule to be implemented so that it is even more far-reaching into POCI communicates and provide much needed trainings to perform on small projects you've mentioned?
 - a. Mary: "We are actually trying to take the lessons out of the pilot program and apply it, not confine it to just a program affecting a few million dollars a year. We are trying to incorporate that program throughout our agency and investments. We want to have strategies in place to have more small businesses capable of performing our work. We had intended to do more hands-on training last year because of CIVUD, and still haven't gotten the go ahead for this year but we want to.

7. ADJOURN

Next Scheduled Meeting: July 15th, 2021 from 2:00 - 4:00 pm

Chat: from Omar, Mahad to everyone: 2:04 PM

Ronald Brandenburg from the Council as well

from Salima Khakoo, Human Rights to everyone: 2:10 PM

Very exciting

from Maura Brown to everyone: 2:10 PM

Hi Salima and all, sorry for joining late!

from Salima Khakoo, Human Rights to everyone: 2:11 PM

Thaks Maura- Welcome!

from Salima Khakoo, Human Rights to everyone: 2:13 PM

Barb it would be good to know about how the scholarship program works, and what it is used for

from Salima Khakoo, Human Rights to everyone: 2:13 PM

for

from Salima Khakoo, Human Rights to everyone: 2:14 PM

Ashanti, agreed- Barb would love to have you share more.

from Barb Lau to everyone: 2:19 PM

Here is a link to our scholarship page. Applications run from February 1-April 30th each year to females in MN Construction Careers. We do a mix of academic scholarships paid out to the accredited college/technical school and apprentice scholarships paid out to the apprentice directly in 2 disbursements if the recipient stays in the registered apprenticeship program. 1 at time of award and 2 six months later to encourage the recipients to stay in the industry. This year our recipients were awarded 500, 1,000 or 2,000 dollars each.

from Barb Lau to everyone: 2:19 PM

<https://awcmn.org/programs/scholarships/>

from elainev to everyone: 2:20 PM

Can't hear you Ashanti.

from Salima Khakoo, Human Rights to everyone: 2:20 PM

Thank you Barb!

from Maura Brown to everyone: 3:01 PM

Mary, do you have this DBE award data disaggregated by race?

from Barb Lau to everyone: 3:29 PM

Thank you Mary. I have to run all. Until next month.

from Salima Khakoo, Human Rights to everyone: 3:34 PM

Schmidt, Mary B (DOT) <mary.b.schmidt@state.mn.us>

from elainev to everyone: 3:36 PM

Great presentation Mary. Thank you!

from Salima Khakoo, Human Rights to everyone: 3:37 PM

Excellent work Mary- thank you!

DRAFT

Civil DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Airfresh Industries	F/W	Portable Toilets (Sub to LMJV)	\$250,000.00	\$250,000.00	\$0.00	\$129,017.03	\$7,897.65	\$136,914.68	\$119,797.99	\$9,219.04
Airfresh Industries	F/W	Portable Toilets (Sub to Egan)	Not listed	\$50,000.00	\$50,000.00	\$6,999.93	\$336.33	\$7,336.26	\$6,666.60	\$333.33
All Phase Contracting	F/W	Furnish & Install Manholes	\$2,094,827.00	\$2,094,827.00	\$0.00	\$76,007.71		\$76,007.71	\$72,207.33	\$3,800.38
AM-TEC Designs	F/W	Stair Tower Fabrication	\$185,460.00	\$185,460.00	\$0.00	\$608,480.59		\$608,480.59	\$578,056.56	\$30,424.03
AM-TEC Designs	F/W	Structural Steel	Not listed	\$5,215,455.99	\$5,215,455.99	\$0.00		\$0.00	\$0.00	\$0.00
B & L Supply, INC	M/B	Materials	\$2,150,695.00	\$2,150,695.00	\$0.00	\$857,927.32		\$857,927.32	\$815,030.96	\$42,896.36
Biffs INC.	F/W	Temporary Facilities	\$180,000.00	\$180,000.00	\$0.00	\$2,535.52		\$2,535.52	\$2,408.75	\$126.77
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	Not listed	\$2,702,842.23	\$2,702,842.23	\$1,411,338.29		\$1,411,338.29	\$1,340,771.01	\$70,567.28
Blackstone Contractors, LLC	F/W	Block Walls, Retaining Wall, and Historic Masonry Wall	\$9,999,573.00	\$9,999,573.00	\$0.00	\$158,427.10	\$123,672.51	\$282,099.61	\$150,505.75	\$7,921.35
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (sub to LMJV)	\$234,192.00	\$234,192.00	\$0.00	\$754,690.02		\$754,690.02	\$716,955.53	\$37,734.49
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (Sub to Minger)	Not listed	\$900,000.00	\$900,000.00	\$0.00		\$0.00	\$0.02	(\$0.02)
Carlo Lachmansingh Sales INC	M/AS	Materials	\$178,475.00	\$178,475.00	\$0.00	\$15,632.15		\$15,632.15	\$15,632.15	\$0.00
Casillas Glass, LLC	M/H	Glazing	\$1,409,324.00	\$1,409,324.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Central MN Sawing LLC	F/W	Concrete Sawing	Not listed	\$72,128.29	\$72,128.29	\$80,531.57		\$80,531.57	\$75,274.19	\$5,257.38
Chippewa Wood Products	F/W	Noise Wall Lumber	\$152,926.00	\$152,926.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
CI Utilities LLC	M/H	Electrical Work (Sub to LMJV)	Not listed	\$6,590.00	\$6,590.00	\$6,590.00		\$6,590.00	\$6,590.00	\$0.00
CI Utilities LLC	M/H	Electrical Work (Sub to Egan)	\$160,150.00	\$160,150.00	\$0.00	\$28,820.00		\$28,820.00	\$27,379.01	\$1,440.99
Courtland LLC	F/W	Paint Materials (Sub to Rainbow)	\$1,102,833.00	\$1,102,833.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Courtland LLC	F/W	Paint Materials (Sub to Lunda)	Not listed	\$36,379.00	\$36,379.00	\$0.00		\$0.00	\$0.00	\$0.00
Crocus Hill Electric CO	F/W	Electrical Materials	\$1,572,089.00	\$1,572,089.00	\$0.00	\$136,804.48		\$136,804.48	\$136,804.48	\$0.00
Dionne Construction INC.	M/B	Landscaping	\$930,429.00	\$930,429.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Donovan Enterprises, INC.	F/W	Trucking	\$2,061,599.14	\$2,061,599.14	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to LMJV)	\$14,638,950.00	\$14,638,950.00	\$0.00	\$4,375,433.75	\$499,482.67	\$4,874,916.42	\$3,900,332.59	\$475,101.16
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to Lunda)	\$5,910,000.00	\$5,910,000.00	\$0.00	\$759,924.56		\$759,924.56	\$652,124.75	\$107,799.81
Eastern Rail Corporation	M/H	Furnish Rail Suppliers	\$20,500,000.00	\$20,500,000.00	\$0.00	\$18,644,257.14	\$189,791.25	\$18,834,048.39	\$17,712,044.29	\$932,212.85
E-CON-PLACER INC	M/NA	Concrete Pumping	\$225,000.00	\$225,000.00	\$0.00	\$396,716.88	\$54,639.25	\$451,356.13	\$340,085.01	\$56,631.87
Exterior Building Services, INC. (DBA EBS)	F/W	Waterproofing & Air Barrier	\$137,125.00	\$137,125.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Gestra Engineering INC.	M/AS	Geotech and Settlement monitoring	Not listed	\$659,526.00	\$659,526.00	\$472,378.00		\$472,378.00	\$448,759.10	\$23,618.90
Gunnar Electric, INC	F/W	Electrical Work	\$4,977,696.00	\$4,977,696.00	\$0.00	\$1,531,548.50	\$62,633.50	\$1,594,182.00	\$1,448,535.12	\$83,013.38
Hanson Custom Crushing INC	F/W	Concrete Crushing	\$593,422.00	\$593,422.00	\$0.00	\$591,969.70		\$591,969.70	\$562,371.19	\$29,598.51
Hirschmugl, Heine & Associates, INC.	F/W	Engineering Services	Not listed	\$770,750.00	\$770,750.00	\$903,860.54	\$26,516.15	\$930,376.69	\$880,060.54	\$23,800.00
IMO Consulting Group	M/H	Pre and Post-Condition Surveys	\$757,986.00	\$6,349,986.00	\$5,592,000.00	\$4,755,649.05	\$343,580.00	\$5,099,229.05	\$4,346,866.65	\$408,782.40

DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Intelligent Unmanned Aircraft										
System & Integration	M/AP	Drone Services	Not listed	\$3,000.00	\$3,000.00	\$3,000.00		\$3,000.00	\$3,000.00	\$0.00
JL Theis, INC	F/W	Brick Pavers	\$493,563.00	\$493,563.00	\$0.00	\$30,401.69		\$30,401.69	\$28,881.61	\$1,520.08
Joe Mullin Trucking, INC	M/NA	Haul Aggregates	\$1,100,000.00	\$1,100,000.00	\$0.00	\$280,884.88		\$280,884.88	\$280,884.88	\$0.00
Lanier Steel Products, INC	F/W	Materials	\$2,894,218.00	\$2,894,218.00	\$0.00	\$2,418,424.87	\$192,822.42	\$2,611,247.29	\$2,097,054.15	\$321,370.72
M & J Trucking CO, LLC	F/W	Trucking	Not listed	\$40,000.00	\$40,000.00	\$2,047.50		\$2,047.50	\$1,945.13	\$102.37
Mac's Roll-Off Service, INC	F/W	Dumpster Service	\$250,000.00	\$250,000.00	\$0.00	\$252,516.29	\$25,130.00	\$277,646.29	\$232,998.13	\$19,518.16
MBE INC	M/AP	Trucking	\$37,500,000.00	\$37,500,000.00	\$0.00	\$25,007,856.73	\$2,671,178.31	\$27,679,035.04	\$24,014,172.69	\$993,684.04
Midwest Window Systems, LLC	M/B	Metal Ceiling	\$1,200,000.00	\$1,200,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Modern Electrical Solutions, INC	F/AP	Electrical Work	\$277,743.00	\$277,743.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
On Call Pavement Sweeping INC	F/W	Sweeping	\$517,000.00	\$517,000.00	\$0.00	\$472,512.00	\$54,510.00	\$527,022.00	\$400,557.65	\$71,954.35
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to Northern Lines)	Not listed	\$114,600.00	\$114,600.00	\$43,843.56		\$43,843.56	\$41,651.38	\$2,192.18
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to CS McCrossan)	\$13,544,173.00	\$13,665,704.00	\$121,531.00	\$6,624,008.01	\$213,679.83	\$6,837,687.84	\$6,290,000.77	\$334,007.24
Pine Waterproofing and Sealant, INC										
INC	F/W	Waterproofing Services	Not listed	\$479,003.56	\$479,003.56	\$7,976.00		\$7,976.00	\$7,577.20	\$398.80
Povolny Specialties, INC	F/W	Electrical Equipment	\$628,839.00	\$628,839.00	\$0.00	\$715,974.95	\$43,579.78	\$759,554.73	\$671,128.94	\$44,846.01
Princess Trucking, INC (DBA PTI)	F/W	Trucking Beams	\$89,500.00	\$89,500.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Procellis Technology, INC.	M/B	Electrical Equipment Supply (Sub to Egan)	\$208,426.00	\$208,426.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Procellis Technology, INC.	M/B	Electrical Furnish & install (Sub to Egan)	\$97,807.00	\$97,807.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Public Solutions Group, INC.	F/W	Public Involvement	\$675,000.00	\$3,913,062.00	\$3,238,062.00	\$1,679,059.22	\$194,584.41	\$1,873,643.63	\$1,408,913.01	\$270,146.21
Reiner Contracting INC	F/W	Sawcutting	\$133,508.00	\$133,508.00	\$0.00	\$46,312.31	\$3,617.11	\$49,929.42	\$40,460.28	\$5,852.03
Restoration & Construction Serv.	A/M	Pavement & Gutter	Not listed	\$1,121,503.00	\$1,121,503.00	\$0.00		\$0.00	\$0.00	\$0.00
Rock On Trucks, LLC	F/W	Trucking (Sub to Railworks/Delta)	Not listed	\$1,100,000.00	\$1,100,000.00	\$479,082.95	\$1,380.00	\$480,462.95	\$455,129.81	\$23,953.14
Rock On Trucks, LLC	F/W	Trucking (Sub to Northern Lines)	Not listed	\$40,000.00	\$40,000.00	\$0.00		\$0.00	\$0.00	\$0.00
R Olson Trucking, LLC	M/NA	Trucking	\$1,295,000.00	\$0.00	-\$1,295,000.00	\$0.00		\$0.00	\$0.00	\$0.00
Safety Signs	F/W	Traffic Control, Install Signs (Sub to LMJV)	\$5,285,318.00	\$7,115,286.31	\$1,829,968.31	\$5,673,425.50		\$5,673,425.50	\$5,013,111.59	\$660,313.91
Safety Signs	F/W	Traffic Control, Install Signs (sub to Egan)	\$70,880.00	\$70,880.00	\$0.00	\$36,046.50	\$1,947.50	\$37,994.00	\$34,244.18	\$1,802.32
Skyview Construction CO LLC	F/W	Turf Establishment Materials	\$795,000.00	\$795,000.00	\$0.00	\$200,544.72		\$200,544.72	\$190,517.49	\$10,027.23
Standard Contracting, INC	F/W	Temporary Erosion Maintenance	\$7,800,000.00	\$9,275,200.00	\$1,475,200.00	\$5,901,302.85	\$348,579.58	\$6,249,882.43	\$5,699,868.24	\$201,434.61
Stonebrook Fence, INC	F/W	Fence	\$4,945,023.00	\$5,354,971.39	\$409,948.39	\$2,049,755.32		\$2,049,755.32	\$1,969,186.53	\$80,568.79
Sun Mechanical INC	F/W	Mechanical	\$4,546,000.00	\$4,661,000.00	\$115,000.00	\$1,751,325.34		\$1,751,325.34	\$1,541,886.75	\$209,438.59
Tegan Marketing, INC.	F/W	Building Material Supply	\$1,206,229.00	\$1,206,229.62	\$0.62	\$0.00		\$0.00	\$0.00	\$0.00
Trackworks LLC	F/W	Railroad Flagging	\$1,925,000.00	\$951,652.00	-\$973,348.00	\$951,652.40		\$951,652.40	\$936,482.33	\$15,170.07
Zaczkowski Trucking Serv.(ZTS)	F/W	Trucking	\$650,000.00	\$1,000,000.00	\$350,000.00	\$1,056,061.64	\$59,937.51	\$1,115,999.15	\$979,746.14	\$76,315.50

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 158,530,978.14	\$ 182,706,118.53	\$24,175,140.39	\$92,389,555.06	\$5,119,495.76	\$ 97,509,050.82	\$ 86,694,658.45	\$ 5,694,896.61

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 929,943,009.00	\$ 473,724,808.00	50.94%

DBE Goal	LMJV DBE Commitment	Current DBE % ²
16.0%	16.17%	20.58%

Gender/ Ethnicity Legend
M: Male **F:** Female **AP:** Asian Pacific Islander
AS: Asian Subcontinent **B:** Black **H:** Hispanic
W: White **NA:** Native American

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

Systems DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
B & L Supply, INC	M/B	Materials	\$ 2,000,000.00	\$ 2,000,000.00	\$0.00	\$2,879.80	\$14,292.56	\$17,172.36	\$2,879.80	\$0.00
Bald Eagle Erectors INC	M/NA	Installatoin of Reinforcing Steel	\$ -	\$ 130,401.95	\$130,401.95	\$0.00		\$0.00	\$0.00	\$0.00
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	\$ 1,000,000.00	\$ 281,130.52	-\$718,869.48	\$281,130.52		\$281,130.52	\$281,130.52	\$0.00
Carlo Lachmansingh Sales INC	M/AS	Materials	\$ 1,062,000.00	\$ 1,062,000.00	\$0.00	\$18,320.51		\$18,320.51	\$18,320.51	\$0.00
DDE Inc. dba Generation Cable Co.	F/W	Cable Supply	\$ 3,600,000.00	\$ 4,013,310.69	\$413,310.69	\$4,013,310.69		\$4,013,310.69	\$4,013,310.69	\$0.00
Dione Construction	M/B	Landscaping	\$ 785,000.00	\$ 785,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Gunnar Electric, INC	F/W	TPSS Furnish and Install	\$ 17,676,000.00	\$ 17,867,683.00	\$191,683.00	\$4,105,037.00	\$453,312.10	\$4,558,349.10	\$3,780,872.65	\$324,164.35
MBE Inc.	M/AP	Trucking & Aggregates	\$ -	\$ 660,800.00	\$660,800.00	\$0.00		\$0.00	\$0.00	\$0.00
Moltron Builders	M/B	Construction Labor	\$ -	\$ 163,100.00	\$163,100.00	\$0.00		\$0.00	\$0.00	\$0.00
Public Solutions Group, INC.	F/W	Public Involvement	\$ 250,000.00	\$ 250,000.00	\$0.00	\$16,699.29	\$1,820.00	\$18,519.29	\$16,699.29	\$0.00

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 26,373,000.00	\$ 27,213,426.16	\$ 840,426.16	\$ 8,437,377.81	\$ 469,424.66	\$ 8,906,802.47	\$ 8,113,213.46	\$ 324,164.35

Gender/ Ethnicity Legend
M: Male F: Female AP: Asian Pacific Islander AS: Asian Subcontinent B: Black
H: Hispanic W: White NA: Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 193,819,580.00	\$ 56,023,536.31	28.90%

DBE Goal	APJV DBE Commitment	Current DBE % ²
12.0%	12.19%	15.90%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

Franklin O&M Building Expansion DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
AirFresh Industries, INC	F/W	Site Prep, Rental Services	\$32,337.50	\$33,148.80	\$811.30	\$41,693.14	\$1,209.77	\$42,902.91	\$33,948.45	\$7,744.69
Always Tile & Stone LLC	F/B	Tile	\$43,368.90	\$43,368.90	\$0.00	\$0.00		\$0.00		\$0.00
Am-Tec Designs, INC	F/W	Metals	\$720,000.00	\$781,373.00	\$61,373.00	\$781,373.00		\$781,373.00	\$777,285.00	\$4,088.00
Bald Eagle Erectors, INC	M/NA	Rebar Install	\$80,000.00	\$87,690.00	\$7,690.00	\$86,548.00		\$86,548.00	\$84,057.45	\$2,490.55
Bald Eagle Erectors, INC	M/NA	Install Misc. Metals	\$124,076.00	\$124,076.00	\$0.00	\$0.00	\$49,543.00	\$49,543.00		\$0.00
Camacho Contractors, INC dba Industrial Roofin	F/H	Roofing, Flashing, Sheet Metal	\$715,140.00	\$715,140.00	\$0.00	\$597,368.98	\$49,714.39	\$647,083.37	\$378,299.97	\$219,069.01
Crocus Hill Electric CO	F/W	Electrical	\$878,325.00	\$878,325.00	\$0.00	\$176,916.62		\$176,916.62	\$63,227.31	\$113,689.31
Dispatch Trucking	F/W	Trucking	Not listed	\$75,317.50	\$75,317.50	\$75,317.50		\$75,317.50	\$54,951.00	\$20,366.50
Dzeidzic Caulking	F/W	Joint Sealant	\$29,824.00	\$58,324.00	\$28,500.00	\$12,300.00		\$12,300.00	\$11,685.00	\$615.00
Dzeidzic Caulking	F/W	Expansion Joints	\$39,835.00	\$39,835.00	\$0.00	\$0.00		\$0.00		\$0.00
E-Con-Placer INC	M/NA	Concrete Pumping Services	\$50,000.00	\$50,000.00	\$0.00	\$48,053.50	\$12,582.25	\$60,635.75	\$34,079.25	\$13,974.25
Go Fetsch Mechanical	F/NA	Mechanical	\$3,807,561.00	\$3,812,256.00	\$4,695.00	\$2,322,502.00	\$729,022.00	\$3,051,524.00	\$1,572,042.58	\$750,459.42
Hydro-Vac, INC	F/W	Hydro-Excavation	\$10,000.00	\$27,511.25	\$17,511.25	\$27,511.25		\$27,511.25		\$27,511.25
Minnesota Street Works	F/W	Street Sweeping	\$5,000.00	\$5,000.00	\$0.00	\$0.00		\$0.00		\$0.00
Painting by Nakasone, INC	M/AP	Painting	\$695,442.00	\$734,884.00	\$39,442.00	\$136,587.18	\$150,000.00	\$286,587.18	\$97,122.01	\$39,465.17
Rock On Trucks INC	F/W	Ballast Supplier	\$91,310.00	\$91,310.00	\$0.00	\$35,780.54		\$35,780.54	\$0.00	\$35,780.54
Total Insulation, INC	F/W	Plumbing Insulation	\$144,500.00	\$144,500.00	\$0.00	\$5,500.00		\$5,500.00	\$0.00	\$5,500.00
Willis Trucking INC	F/W	Trucking	\$135,000.00	\$0.00	-\$135,000.00	\$0.00		\$0.00	\$0.00	\$0.00
Wissota Supply Company Inc.	M/NA	Furnish and install lockers	Not listed	\$112,719.50	\$112,719.50	\$103,388.58		\$103,388.58	\$92,153.52	\$11,235.06

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 7,601,719.40	\$ 7,814,778.95	\$ 213,059.55	\$ 4,450,840.29	\$ 992,071.41	\$ 5,442,911.70	\$ 3,198,851.54	\$ 1,251,988.75

Gender/ Ethnicity Legend

M: Male **F:** Female **AP:** Asian Pacific Islander **AS:** Asian Subcontinent
B: Black **H:** Hispanic **W:** White **NA:** Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 39,084,536.00	\$ 25,725,252.00	65.82%

DBE Goal	LSB DBE Commitment	Current DBE % ²
15.0%	18.66%	21.16%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

LUNDA / C.S. McCROSSAN, Joint Venture

**Green Line LRT Extension (“Southwest LRT”)
Civil Construction
Project No. 15P307A**

TOTAL HOURS

(May 2021 Report)

May 2021:

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
100,674	24,358	24.2%	7,910	7.86%

- Women of Color = 2,482 (2.47%)
- Race/Ethnicity Not Specified = 1,098 (1.1%)

Project to Date:
(12/2018 – 5/31/2021)

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
1,268,578	278,016	21.92%	103,606	8.2%

- Women of Color = 28,755 (2.27%)
- Race/Ethnicity Not Specified = 5,496 (0.43%)

Goals on Project:

POCI	32%
Women	20%

* POCI - People of Color & Indigenous People

SWLRT - Lunda/C.S. McCrossan JV										
Contractor/Subcontractor Participation (May 2021)										
Company	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		100,674		7,910	7.86	24,358	24.19	20%	32%	
LMJV		32,591	32.37	2,075.00	6.37	10,464.00	32.11	20%	32%	
Lunda Construction		23,105	22.95	1,419.00	6.14	7,143.00	30.92	20%	32%	LMJV Sub
C.S. McCrossan		9,217	9.16	1,513.00	16.42	1,934.00	20.98	20%	32%	LMJV Sub
Advanced Concrete Sawing		18.00	0.02	0.00	0.00	2	11.11	0%	0%	
All Phase Contracting		1092.00	3.35	110.00	10.07	206	18.86	20%	32%	
Atlas Foundation		45.00	0.04	0.00	0.00	0	0.00	0%	0%	
Becho, Inc. (new)		720.00	0.72	0.00	0.00	240	33.33	?	?	
Berwald Roofing		509.00	0.51	0.00	0.00	104	20.43	15%	20%	
Blackstone Contractors LLC	Yes	1463.00	1.45	201.00	13.74	377	25.77	4%	25%	
Blake Drilling Company		146.00	0.15	0.00	0.00	17	11.64	0%	30%	
Castrejon, Inc. (aka, CI Utilities)	Yes	14.00	0.01	0.00	0.00	0	0.00	20%	32%	
Ceco Concrete Construction (new)		2003.00	1.85	132.00	6.59	174	8.69	?	?	
Delta Railroad (JV-RailWorks Track) †		1926.00	1.91	206.00	10.70	587	30.48	20%	32%	JV-RailWorks Track
RailWorks Track Services (JV-Delta)		3681.00	3.66	224.00	6.09	832	22.60	20%	32%	JV-Delta
	Combined JV ★	5607.00	5.60	430.00	7.67	1,419	25.30	20%	32%	Combined JV Totals
E&J Rebar Inc	Yes	9023.00	8.96	407.00	4.51	2,596	28.77	20%	32%	
E-Con Placer	Yes	220.00	0.22	0.00	0.00	27	12.27	20%	32%	
Egan Company		5956.00	5.92	516.00	8.66	1,158	19.44	20%	32%	
Global Specialty Contractors		648.00	0.64	50.00	7.72	69	10.65	20%	32%	
Gunnar Electric	Yes	424.00	0.42	0.00	0.00	108	25.47	20%	32%	Egan sub
H & R Construction		4.00	0.00	0.00	0.00	0	0.00	0%	0%	
Harris St. Paul, Inc.		96.00	0.10	0.00	0.00	19.0	19.79	0%	0%	
MBE	Yes	1760.00	1.75	175.00	9.94	270	15.34	1%	1%	
Metro Sheet Metal		7	0.01	0	0.00	0	0.00	1.90%	11.70%	
Minger Construction		60.00	0.06	0.00	0.00	0	0.00	15%	22%	
Mulcahy Nickolaus LLC		21.00	0.02	0.00	0.00	0	0.00	20%	32%	
Neaton Brother Erosion		154.00	0.15	0.00	0.00	71	46.10	0%	15%	
North Country Concrete		552.00	0.55	0.00	0.00	3	0.01	0%	11%	
Northern Dewatering		122.00	0.12	0.00	0.00	37	30.33	0%	0%	
On Call Pavement Sweeping	Yes	481.00	0.48	267.00	55.51	37	7.70	40%	14%	
PCI Roads LLC		125.00	0.12	0.00	0.00	0	0.00	6%	13%	
Pete's Water & Sewer	Yes	1474.00	1.46	0.00	0.00	461	31.28	20%	32%	
Public Solutions †	Yes	1964.00	1.95	249.00	12.68	722	36.76	12%	30%	
RailWorks Signals & Communications		85.00	0.08	0.00	0.00	0	0.00	0%	0%	Egan sub
Rainbow Inc.		1174.00	1.17	187.00	16.00	0	0.00	20%	34%	
Reiner Contracting	Yes	8.00	0.01	0.00	0.00	6	66.67	0%	0%	
Ron Kasa Construction (new)		300.00	0.30	0.00	0.00	0	0.00	?	?	
Safety Signs	Yes	360.00	0.36	1.00	0.28	121	33.61	20%	32%	
Sowles		235.00	0.23	43.00	18.30	72	30.64	20%	32%	
Standard Contracting	Yes	2441.00	2.42	195.00	7.99	470	19.25	20%	32%	
Stonebrook Fence	Yes	281.00	0.28	0.00	0.00	0	0.00	0%	25%	
Summit Companies (new)		2.00	0.01	0.00	0.00	0	0.00	?	?	
Sun Mechanical	Yes	488.00	0.48	0.00	0.00	48	9.84	0%	0%	
Technical Waterproofing Solutions		67.00	0.07	0.00	0.00	3	4.48	20%	32%	
Thul Specialty Contracting		155.00	0.15	44.00	28.38	0	0.00	0%	0%	
Twin City Acoustics		941.00	0.93	93.00	9.88	411	43.68	32%	15%	
VCI Environmental		16.00	0.02	0.00	0.00	8	50.00	20%	32%	
Veit & Company		1025.00	1.02	8.00	0.78	185	18.05	20%	32%	
Wells Concrete		34.00	0.03	0.00	0.00	0.00	0	20.00	32%	
YTS Companies		164.00	0.16	0.00	0.00	0	0.00	0%	0%	

ZTS	Yes	72.00	0.07	0.00	0.00	0	0.00	0%	0%
Key:									
* Women % - This percent is based on the subcontractor's hours for the month.									
**POCI% - This percent is based on the subcontractor's hours for the month.									
Need initial goal commitment									
New Subcontractor on project									

SWLRT - Lunda/C.S. McCrossan JV
Contractor/Subcontractor Participation (December 2018 - May 2021)

Company	DBE	Total Project Hours	% of Overall Total Hours (C/C-4)	Women Hours	Women % *	People of Color & Indigenous People (POCI) Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		1,268,578		103,606	8.17	278,016	21.92	20.00%	32.00%	
LMJV		413,880	32.63	24,807	5.99	112,111	27.09	20.00%	32.00%	
Lunda		178,807	14.10	13,361	7.47	28,632	16.01	20.0%	32.0%	LMJV Sub
C.S. McCrossan		159,287	12.56	23,077	14.49	34,444	21.62	20.0%	32.0%	LMJV Sub
Advanced Concrete Sawing		373	0.03	0	0.00	25	6.70	0.00%	0.00%	
All Phase Contracting		2,185	0.17	289	13.23	230	10.53	20.00%	32.00%	
Allstates Pavement Recycling & Stabilization		36	0.00	0	0.00	11	29.17	Work completed		
American Environmental		70	0.01	0	0.00	0	0.00	3 Days work		
Antigo Construction		5	0.00	0	0.00	0	0.00	Work completed.		
Armstrong Crane & Rigging		22	0.00	0	0.00	0	0.00	Work completed.		
Atlas Foundation		2,213	0.17	0	0.00	18	0.81	0.00%	0.00%	
Badger Lighting Corporation		9	0.00	0	0.00	0	0.00	0.00%	0.00%	
Becho, Inc. (new)		1,236	0.10	0	0.00	430	34.79	?	?	
Berwald Roofing		3,014	0.24	306	10.14	618	20.50	15.00%	20.00%	
Big G Tech	Yes	5,843	0.46	1,649	28.22	274	4.69	20.00%	32.00%	
Bighorn Trucking		54	0.00	0	0.00	0	0.00	?	?	
Blackstone Contractors ✓	Yes	3,254	0.26	548	16.84	629	19.33	4.40%	25.00%	
Blake Drilling Company Inc		774	0.06	3	0.39	103	13.31	0.00%	30.00%	
Brin Glass Company		1,100	0.09	0	0.00	360	32.73	13%	33%	
C I Utilities	Yes	87	0.01	5	5.75	0	0.00	20.00%	32.00%	Egan sub
Castrejon Incorporated (aka CI Utilities)		276	0.02	0	0.00	133	48.19	20.00%	32.00%	
Ceco Concrete Construction (new)		3,229	0.12	164	5.08	364	11.27	?	?	
Central Minnesota Sawing LLC		318	0.03	55	17.30	0	0.00	24.00%	0.00%	
Chasers Trucking		8	0.00	0	0.00	0	0.00	?	?	
Davids Hydro Vac		14	0.00	0	0.00	0	0.00	0.00%	0.00%	Intermittent
Delta Railroad Construction		19,143	1.51	1,101	5.75	1,805	9.43	20.00%	32.00%	JV-RailWorks Track
RailWorks Track Services		31,929	2.52	2,259	7.08	5,554	17.39	20.00%	32.00%	JV-Delta
	<i>combined JV</i>	51,072	4.03	3,360	6.58	7,359	14.41	20.00%	32.00%	Combined Totals
E&J Rebar Inc	Yes	62,534	4.93	2285	3.65	14,460	23.12	20.00%	32.00%	
E-Con Placer	Yes	1,840	0.15	0	0.00	402	21.85	20.00%	32.00%	
Egan Company		95,187	7.50	9,719	10.21	15,153	15.92	20.00%	32.00%	
EJM Pipe Services		5,375	0.42	0	0.00	27	0.50	20.00%	32.00%	
Gestra Engineering	Yes	1,040	0.08	0	0.00	117	11.25	0.00%	0.00%	Intermittent
Global Specialty Contractors		1,267	0.10	50	3.95	69	5.45	20%	32%	
Gunnar Electric	Yes	3,655	0.29	338	9.25	834	22.82	20.00%	32.00%	Egan Sub
H & R Construction		238	0.02	0	0.00	0	0.00	0.00%	0.00%	
Hanson Custom Crushing		2,314	0.18	0	0.00	679	29.33	0.00%	33.00%	
Harris St. Paul, Inc.		214	0.02	0	0.00	25	11.68	0.00%	0.00%	Metro Sheet Metal sub
Huls Bros. Trucking, Inc		12	0.40	0	0.00	0	0.00	?	?	
Infinity Access		166	0.01	0	0.00	0	0.00	0.00%	0.00%	
J L Theis	Yes	191	0.02	19	9.95	92	48.20	20.00%	32.00%	
K-Brothers Trucking		64	0.01	0	0.00	0	0.00	?	?	
KW Specialty Services		24	0.00	0	0.00	0	0.00	?	?	

L.S. BLACK Constructors

Green Line LRT Extension ("Southwest LRT) Franklin O&M Facility Modifications Project No. 19P272

TOTAL HOURS

(May 2021 Report)

May 2021:

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
7,299	1,648	22.58%	407	5.58%

- Women of Color = 162 (2.22%)
- Race/Ethnicity Not Specified = 780 (10.69%)

Project to Date:
(6/2020 – 5/31/2021)

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
70,207	16,364	23.31%	5,449	7.76%

- Women of Color = 2,317 (3.3%)
- Race/Ethnicity Not Specified = 3,310 (4.71%)

Goals on Project:

POCI	32%
Women	20%

* POCI - People of Color & Indigenous People

SWLRT - L. S. Black Constructors

Contractor/Subcontractor Participation (May 2021)

Contractor	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project	7,299		407	5.58%	1,648	22.58%	20.00%	32.00%	
L S Black Constructors	558	7.64%	53	9.50%	207	37.10%			
Advanced Concrete	20	0.27%	0	0.00%	0		?	?	Need goal info
Bald Eagle Erectors Inc	78	1.07%	0	0.00%	78	100.00%	0.00%	32.00%	
Berwald Roofing	72	0.99%	0	0.00%	20	27.78%	?	?	Need goal info
Camacho Contractors Inc	131	1.79%	0	0.00%	114	87.02%	0.00%	45.00%	
Escape Fire Protection	425	5.82%	0	0.00%	188	44.24%	0.00%	25.00%	
Go Fetsch Mechanical	596	8.17%	0	0.00%	214	35.91%	11.00%	25.00%	
Insulation Midwest	276	3.78%	0	0.00%	0	0.00%	20.00%	31.00%	
Kraft Controls	191	2.62%	0	0.00%	16	8.38%	?	?	Need goal info
Premier Electrical Corp	2,228	30.52%	196	8.80%	592	26.57%	20.00%	32.00%	
Railworks Track Systems	1,581	21.66%	0	0.00%	145	9.17%	0.00%	0.00%	
Ramsey Companies Inc	98	1.34%	0	0.00%	0	0.00%	0.00%	0.00%	
Red Cedar Steel Erectors	320	4.38%	82	25.63%	39	12.19%	20.00%	32.00%	
Reshetar Systems Inc	354	4.85%	57	16.10%	20	5.65%	15.00%	32.00%	
Rock on Trucks	11	0.15%	0	0.00%	0	0.00%	0.00%	0.00%	
Thompson Lighting Protection	18	0.25%	0	0.00%	16	88.89%	?	?	Need goal info
Twin Cities Accoustics	21	0.29%	0	0.00%	0	0.00%	0.00%	0.00%	
VideoTronix Inc dba VTI Security (new)	4	0.05%	0	0.00%	0	0.00%	?	?	Need goal info
Wells Concrete	12	0.16%	0	0.00%	0	0.00%	18.00%	18.00%	
Key:									
* Women % - This percent is based on the subcontractor's hours									
**POCI% - This percent is based on the subcontractor's hours for th									
New Subcontractor on Project									
Need Goal Commitment Information									

SWLRT - L. S. Black Constructors
Contractor/Subcontractor Participation (July 2020 - May 2021)

Company	Total Project Hours	% of Overall Total Hours (C/C-4)	Women Hours	Women % *	People of Color & Indigenous People (POCI) Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project	70,207		5,449	7.76%	16,280	23.19%	20.00%	32.00%	
L S Black	14,153	20.16%	1,738	12.28%	5,742	40.57%	20.00%	32.00%	
Action Fence Inc	90	0.13%	0	0.00%	28	31.11%	?	?	Need goal info
Advanced Concrete Sawing	135	0.19%	0	0.00%	20	14.81%	?	?	Need goal info
Aldridge Electric Inc	2,679	3.82%	0	0.00%	0	0.00%	20.00%	32.00%	
Atlas Foundation	64	0.09%	0	0.00%	0	0.00%	0.00%	0.00%	
Bald Eagle Erectors	1,747	2.49%	0	0.00%	514	29.42%	0.00%	32.00%	
Berwald Roofing	221	0.31%	0	0.00%	67	30.32%	?	?	Need goal info
Camacho Contractor inc	1,496	2.13%	202	13.50%	1,338	89.44%	2.00%	45.00%	
Castrejon Incorporated (aka, CI Utilities)	86	0.12%	0	0.00%	0	0.00%	?	?	
DirtPro Companies LLC	2,833	4.04%	0	0.00%	0	0.00%	0.00%	0.00%	
Dirtworx LLC	54	0.08%	0	0.00%	0	0.00%	0.00%	0.00%	
Dispatch Trucking	310	0.44%	146	47.10%	0	0.00%	?	?	Need goal info
Dziedzic Caulking	125	0.18%	0	0.00%	97	77.60%	?	?	Need goal info
Escape Fire Protection	981	1.40%	0	0.00%	468	47.71%	0.00%	25.00%	
Go Fetsch Mechanical	5,996	8.54%	681	11.36%	2,180	36.36%	11.00%	25.00%	
Goliath Hydro-Vac Inc	42	0.06%	5	11.90%	28	66.67%	?	?	Need goal info
Insulation Midwest	1,423	2.03%	0	0.00%	12	0.84%	20.00%	31.00%	
K-Bro Trucking	20	0.03%	0	0.00%	0	0.00%			
Kraft Controls	1,796	2.56%	0	0.00%	328	18.26%	?	?	Need goal info
Master Technologies	68	0.10%	0.00%	0.00%	34	50.00%	?	?	Need goal info
Muska Plumbing LLC	2,769	3.94%	186	6.72%	237	8.56%	41.02%	23.07%	
Painting by Nakasone	684	0.97%	11	1.61%	100	14.62%	?	?	Need goal info
Premier Electrical Corp	13,380	19.06%	1,365	10.20%	2,890	21.60%	20.00%	32.00%	
Quality Cutting & Coring INC	170	0.24%	0	0.00%	0	0.00%	50.00%	0.00%	
Railworks Track Services	6,744	9.61%	0	0.00%	448	6.64%	0.00%	0.00%	
Ramsey Companies Inc	2,490	3.55%	349	14.02%	355	14.26%	0.00%	0.00%	
Red Cedar Steel Erectors	2,874	4.09%	370	12.87%	695	24.18%	20.00%	32.00%	
Resa Services LLC	23	0.03%	0	0.00%	0	0.00%	?	?	Need goal info
Reshetar Systems Inc	4,058	5.78%	328	8.08%	256	6.31%	15.00%	32.00%	
Rice Lake Construction Inc	1,418	2.02%	0	0.00%	431	30.39%	0.00%	14.00%	
Rock on Trucks	31	0.04%	0	0.00%	0	0.00%	0.00%	0.00%	
Thompson Lighting Protection	43	0.06%	0	0.00%	29	67.44%	?	?	Need goal info
Twin Cities Acoustics	52	0.07%	0	0.00%	0	0.00%	19.00%	32.00%	
VideoTronix Inc dba VTI Security	4	0.01%	0	0.00%	0	0.00%	?	?	
Wells Concrete	702	1.00%	70	9.97%	341	48.58%	18.00%	18.00%	
Key:									
* Women % - This percent is based on the subcontractor's hours for									
**POCI% - This percent is based on the subcontractor's hours for the									
New Subcontractor on Project									
Need Goal Commitment Information									