

Excelsior L20 Construction Project

Project Update - July 10, 2024

- This week, workers are grading Oak Street in preparation for paving. Street construction and grading will continue on William Street between Oak Street and George Street.
- Also this week, sewer installation work continues on William Street between Oak Street and College Avenue.
- Next week, workers will do patching and paving and will place curb and gutter on Oak Street and William Street north of Oak Street.
- Also next week, there is a planned lane shift on Oak Street: traffic will shift to accommodate the curb and gutter placement. Workers will flag traffic for the safety of crews and the general public. Traffic will reduce to a single lane on William Street north of Oak Street.
- The Contractor will begin preparations to place concrete aprons for driveways.
- Please note that paving and concrete work are weather-dependent.

Contact Us

Email: info@excelsiorL20project.org

Phone: 952-737-4681

Web:

<https://metro council.org/SewerConstruction/ExcelsiorL20>