

Underground utility installation on Lake Street continues through the week of July 15

By the end of today, Friday, July 12, crews will have installed 75% of the underground work on Lake Street, between the lift station and Blake Rd.

Starting Monday, July 15, crews will begin installing the fourth and final pipe on Lake St., the water main. Crews will also be removing the curb and gutters on the south side of Lake St.

During this final phase of work, please anticipate short-term interruptions when crews are removing the curb and gutters directly near driveways.

What you can expect during restoration on Lake Street

Later this month, crews will begin to restore the road. During the restoration phase, crews will need to grade the road, pour curbs and gutters and pave.

We anticipate garage and parking lot access disruptions during this work. Advance door and electronic notifications will be provided ahead of any access impact.

Restoration is expected to continue through mid-August. We appreciate your patience as we approach the final phase of work.

Contact us

Contact us with questions or concerns at any time during the project.

Email: info@MCESHopkins.com

Hotline: 612-276-3854

Web: www.metrocouncil.org/sewerconstruction/hopkins



SIGN UP FOR PROJECT UPDATES

NEWSLETTER / TEXT

Subscribe to our newsletters, or text & email alerts.

Email

Enter Email or Phone #

SIGN UP

Have updates delivered directly to your email or phone! Visit us online at:

metrocouncil.org/sewerconstruction/hopkins

And enter your information. When we update the website, you'll be the first to know.