

|| PROGRESS PHOTOS



Lime and Ash Conveyance Piping outside the 408 Building.



New Cake Pump Piping at SMB



New BF08 Vent Piping at the 408 Building

|| RECENT COMPLETED WORK

- Contractor completed cake piping for cake pump 858 and new thrust block installed.
- Contractor completed ash and lime piping from the 5th avenue tunnel up through the pipe chase and across the west side of 408 building outside where the ash loadout occurs.
- Contractor completed the BF08 vent piping.

|| WORK IN PROGRESS

- Contractor is working on cake piping modifications to cake pumps 852 and 855.
- Contractor is working on installing the remaining manual cake pump valves at the incinerators for cake pumps 855 and 858.
- Contractor is working on finishing the remaining transporter rotations below the 8 silos of the 408 building.

|| UPCOMING WORK

- Contractor will be forming and pouring the new thrust block for cake pump 855.
- Contractor will be installing steam supply piping that will serve an additional Auxiliary Condenser.
- Contractor will be taking down incinerator #1 train in January of 2022 for a 2-month shutdown.

|| SCHEDULE

2016

Planning

2017

Design

2020

Construction

2023

Project Contacts

Project Manager
Stephen Norton
(651) 602-1551
Stephen.Norton@metc.state.mn.us

Principal Contract Administrator
Richard Hjelle
(651) 602-8909
Richard.Hjelle@metc.state.mn.us