

Business Advisory Committee

December 12, 2017














Today's Topics

- Bassett Creek Storm Sewer Construction Update
- 90% Design Plans and Next Steps
- Station Design: 63rd & Bass Lake Road
- 2018 BAC Meeting Schedule






Bassett Creek Storm Sewer Construction Update



Bassett Creek Storm Sewer Construction





Bassett Creek Storm Sewer

- Over a year of coordination with project partners proves successful!
 - § Coordination of work and traffic control
 - MnDOT, County, City, MC Environmental Services
 - § Public outreach and media campaign
 - Mobile friendly web mapping tool
 - Construction video
 - Community radio/newspapers
 - Door-knocking
 - Neighborhood meetings
 - Twitter
 - Press release
 - Email blasts
 - Variable message signs
 - Project newsletter



October 10 Open House










Bassett Creek Storm Sewer

- Contractor began mobilization week of Oct 23
- 12 day closure of Olson Memorial Highway (OMH) began Oct 30 after morning rush hour
- Contractor worked 24 hour days during closure
- OMH back open to traffic on Nov 11
- Connection to south end tunnel will take place over the winter
- Restoration Spring 2018



Road Closure 10/30 @ 9:00 am



Excavation Begins 10/30 @ 9:01 am




Pavement Removal



Tunnel Excavation




North End Tunnel Connection



Bassett Creek Storm Sewer Connection



Night Work



Moving Iron






New Tunnel (Lt) / Old Tunnel (Rt)



Bypass Connection Points



Installed Pipe Sections



Winter Work



Pedestrian Access





Paving



Buses and Traffic Back on OMH: November 11




Opening Storm Tunnel on South Side






South Tunnel Connection Point



Removing Top of Sanitary Pipe



90% Design Plans and Next Steps



Civil Construction Packages


- Civil 1: Target Field Station thru CSAH 81 flyover bridge
- Civil 2: Jolly Lane to Operations & Maintenance Facility
- Packages include:
 - § Roadway, bridges, retaining walls
 - § Utilities
 - § LRT guideway
 - § Freight rail
 - § Stations
 - § Park-and-rides





90% Design Plans

- Civil 1 and Civil 2 completed and delivered on November 17, 2017
- Civil plans have been shared with project partners for review and comment
- Comments will be addressed and changes will be included in final plans



90% Design Plans

- Mid-December:
 - § Civil 90% specifications due
 - § 90% Systems and OMF plans due
- Mid-January: Systems and OMF 90% specifications due



Q1 2018 Design Activities

- Olson Memorial Highway design advancement
 - § Median landscape and signage design
 - § Detail storm water design
 - § Private utility coordination
 - § TPSS Screening
- West Broadway design advancement
 - § Landscape and signage design
 - § Detail storm water design
 - § Private utility coordination
- Oak Grove Parkway parking structure
- Advanced Design Packages
 - § Floodplain mitigation/MCES forcemain
 - § Theodore Parkway Bridge



Q1 2018 Design Activities

- Freight Rail Corridor
 - § Document current design assumptions for negotiations team
 - § Document BNSF impact mitigation
 - § Design support during negotiations



Station Design Advancement: 63rd Avenue & Bass Lake Road




Station Design Advancement


- 63rd Avenue Station
 - § Access via elevator/stair tower and from at-grade entrance, both serving existing park and ride
- Bass Lake Road Station
 - § Access via surface park and ride and from at-grade entrance at Bass Lake Road


























2018 BAC Meeting Schedule



2018 Meeting Schedule

- Monthly, Tuesday before CMC meeting: 8:00–9:00 AM
- Held at Blue Line LRT Extension Project Office:
 - § January 9
 - § February 6
 - § March 6
 - § April 10
 - § May 8
 - § June 12
 - § July 10
 - § August 7
 - § September 11
 - § October 9
 - § November 6
 - § December 11



More Information



Website: BlueLineExt.org

Email: BlueLineExt@metrotransit.org

Twitter: @BlueLineExt

