

Cash Flow Financing Plan 2Q13 Status Report

Sept 11, 2013



Central Corridor Light Rail Transit

Today's Topics

- Reporting Requirements
- All Funding Sources
- FFGA Funding Status
- Projected Cash Balances—w/o GANs
- Grant Anticipation Notes (GANs) Issued
- GANs to be Issued
- Projected Cash Balances—w/GANs
- GANs Interest Expenses
- Interest on Internal Borrowing



CCLRT Cash Flow Reporting Requirements (See Mgmt. Comm. 2011-124)

- Status of G.O. GANs issuances
- Internal borrowing activity
 (\$60MM max/occurrence)
- Internally funded interest expense
- Report results & expectations



All Funding Sources

<u>Amount</u>	Percent	Rec'd	Source
\$478.5	50.0%	56.6%	FTA
283.9	29.7%	100.0%	CTIB
94.2	9.8%	100.0%	State MN
66.4	6.9%	71.2%	RCRRA
28.2	2.9%	71.8%	HCRRA
5.2	0.5%	100.0%	St. Paul
0.5	0.1%	100.0%	Collaborative
\$956.9	100.0%	75.5%	Totals



FFGA Revised Schedule of Funding (\$ Millions)


Federal Fiscal

Year*	Amount	Approved	Rec'd
2007-11	\$39.68	\$39.68	100.0%
2011	45.00	45.00	100.0%
2012	93.14	93.14	100.0%
2013	93.04	93.04	100.0%
2014	98.44	Pending	
2015	109.15	Pending	
Total	\$478.45		

*Receipt assumed to be January following conclusion of Federal fiscal year.



Projected Cash Balance, Sans GANs





GANs Issued: \$90 MM, 2011C

- Proceeds received September 28, 2011, at a rate of 0.39%.
- Principal Due (\$MM):
 - 3-1-12 \$25.0 Paid
 - 3-1-13 \$20.0 Paid
 - 3-1-14 \$45.0



GANs Issued: \$100 MM, 2012G

- Proceeds received November 8, 2012, at a rate of 0.67%.
- Principal Due (\$MM):

3-1-14	\$15.0
3-1-15	\$35.0
3-1-16	\$50.0




Remaining GANs To Be Issued (in Millions)

Year of Issue	Expected Amount
2014-03	\$98,000,000



Projected Cash Balance, With GANs



GANs Interest & Issuance Expenses (in Millions) **FFGA** At 6-30-13

GANs Interest & Issuance Exp.	\$16.5	\$0.8
Less: GANs Interest Revenue	<u>0.0</u>	\$ <u><2.2></u>
Net GANs Expense	\$16.5	\$ <u><1.4></u>

Net GANs Expense



Interest Expense on Internal Borrowing, Thru 2Q13

Pre-GANs (<9-28-11) \$0.5mm

Cum. During all GANs <u>\$0.0mm</u>*

Total-to-Date \$0.5mm

*Expect \$500,000 by Jan. 2016, for total project internal interest cost of \$1mm.





Questions?