

### **Arterial Bus Rapid Transit Update**

Katie Roth | Director, Arterial BRT Kyle O'Donnell Burrows | Manager, Arterial BRT Planning September 21, 2022



# A network of eight arterial BRT lines planned by 2030


- A Line (Snelling): Open 2016
- C Line (Penn): Open 2019
- D Line (Chicago/Fremont)
   Opens 2022
- B Line (Lake/Marshall/Selby)
   Opens 2024
- E Line (Hennepin/France)Opens 2025
- F Line (Central Avenue)
   Opens 2026, pending full funding
- G Line (Rice/Robert Routes 62/68)
   2025-2030 implementation
- H Line (Como/Maryland Route 3)
   2025-2030 implementation





### TAB role in funding arterial BRT

#### ARTERIAL BRT CAPITAL FUNDING SOURCES



- F Line: \$25 million awarded in 2021
- G Line: \$25 million requested in current solicitation



#### Brooklyn Center Transit Center BROOKLYN Xerves & 56th Ave Brooklyn & 51st Ave 🗬 Osseo & 47th Ave 44th Ave & Girard 44th Ave & Penn Fremont & 42nd Ave Fremont & Dowling Fremont & 35th Ave Fremont & Lowry Emerson & Lowry Fremont & 26th Ave Emerson & 26th Ave Fremont & Broadway Emerson & Broadway **Emerson & Plymouth** Olson Memorial Highway MINNEAPOLIS Ramp A/7th St Transit Center 7th St & Park GREEN 8th St & Park Chicago & 14th S Chicago & Franklin Chicago & 24th Chicago & 26th Chicago-Lake Transit Center METRO D Line (Bus Rapid Transit) Chicago & 34th St Current METRO lines Chicago & 38th St C Line (Bus Rapid Transit) MINNEAPOLIS Chicago & 42nd St Chicago & 46th St Orange Line (Bus Rapid Transit) Chicago & 48th Red Line (Bus Rapid Transit) Planned METRO line Chicago & 52nd St Light Rail Chicago & 56th St Portland & 60th St Portland & 66th St Portland & 70th St Portland & 73rd St American & Portland & 77th St American American & Mall of BLOOMINGTON & Chicago America

# METRO D Line Upgrading Minnesota's highest-ridership bus route

- Service begins December 3, 2022
- 2022 major construction
  - Chicago & 48th Street
  - Chicago & 42nd Street
  - Chicago & 26th Street
  - Chicago & 24th Street
  - 7th Street & 5th Avenue
     (coordination with Green Line Extension)






Fremont & 42nd Avenue (southbound)



Chicago & 48th Street (northbound)

#### METRO B Line (Lake Street / Marshall / Selby Avenue)

- Construction phasing plan refinement across 2022
  - Lake Street Improvements collaboration with Minneapolis and Hennepin County
  - Hennepin County successfully pursued \$12 million in RAISE funding for Lake Street
- 2023: Stations east of Hiawatha Avenue
- 2024: Stations west of Hiawatha Avenue, in coordination with broader RAISE-funded improvements to Lake Street
- Coordinated construction in downtown St. Paul with Regional Solicitation-funded Gold Line stations






Rendering: Lake & Lyndale (Eastbound)


## METRO E Line (Hennepin / France) from the U of M to Southdale

- Schedule
  - 2022-2023 engineering
  - 2024-2025 construction
  - Planned service start in 2025
- \$60 million preliminary budget; fully funded
- June: Council approval of Final Corridor Plan
- July: Engineering/Construction admin contract award, design initiation
- Continuing to work with station neighbors on platform design elements



### **METRO E Line (Hennepin / France)**

- Significant coordination with corridor construction projects, including TABfunded projects
  - Minimizing risk of rework and maximizing benefit of regional transportation funding investments
- Priorities for bus-only lanes being advanced in coordination with City / County partners



# METRO F Line (Central Avenue) from Blaine to Minneapolis

#### Schedule

- October 2022: Release Draft Corridor Plan for public comment
- Spring 2023: Final Corridor Plan for Council approval
- 2023-2024 Engineering
- 2025-2026 Construction
- Planned service start 2026, pending full funding


#### Current activities:

- January 2022: Convened Technical Advisory Committee (TAC)
- May 3: Approved for entry into the Project Development phase of FTA's CIG program under Small Starts
- Cost estimate refinement to align with FTA format
- Coordination with MnDOT Planning & Environmental Linkages (PEL) study, examining broader alternatives for corridor changes



March 2022










#### **METRO F Line (Central Avenue)**



- MnDOT PEL Coordination
  - Close coordination with MnDOT and other project partners as we continue towards evaluation of PEL alternatives
  - Ensuring identified F Line platform locations will not preclude potential PEL outcomes, including potential busonly lanes
- Current and upcoming engagement activities
  - Joined events along corridor (including PEL workshops) to raise awareness over the summer
  - Seeking input on draft corridor plan beginning October 24
    - Mailers, targeted door knocking, meeting riders at stops and onboard, neighborhood and community organization meetings, virtual open house







### **METRO G Line (Rice / Robert)** from Little Canada to West St. Paul



January 2022

- Schedule
  - 2022-2024 Planning
  - 2024-2025 Engineering
  - 2026-2027 Construction
  - Planned service start 2027, pending full funding
- \$78 million preliminary budget
- April: Submitted G Line as Arterial Bus Rapid Transit project for \$25 million in 2022 Regional Solicitation
- G Line represents a major increase in transit service in the corridor
- Formal G Line planning now underway (TAC initiated in Sept)
- Early coordination with several street construction projects
  - Rice Street (Ramsey County)
  - Robert Street Downtown (St. Paul)
  - Robert Street South (MnDOT)





# METRO H Line (Como / Maryland) from downtown Minneapolis to the east side of Saint Paul

- Upgrade to Route 3, with 5,700 daily rides in 2019
- The H Line will provide access to 170,400 jobs, including 60,600 low-wage jobs
- 45% of Route 3 riders are people of color or live in low-income households
- A critical crosstown transitway: provides connections to nearly every other line in the existing and planned METRO network
- \$105 million preliminary budget

14

Corridor planning to start in 2023, with construction planned for 2027-2028, pending full funding





### metrotransit.org/brt

