
Ð

# Arterial BRT Update

# **Transportation Committee September 28, 2015**


## Katie Roth Project Manager, BRT/Small Starts 612-349-7772





### **A Line**

# **Construction Status as of 9/21**



Rosedale

# **Snelling & Grand – Northbound Platform**

ALL PHASE

Alla

**KSUBT 1857835** 

# Ford & Woodlawn – Eastbound

5

# First Shelter Installation, August 20 Snelling & Dayton – Southbound

# Pylon Prototype Review, September 2

SNELLING & UNIVERSITY

Front



7

# **A Line Completion & Launch**

July 2015

Start of major construction

#### December 2015

All platforms completed; end of major construction

#### Winter 2015-2016

Delivery of vehicles, ticket machines & equipment Installation of shelters, pylons & other features Training, testing & operations readiness preparation

#### Spring 2016

Launch of A Line service



### **C** Line


Brooklyn Center Transit Center Metro Transit Xerxes & 56th C Line Brooklyn & Hwy 100 Brooklyn & 51st **Preliminary Station Locations** Subject to Change Osseo & 46th Concept Plan Version 1.4 Penn & 43rd Updated February 14, 2015 Penn & Dowling Penn & 36th Penn & Lowry Penn & 29th (potential added station) Penn & West Broadway Dison & Humbolds Penn & Golden Valley Royalston Station Olson & Bryant 1st/Hennepin Penn & Plymouth METRO Blue Line Nicollet 3rdlath Penn & Olson 7th5tGatage 8th & Hennepin 8the Nicollet METRO 8the 3rdlath Green Line our posit METRO Blue Line

# **Current Activities**


- Advancing RFP for 2016 design
- Advancing station plan for Council approval



# **C Line / Penn Avenue Design Coordination**



## **C Line Planning Process & Timeline**



- October: Release Draft Station Plan
  - Number & location of stations
- November: Public open houses
- February: Seek Council approval



# 2016 Work Plan – C Line and Beyond

### C Line (Penn Avenue)

- Complete engineering plans for construction
- Finalize station plan
- Complete environmental review
- Secure full project funding by end of 2016
  - \$30-35 million total project; \$15 million secured
- Identify long-term (Phase II) east-west alignment and station locations (Olson Highway or Glenwood Avenue)
- **D Line (Chicago/Emerson-Fremont)**
- Initiate corridor planning and community outreach



# **More information:**

# metrotransit.org/a-line-project

# metrotransit.org/c-line-project

Katie Roth Project Manager, BRT/Small Starts 612-349-7772

