

Municipal Consent Update

March 14, 2016













Municipal Consent Milestones

Met Council Submits MC Plans to Cities/County: Tuesday, Dec 15

Plans delivered to city halls, community and reference libraries and posted on project website

Public Hearing Held At Least 30 Days After Plan Submittal: Tues, Jan 19

Joint Met Council/Hennepin County/Hennepin County Regional Railroad Authority Public Hearing

Public
Hearing /
Board
Action
Within 45
Days of the
1/19 Joint
Public
Hearing:
Fri, Mar 4

City/County	Open House	Public Hearing	Committee/ Council/ Board Action	Action
Brooklyn Park	Jan 25		Feb 22	Approved
Crystal	Jan 14	Feb 16	Feb 29	Approved
Robbinsdale	Feb 16		March 2	Approved
Golden Valley	Feb 2		Feb 16	Approved
Minneapolis (T&PW)	Feb 2			Passed to Full Council
Minneapolis (Council)	N/A		Feb 12	Approved
Hennepin County	Jan 19		Feb 9	Approved
Hennepin County Regional Railroad Authority	Jan 19		N/A	WE LINE E

Municipal Consent Open Houses/Hearings









Major Milestones

FTA Grants Entry to Project Development	Aug 22, 2014
Technical Issues (1-16) Resolution	Oct 29, 2015
Council Approves Municipal Consent Scope	Dec 9, 2015
Start Municipal Consent	Dec 15, 2015
Notice of Intent	Feb 19, 2016
Municipal Consent Approvals	Mar 4, 2016
Publication of FEIS Notice of Availability	Jun 24, 2016
Record of Decision	Aug 19, 2016
Complete 30% Design	Q3 2016
FTA Grants Entry to Engineering	Q1 2017
Complete 100% Design	Q4 2017
Full Funding Grant Agreement	Q2 2018
Heavy Construction	2018-2020
Revenue Service	2021

More Information



Website: BlueLineExt.org

Email: BlueLineExt@metrotransit.org

Twitter: @BlueLineExt

