

Hastings WWTP Aeration and HVAC Renewal

Construction Update – January 2023

Metropolitan Council Environmental Services (MCES) is renewing equipment and facilities at the existing Hastings Plant to keep the plant operating at a high level of service until a new proposed plant is built for the region.

The existing Hastings Wastewater Treatment Plant (WWTP) work includes:

- HVAC upgrades at 3 buildings (Chlorine, Influent, and Grit)
- Rehabilitation of two aeration tanks and removal of decommissioned spray water and air pipes

POTENTIAL NOISE NOTICE – While upgrading HVAC equipment in December and January, we will be using a temporary heating source that may produce additional noise.

The proposed Hastings Plant location work includes:

- Site security fencing at 2445 Ravenna Trail in Hastings. This includes fencing and vehicle gates only at this site. The proposed new plant is being developed under another project.

PROGRESS UPDATE - 35% Complete


RECENTLY COMPLETED

- Through November 2022
 - Layout of site security fencing and gates.
 - Aeration tank work including the removal of decommissioned spray and air lines.
 - New concrete pavement at the 2nd Street driveway for the Solids Loading Building.

UPCOMING WORK

- January 2023
 - Site security fencing installation
 - Remove and replace HVAC units
 - Use additional outside heating source for temporary heat (additional noise possible)

The wastewater treatment plant remains in full operation during the construction.



Project Contacts

For more information, please contact:

Mike Olerich

Construction Contract Administrator

Mike.Olerich@metc.state.mn.us

651-602-8908 (Office)

Seth Chmelik

Project Manager

Seth.Chmelik@metc.state.mn.us

651-602-1172 (Office)