

Construction Update – May 2023

Metropolitan Council Environmental Services (MCES) is renewing equipment and facilities at the existing Hastings Plant to keep the plant operating at a high level of service until a new proposed plant is built for the region.

The existing Hastings Wastewater Treatment Plant (WWTP) work includes:

- HVAC upgrades at 3 buildings (Chlorine, Influent, and Grit).
- Rehabilitation of two aeration tanks and removal of decommissioned spray water and air pipes.

The proposed Hastings Plant location work includes:

- Site security fencing at 2445 Ravenna Trail in Hastings. This includes fencing and vehicle gates only at this site. The proposed new plant is being developed under another project.

PROGRESS UPDATE - 60% Complete


RECENTLY COMPLETED

- Through April 2023
 - Layout of site security fencing and gates.
 - Aeration tank work, including the removal of decommissioned spray and air lines.
 - New concrete pavement at the 2nd Street driveway for the Solids Loading Building.
 - HVAC and EF in Influent Building completed.
 - Replacement of HVAC and EF in Grit Building in process

UPCOMING WORK

- May 2023
 - Finish site security fencing installation.
 - Commission new equipment in Grit Building.

The wastewater treatment plant remains in full operation during the construction.



Project Contacts

For more information, please contact:

Mike Olerich,
Construction Contract Administrator
Mike.Olerich@metc.state.mn.us
651-602-8908 (Office)

Seth Chmelik, Project Manager
Seth.Chmelik@metc.state.mn.us
651-602-1172 (Office)