

Construction Update – October 2023

Metropolitan Council Environmental Services (MCES) is renewing equipment and facilities at the existing Hastings Plant to keep the plant operating at a high level of service until a new proposed plant is built for the region.

The existing Hastings Wastewater Treatment Plant (WWTP) work includes:

- HVAC upgrades at 3 buildings (Chlorine, Influent, and Grit).
- Rehabilitation of two aeration tanks and removal of decommissioned spray water and air pipes.

The proposed Hastings Plant location work includes:

- Site security fencing at 2445 Ravenna Trail in Hastings. This includes fencing and vehicle gates only at this site. The proposed new plant is being developed under another project.

PROGRESS UPDATE - 98% Complete

RECENTLY COMPLETED

- Through September 2023
 - Layout of site security fencing and gates.
 - Aeration tank work, including the removal of decommissioned spray and air lines.
 - New concrete pavement at the 2nd Street driveway for the Solids Loading Building.
 - HVAC and EF in Influent Building completed.
 - HVAC and EF in Grit Building in completed.
 - Loop detector system installed at south security gate.
 - Test and balancing of new equipment in Infiltration and Grit buildings.
 - Revised gate location at East Gate of Ravenna Trail site.

UPCOMING WORK

- Remaining November - December 2023.
 - New HVAC/exhaust fan in the Chlorine Building

The wastewater treatment plant remains in full operation during the construction. NOTE: This will be the last update.



Project Contacts

For more information, please contact:

Mike Olerich,
Construction Contract Administrator
Mike.Olerich@metc.state.mn.us
651-602-8908 (Office)

Seth Chmelik, Project Manager
Seth.Chmelik@metc.state.mn.us
651-602-1172 (Office)