

October 10, 2022

Construction began mid-September and has been progressing nicely. Erosion control and vegetation clearing work have both been completed. Crews have begun setting up the temporary conveyance system and are expected to complete this by the end of next week. Interceptor cleaning is anticipated to begin the week of October 17.

What is a temporary conveyance system?

Above-ground temporary wastewater conveyance pipes are being installed to ensure that there are no disruptions to sewer service while crews rehabilitate the sanitary sewer interceptor along Long Lake. These pipes will convey sewer flow around the work site during construction. Diesel pumps with noise dampening equipment (low noise) will run 24 hours a day, seven days a week as part of the temporary wastewater conveyance system. Once the temporary conveyance system is activated, crews will also be regularly checking the system around-the-clock until it is deactivated.



Example of above-ground temporary wastewater conveyance pipes.

Interceptor cleaning process

This work will require crews to work at multiple locations, moving from site to site as needed. We will continue to do our best to mitigate noise and odors, but you will temporarily experience more noise and odors than usual while crews clean the sewer structures and pipes.

Safety reminder

For your safety, please remember to follow any posted detour signs and do not cross any fenced off areas.

Contact Us

If you have any questions or concerns, please reach out via the project email or hotline listed below.

Email: info@LongLakeImprovements.com
Hotline: 612-474-3140