

## **Corridor Management Committee**

September 14, 2017














#### **Today's Topics**

- New Starts Update
- Environmental Update
- Bassett Creek Storm Sewer Update
- West Broadway Stations





## **New Starts Update**




#### **New Starts Update**

- Project received Medium-High rating in the FY 2018 FTA New Starts Annual Report
  - Based on New Starts application submitted September 2016
- Project submitted updated New Starts application on September 7, 2017
  - FY 2019 FTA New Starts Annual Report
  - Anticipate a Medium-High rating




#### **New Starts Rating Components: Financial**





# **New Starts Rating Components: Project Justification**



#### 2017 New Starts Submittal Changes

- Land Use and Economic Development
  - Discusses advancements since 2016
- Financial Management Plan
  - CTIB dissolution
  - Full local funding commitment
- Revised project schedule
  - Shift FFGA application from September 2017 to May 2018
- Ridership adjusted for reduction of Robbinsdale Park-n-Ride
  - 550 spaces to 400 spaces

## **Environmental Update**



#### **Historic Properties**

- Section 106 MOA implementation in process
  - Draft Interpretive Plan
  - Additional architecture/history fieldwork
  - Consultation on design for compatibility with historic properties



## **Environmental Site Assessment (ESA) Overview**





#### Phase II ESA Background

- Testing for soil and ground water contamination
- Information used for:
  - Design considerations
  - Protecting human health and the environment during construction
- Fieldwork
  - 382 borings and test pits completed




Soil sampling equipment mounted on a truck.



#### **Phase II ESA - Results**

 Key areas from fieldwork investigation

> Crystal Robbinsdale — Floodplain Mitigation Site TH 55/HERC





#### Response Action Plan (RAP)


- Management of contaminated materials during construction
- Advanced Construction RAP
  - Approved by MPCA in May 2017
- Corridor-wide RAP
  - In process: anticipated Q4 2017
- Construction Monitoring
  - Implementation of RAP



# Bassett Creek Storm Sewer Update



#### **Bassett Creek Storm Sewer Overview**





#### **Construction Overview**

- Two bid packages:
  - Material procurement
  - Tunnel construction

- July 31, 2017: Material procurement contract awarded to Max Steininger, Inc.
- August 25, 2017: Tunnel construction awarded to Minger Construction Companies, Inc.




#### **Construction Overview**

- Fall 2017: Utility installation across Olson Memorial Highway (OMH)
  - Precast box culvert
  - 2 42" MCES conveyance pipes
  - Closure of OMH to start after Oct 27, 2017 allowing completion of I-94 work
  - Closure date(s) have been coordinated with MnDOT,
    Hennepin County and City of Minneapolis
  - Up to 12 day closure of OMH between West Lyndale Avenue and Van White Memorial Boulevard
  - Minger anticipates working 24 hours a day / 7 days a week during the closure of OMH



#### **Detour Routes**





Eastbound Detour

Eastbound Local Detour

#### **Construction Overview**

- Winter 2017 / 2018: Cast in place concrete and inplace lining of MCES sewer
  - North closure concrete placement between OMH and Heritage Park townhomes occurring with lane closures on OMH
  - South closure concrete placement requires helical pile installation in the Summit OIC parking lot
  - MCES lining includes 36" pipe installed within existing egg shaped sanitary sewer
- Spring 2018: Cleanup and restoration



#### **Public Outreach and Communications**


- Key outreach & communication messages
  - Project description
  - Duration of construction
  - Detours for vehicles, trail users, bus riders
  - Where to get more information
  - Who to contact if you have any questions



#### **Public Outreach and Communications**

- Coordination/information sharing meetings with
  - MnDOT
  - Metro Transit
  - County/Cities
- Media
  - Traditional: TV, cable access, radio, newspapers
  - Social media: MC Facebook,
    Twitter, Nextdoor
- Bassett Creek Storm Sewer video










#### **Public Outreach and Communications**

- Neighborhood/community communications
  - Neighborhood/community briefings
  - Community open house: early October
  - Leave behind/poster: project one-pager
  - Project website and newsletter
  - Variable message signs

GovDelivery









## **West Broadway Stations**



#### **West Broadway Stations**

- Station design established in 30% plans
  - Center platforms consistent on all BLRT station platforms
  - Layout of shelters, ticket equipment, signage same on all platforms
  - Stations along West Broadway center running
- Station design advancing towards 90% plans
  - Finalizing material choices, including color
  - Finalizing details, such as lighting or other unique design elements
  - Finalizing station area, including access



#### 93<sup>rd</sup> Avenue Station Site Plan








## 93<sup>rd</sup> Avenue Station



## 93<sup>rd</sup> Avenue Station



## 93<sup>rd</sup> Avenue Station



#### 85th Avenue Station Site Plan








### 85<sup>th</sup> Avenue Station



#### 85<sup>th</sup> Avenue Station



## 85<sup>th</sup> Avenue Station



#### **Brooklyn Boulevard Station Site Plan**








## **Brooklyn Boulevard Station**



## **Brooklyn Boulevard Station**



## **Brooklyn Boulevard Station**



#### **More Information**



Website: BlueLineExt.org

Email: BlueLineExt@metrotransit.org

Twitter: @BlueLineExt

