



Southwest LRT DBE and Workforce Advisory Committee

Handouts

April 15, 2021

2:00 pm – 4:00 pm

Contents

1. Draft of March 2021 DBE & Workforce Advisory Committee Meeting Summary
2. DBE Progress Report 30 – Civil LMJV
3. DBE Progress Report 18 – Systems APJV
4. DBE Progress Report 08 – Franklin LSB
5. Civil Workforce February Composite – LMJV
6. Civil Workforce Subcontractor Participation Details for February – LMJV
7. Civil Cumulative Subcontractor Workforce Participation to Date – LMJV
8. Franklin O&M Workforce February Composite – LSB
9. Franklin O&M Workforce Subcontractor Participation Details for February – LSB
10. Franklin O&M Cumulative Subcontractor Workforce Participation to Date – LSB

*** We encourage anyone with questions and concerns to reach out directly to the advisory members or the co-chairs before the meeting.** Committee Co-chairs emails: Ashanti Payne at Ashanti.Payne@metc.state.mn.us or Salima Khakoo at Salima.O.Khakoo@state.mn.us.

Southwest LRT DBE and Workforce Advisory Committee

Thursday, March 18, 2021

2:00 – 4:00 p.m.

Meeting Minutes

[\[link to video of meeting\]](#)

AGENDA

1. CALL TO ORDER - Roll Call

- a. Gilbert Odonkor, Eric Ampadu, Marvin Smith, Sheila Olson, Julie Brekke, Melanie Williams, Tony O'Brien, Mel Reeves, Maura Brown, Dan Peterson, John O'Phelan, Mary Schmidt, Barb Lau, Jerri Sweeney, Dale Even, Christa Seaberg, Katy Maus, Chris Gannon, Mike Toney, Elaine Valadez, Brianne Lucio, Ashanti Payne, Sam O'Connell, Jon Tao, Mahad Omar, Brian Runzel, Cyrenthia Jordan, Brian Leitch, Lykhanu Lysongtseng

2. BUILDING STRONG COMMUNITIES UPDATE by Aaron Koski (Slides 3-6)

- a. Aaron shares the results of BSC's 2021 outreach. He states that there were a diverse pool of applicants for this year's cohort. With about 93 applicants, they have selected 37 2021 BSC participants for this year's cohort.
- b. **Question by Mel Reeves:** *I was under the impression that this program was only for women and POCI, it looks like it is wide open. What's the case?*
 - i. Aaron: As a government agency we can't be restrictive. But we have intentionally done outreach to reach specific groups, like Spanish radio stations to reach more communities.

3. SWLRT PROJECT UPDATE by Sam O'Connell (Slides 7-17)

- a. Sam shares and describes pictures regarding project updates on the SWLRT project. These include the SouthWest Station (Eden Prairie), Shady Oak Road/TH 212 LRT Bridge (Eden Prairie), TH 82 LRT Tunnel (Minnetonka), Opus Area Retaining Walls (Minnetonka), Smetana Roadway Bridge (Minnetonka), LRT Bridge at Excelsior Boulevard (Hopkins), (Beltline Blvd Pedestrian Bridge (St. Louis Park), Excavation at Kenilworth LRT Tunnel (Minneapolis), Glenwood Avenue LRT Bridge (Minneapolis), and Franklin O&M Facility Modifications (Minneapolis).

4. DBE ACHIEVEMENT REPORTING

a. DBE Progress Reports and Disaggregated DBE Data by Jon Tao (Slides 18-24)

- i. Jon shares the DBE Achievement as of January 31st 2021. Fortunately, all projects are now exceeding the DBE goals. As of January 31st 2021, the combined DBE% to date is 19.7%, significantly over the 15% goal.
- ii. Jon shares data charts of Civil/Systems/Franklin DBE participation as of January 31st.

- iii. Jon shares disaggregated data regarding ethnic/gender identity percentages on the project via a table and pie chart.

b. Civil: LMJV DBE Activities by Christa Seaberg (Slides 25-28)

- i. Christa shares LMJV's one month look ahead for their Anticipated DBEs. She gives kudos to all those that are on the project and notes the change in participation and growth of the project overall.
- ii. Christa shares LMJV's update on DBEs on the project. They held a DBE workshop that saw attendance of 27 DBEs.
- iii. **Question by Barb Lau:** *Were you hearing anything with people having difficulties so far? Were there any common themes? Like how some monthly requirements could be daunting for some small businesses.*
 - 1. Dale: We do have some daunting requirements, but we haven't heard any formal feedback from people saying that they couldn't keep up with our requirements. Although we can say that the work we are doing is more than what we are used to.
 - 2. Christa: Taking the time to mentor DBEs about our requirements takes an important part to alleviate some of the worries and pains that can face small businesses.
- iv. Christa shares LMJV's DBE highlight for the month, which is Public Solutions Group. Their scope of work was initially public outreach, then site preparation was added (dewatering, flagging and site clean-up).

c. Systems: APJV DBE Activities by Chris Gannon (Slides 29-32)

- i. Chris shares APJV's one month look ahead for their anticipated DBEs.
- ii. Chris shares APJV's update on DBEs on the project. They have awarded subcontracts to Top Line and IMO consulting, and have sent RFQ's to Boys Water Products.
- iii. Chris shares APJV's update on change orders. Change orders approved thru February 1st is \$1,005,600.10. He shares that the DBE Change Order Participation is at 60% for CO participation and 15.6% for DBE job to date participation.

d. Franklin O&M: LS Black DBE Activities by Brian Leitch (Slides 33-35)

- i. Brian shares LS Blacks Update on change orders. They are at \$39,077,597.13 approved thru 01/15. Their DBE change order participation is at 20% with Job to Date participation being at 20% as well.
- ii. Brian shares LS Black's update on DBE activity. They are continuing participation from Go Fetsch Mechanical, have future work for Painting by Nakasone and have upcoming work from Rock On Trucks, and work from Bald Eagle Erectors.

5. WORKFORCE PARTICIPATION REPORTING

a. Workforce Participation Reports and Disaggregated Workforce Data by Elaine Valadez and Brianne Lucio (Slides 36-48)

- a. Elaine shares the Civil Workforce Participation percentages using data charts and pie charts. Construction total for civil is 1,003,354 hours.
 - b. Brianne shares disaggregated data on civil workforce participation using pie charts and a table breaking down total hours and percentage participation by race.
 - c. Elaine shares the Systems Workforce Participation percentages using data charts. Construction total for Systems is 261 hours.
 - d. Elaine shares the Franklin Workforce Participation percentages using data charts and pie charts. Construction total for Franklin is 31,921 hours.
 - e. Brianne shares disaggregated data on Franklin workforce participation using a table breaking down total hours and percentage participation by race.
- b. Civil: LMJV Workforce Activities by Christa Seaberg (Slides 49-52)**
 - a. Christa shares workforce activities that took place in February. These included GFE meetings with MDHR/Council, meeting with BSC, SWLRT DBE Update Meeting and many others. She also shared the steps that LMJV is taking to further improve workforce activities.
 - b. LMJV has no new hires/transfers. She states that this will hopefully be the last month that it is low, and mentioned that they are going into a hiring path into the new construction season. She said she is looking to have approximately ~80 rehires/new-hires (not a rigid number). A good majority of them will hopefully be call-backs.
- c. Systems: APJV Workforce Activities by Mike Toney (Slides 53-54)**
 - a. Mike shares the Systems Contract workforce plans to meet/improve their workforce goals. These include meetings with Local groups (292,160,49), holding mock interviews at Summit Academy, Virtual Job fairs and much more.
 - b. He mentioned that there will not be a lot of new hiring, their subs are going to be pretty small but they are hoping to get the diversity that they need on this project by committing to more outreach.
- d. Franklin O&M: LS Black Workforce Activities (Slides 55-56)**
 - a. Brian shares the Franklin Contracts workforce activities that they are committing to. This includes monthly GFE meetings with MDHR, a planned meeting with Christa Seaberg and sending out reminder emails to trade partner teams about participation and plans to increase workforce as necessary.
- 6. 2021 Committee Focus Survey by Ashanti Payne (Slides 57-61)**
 - a. Ashanti shares that we want members to fill out the 2021 DBE & Workforce topics survey to gather input and comments.
 - b. Ashanti share some of the responses that we have received thus far on the survey for both DBE & Workforce topics.
 - c. Salima breaks down some of our current responses regarding workforce topics further.
- 7. COMMUNITY BASED ORGANIZATION DISCUSSION ON WORKFORCE (Slides 62-79)**

- i. Melanie Williams – Twin Cities Rise, Director, Workforce Development
 - ii. Julie Brekke – Hired, Executive Director
 - iii. Sheila Olson – Goodwill-Easter Seals, Chief Services and Programs Officer
 - iv. Tony O’Brien – Summit Academy, Director, Academic Programs
- b. Melanie:
 - i. Melanie kicks off the presentation by emphasizing that nonprofits is one of the most important pipelines to work with women and POI to when it comes to workforce. She mentions that she hears from employers that it is hard to find a diverse talent workforce, and notes that nonprofits HAVE that pipeline of diverse talents that have mentors in their support systems and are ready to be trained. She thanks the DWAC members for the opportunity and turns it over to Julie.
- c. Julie:
 - i. She mentions that the purpose today is to show DWAC members how nonprofits can partner up with employers and help them prepare people for entry level jobs and apprenticeships within the construction industry.
 - ii. Julie explains why this is important: there is a growing interest in the trades/construction industry and that it needs to fill open positions, nonprofits can help trades & contractors meet their workforce needs & diversity goals, and there is a change in demographics and retirement within the Twin Cities.
 - iii. Julie shares further data regarding changing demographics and outlooks of racial/ethnic diversification ranging from 2013 thru 2053.
 - iv. Julie shares the number of active apprentice training programs and a chart showing the growth of active apprentices from 1997-2020. She also shares the demographics of the same apprentice outlook.
 - v. Julie shares demographics of individuals served from Summit Academy, Hired, Twin Cities Rise! and Goodwill-Easter Seals.
 - vi. Julie shares some of the strengths & commonalities that employers can expect from the nonprofit sector.
- d. Tony:
 - i. Tony shares some of the strengths based in recruitment & community outreach. This includes community connections, nontraditional locations to recruit, programs free for participants and a pre-screening to ensure readiness of prospective employees.
- e. Julie:
 - i. Julie touches on the core job skill development points that they work on with prospective employees. They provide the constructive criticism needed for them to improve in the trades, and they do this using relationship development, work readiness and other soft skill support. This also includes support services that remove barriers to success.
- f. Sheila:

- i. Sheila mentions that they provide hard skill support such as construction math and measurements. Generally, all areas in critical thinking is the kind of support that they spend a lot of time on, in addition to site safety (ex. OSHA 10) and hard tools usage for them to have some sort of experience and knowledge of what is to be expected. This is to get them ready to go when the time comes.
- ii. She also states that graduates are going to be prescreened for the construction/trades industry, and that nonprofits support job placement and apprenticeship connections. Since some of these participants are usually expected to have some sort of experience, this will help connect them to opportunities that can help provide that. Sheila mentions that this will help them support BOTH the employee and the employer.
- iii. Sheila highlights 3 things that she wants DWAC members to remember: Nonprofits are a pipeline or complement existing Union & Trade programs, all nonprofits are not the same and do not do their work in the same way, and nonprofits see members as partners and know that they are key to helping them prepare individuals for jobs in the industry.

g. GOODWILL-EASTER SEALS:

- i. Jennifer Allshouse's participant success story is shared.

h. SUMMIT ACADEMY OIC:

- i. Rodjerick Courney's participant success story is shared.

i. TWIN CITIES RISE!:

- i. Twin Cities Rise shares the success story of folks in their core program, with emphasis on the importance of empowerment and coaching support.

j. Q&A:

- i. **Question by Christa:** *What are nonprofits doing in regard to financial literacy/training especially with potential layoffs?*

- 1. Julie: We have financial literacy tools/programs between the nonprofits to be able to help participants as part of a lot of our career pathways program.

- ii. **Question by Salima:** *There are times were people enter the construction field who can't afford union dues. Can you talk about the wrap-around services regarding that?*

- 1. Julie: Very often we have support services and dollars to move to folks that need it. This also includes microgrants that can assist folks that have, for example, one less financial hurdle that prevents them from moving forward.
- 2. Tony: We do very similar and go to the unions to pay their fees, and we also provide them with a bucket of hand tools to work with.
- 3. Sheila: I'd say the same thing as well. We also have some dollars to move around, in addition to providing a bucket of tools like Tony said.

4. Mel: Twin Cities Rise! is the same thing. We also have some funds to move around for those that need the assistance, and we also received a grant to assist to help folks in gaining equipment.
 5. Sheila: As seen, we tend to be resourceful! We receive support from a lot of places in community, and we lean on community to make sure that we get support that might be needed if it isn't in our immediate disposal.
- k. **Question by Jon Tao:** *Has there been any noted success stories from graduates in your programs that have been hired by any of our subs/contractors on the SWLRT project?*
- i. Sheila: I don't know off the top of my head, but we do have a participant that is doing an apprenticeship/training type program that has been hired by Lunda.
 - ii. Julie: I can't think of anything currently either but what I can mention is that we can customize our training programs to work in tandem with contractors on SWLRT to make sure that we focus on skills and traits that are needed/wanted 6-12 months down the line to implement in future projects.
 - iii. Tony: I am not entirely sure right now, but I can find out, I know some folks that might be working for APJV.
 - iv. Melanie: I can't think of anything within the recent year since we have to re-establish partnerships, but I can say that we've had massive success before in previous years to get our participants hired following the end of trainings.

8. ADJOURN

Next Scheduled Meeting: April 15, 2021 from 2:00 - 4:00 pm

Civil DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid¹
Airfresh Industries	F/W	Portable Toilets (Sub to LMJV)	\$250,000.00	\$250,000.00	\$0.00	\$110,110.76	\$5,019.51	\$115,130.27	\$110,110.76	\$0.00
Airfresh Industries	F/W	Portable Toilets (Sub to Egan)	Not listed	\$50,000.00	\$50,000.00	\$6,006.14		\$6,006.14	\$6,006.14	\$0.00
All Phase Contracting	F/W	Furnish & Install Manholes	\$2,094,827.00	\$2,094,827.00	\$0.00	\$76,007.71		\$76,007.71	\$72,207.33	\$3,800.38
AM-TEC Designs	F/W	Stair Tower Fabrication	\$185,460.00	\$185,460.00	\$0.00	\$608,480.59		\$608,480.59	\$578,056.56	\$30,424.03
AM-TEC Designs	F/W	Structural Steel	Not listed	\$5,215,455.99	\$5,215,455.99	\$0.00		\$0.00	\$0.00	\$0.00
B & L Supply, INC	M/B	Materials	\$2,150,695.00	\$2,150,695.00	\$0.00	\$857,927.32		\$857,927.32	\$815,030.96	\$42,896.36
Biffs INC.	F/W	Temporary Facilities	\$180,000.00	\$180,000.00	\$0.00	\$2,535.52		\$2,535.52	\$2,408.75	\$126.77
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	Not listed	\$2,702,842.23	\$2,702,842.23	\$1,168,566.35	\$242,771.94	\$1,411,338.29	\$1,110,137.67	\$58,428.68
Blackstone Contractors, LLC	F/W	Block Walls, Retaining Wall, and Historic Masonry Wall	\$9,999,573.00	\$9,999,573.00	\$0.00	\$158,427.10		\$158,427.10	\$150,505.75	\$7,921.35
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (sub to LMJV)	\$234,192.00	\$234,192.00	\$0.00	\$754,690.02		\$754,690.02	\$716,955.53	\$37,734.49
Boys Contracting (DBA Water Products)	F/W	Bridge & Wall Materials, Tunnel Drain Piping (Sub to Minger)	Not listed	\$900,000.00	\$900,000.00	\$0.00		\$0.00	\$0.02	(\$0.02)
Carlo Lachmansingh Sales INC	M/AS	Materials	\$178,475.00	\$178,475.00	\$0.00	\$15,632.15		\$15,632.15	\$15,632.15	\$0.00
Casillas Glass, LLC	M/H	Glazing	\$1,409,324.00	\$1,409,324.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Central MN Sawing LLC	F/W	Concrete Sawing	Not listed	\$72,128.29	\$72,128.29	\$79,886.43		\$79,886.43	\$75,274.19	\$4,612.24
Chippewa Wood Products	F/W	Noise Wall Lumber	\$152,926.00	\$152,926.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
CI Utilities LLC	M/H	Electrical Work (Sub to LMJV)	Not listed	\$6,590.00	\$6,590.00	\$6,590.00		\$6,590.00	\$6,590.00	\$0.00
CI Utilities LLC	M/H	Electrical Work (Sub to Egan)	\$160,150.00	\$160,150.00	\$0.00	\$28,820.00		\$28,820.00	\$27,379.01	\$1,440.99
Courtland LLC	F/W	Paint Materials (Sub to Rainbow)	\$1,102,833.00	\$1,102,833.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Courtland LLC	F/W	Paint Materials (Sub to Lunda)	Not listed	\$36,379.00	\$36,379.00	\$0.00		\$0.00	\$0.00	\$0.00
Crocus Hill Electric CO	F/W	Electrical Materials	\$1,572,089.00	\$1,572,089.00	\$0.00	\$136,804.48		\$136,804.48	\$136,804.48	\$0.00
Dionne Construction INC.	M/B	Landscaping	\$930,429.00	\$930,429.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Donovan Enterprises, INC.	F/W	Trucking	\$2,061,599.14	\$2,061,599.14	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to LMJV)	\$14,638,950.00	\$14,638,950.00	\$0.00	\$4,105,613.23		\$4,105,613.23	\$3,900,332.59	\$205,280.64
E & J Rebar INC	F/W	Steel Erection, Concrete Reinforcement, and Railing Installation (sub to Lunda)	\$5,910,000.00	\$5,910,000.00	\$0.00	\$759,924.56		\$759,924.56	\$652,124.75	\$107,799.81
Eastern Rail Corporation	M/H	Furnish Rail Suppliers	\$20,500,000.00	\$20,500,000.00	\$0.00	\$17,020,176.29	\$937,982.45	\$17,958,158.74	\$16,169,167.48	\$851,008.81
E-CON-PLACER INC	M/NA	Concrete Pumping	\$225,000.00	\$225,000.00	\$0.00	\$332,928.63	\$8,320.00	\$341,248.63	\$331,765.01	\$1,163.62
Exterior Building Services, INC. (DBA EBS)	F/W	Waterproofing & Air Barrier	\$137,125.00	\$137,125.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Gestra Engineering INC.	M/AS	Geotech and Settlement monitoring	Not listed	\$659,526.00	\$659,526.00	\$472,378.00		\$472,378.00	\$448,759.10	\$23,618.90
Gunnar Electric, INC	F/W	Electrical Work	\$4,977,696.00	\$4,977,696.00	\$0.00	\$1,518,598.82		\$1,518,598.82	\$1,442,668.87	\$75,929.95
Hanson Custom Crushing INC	F/W	Concrete Crushing	\$593,422.00	\$593,422.00	\$0.00	\$99,470.58	\$475,551.40	\$575,021.98	\$94,497.03	\$4,973.55
Hirschmugl, Heine & Associates, INC.	F/W	Engineering Services	Not listed	\$770,750.00	\$770,750.00	\$828,260.54	\$24,000.00	\$852,260.54	\$828,260.54	\$0.00
IMO Consulting Group	M/H	Pre and Post-Condition Surveys	\$757,986.00	\$6,349,986.00	\$5,592,000.00	\$4,645,165.29		\$4,645,165.29	\$4,241,907.08	\$403,258.21

DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid¹
Intelligent Unmanned Aircraft										
System & Integration	M/AP	Drone Services	Not listed	\$3,000.00	\$3,000.00	\$3,000.00		\$3,000.00	\$3,000.00	\$0.00
JL Theis, INC	F/W	Brick Pavers	\$493,563.00	\$493,563.00	\$0.00	\$29,901.69		\$29,901.69	\$28,406.61	\$1,495.08
Joe Mullin Trucking, INC	M/NA	Haul Aggregates	\$1,100,000.00	\$1,100,000.00	\$0.00	\$280,884.88		\$280,884.88	\$280,884.88	\$0.00
Lanier Steel Products, INC	F/W	Materials	\$2,894,218.00	\$2,894,218.00	\$0.00	\$1,404,822.00		\$1,404,822.00	\$1,404,822.00	\$0.00
M & J Trucking CO, LLC	F/W	Trucking	Not listed	\$40,000.00	\$40,000.00	\$2,047.50		\$2,047.50	\$1,945.13	\$102.37
Mac's Roll-Off Service, INC	F/W	Dumpster Service	\$250,000.00	\$250,000.00	\$0.00	\$221,590.49	\$2,090.00	\$223,680.49	\$221,078.13	\$512.36
MBE INC	M/AP	Trucking	\$37,500,000.00	\$37,500,000.00	\$0.00	\$23,223,164.91	\$390,988.91	\$23,614,153.82	\$23,223,164.95	(\$0.04)
Midwest Window Systems, LLC	M/B	Metal Ceiling	\$1,200,000.00	\$1,200,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Modern Electrical Solutions, INC	F/AP	Electrical Work	\$277,743.00	\$277,743.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
On Call Pavement Sweeping INC	F/W	Sweeping	\$517,000.00	\$517,000.00	\$0.00	\$412,482.00		\$412,482.00	\$386,682.90	\$25,799.10
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to Northern Lines)	Not listed	\$114,600.00	\$114,600.00	\$43,843.56		\$43,843.56	\$41,651.38	\$2,192.18
Pete's Water & Sewer, INC.	M/NA	Utility Contracting (sub to CS McCrossan)	\$13,544,173.00	\$13,665,704.00	\$121,531.00	\$6,605,035.48	\$18,972.53	\$6,624,008.01	\$6,271,976.87	\$333,058.61
Pine Waterproofing and Sealant, INC										
	F/W	Waterproofing Services	Not listed	\$479,003.56	\$479,003.56	\$7,976.00		\$7,976.00	\$7,577.20	\$398.80
Povolny Specialties, INC	F/W	Electrical Equipment	\$628,839.00	\$628,839.00	\$0.00	\$605,052.76		\$605,052.76	\$574,799.60	\$30,253.16
Princess Trucking, INC (DBA PTI)	F/W	Trucking Beams	\$89,500.00	\$89,500.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Procellis Technology, INC.	M/B	Electrical Equipment Supply (Sub to Egan)	\$208,426.00	\$208,426.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Procellis Technology, INC.	M/B	Electrical Furnish & install (Sub to Egan)	\$97,807.00	\$97,807.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Public Solutions Group, INC.	F/W	Public Involvement	\$675,000.00	\$3,913,062.00	\$3,238,062.00	\$1,199,594.34	\$152,028.28	\$1,351,622.62	\$1,130,614.63	\$68,979.71
Reiner Contracting INC	F/W	Sawcutting	\$133,508.00	\$133,508.00	\$0.00	\$41,724.96		\$41,724.96	\$40,460.28	\$1,264.68
Restoration & Construction Serv.	A/M	Pavement & Gutter	Not listed	\$1,121,503.00	\$1,121,503.00	\$0.00		\$0.00	\$0.00	\$0.00
Rock On Trucks, LLC	F/W	Trucking (Sub to Railworks/Delta)	Not listed	\$1,100,000.00	\$1,100,000.00	\$478,638.53	\$444.42	\$479,082.95	\$454,707.61	\$23,930.92
Rock On Trucks, LLC	F/W	Trucking (Sub to Northern Lines)	Not listed	\$40,000.00	\$40,000.00	\$0.00		\$0.00	\$0.00	\$0.00
R Olson Trucking, LLC	M/NA	Trucking	\$1,295,000.00	\$0.00	-\$1,295,000.00	\$0.00		\$0.00	\$0.00	\$0.00
Safety Signs	F/W	Traffic Control, Install Signs (Sub to LMJV)	\$5,285,318.00	\$7,115,286.31	\$1,829,968.31	\$4,981,755.10	\$166,844.63	\$5,148,599.73	\$4,854,609.19	\$127,145.91
Safety Signs	F/W	Traffic Control, Install Signs (sub to Egan)	\$70,880.00	\$70,880.00	\$0.00	\$36,046.50		\$36,046.50	\$34,244.18	\$1,802.32
Skyview Construction CO LLC	F/W	Turf Establishment Materials	\$795,000.00	\$795,000.00	\$0.00	\$200,544.72		\$200,544.72	\$190,517.49	\$10,027.23
Standard Contracting, INC	F/W	Temporary Erosion Maintenance	\$7,800,000.00	\$9,275,200.00	\$1,475,200.00	\$5,583,765.10	\$247,756.29	\$5,831,521.39	\$5,398,207.37	\$185,557.73
Stonebrook Fence, INC	F/W	Fence	\$4,945,023.00	\$5,354,971.39	\$409,948.39	\$2,049,755.32		\$2,049,755.32	\$1,969,186.53	\$80,568.79
Sun Mechanical INC	F/W	Mechanical	\$4,546,000.00	\$4,661,000.00	\$115,000.00	\$1,751,325.34		\$1,751,325.34	\$1,541,886.75	\$209,438.59
Tegan Marketing, INC.	F/W	Building Material Supply	\$1,206,229.00	\$1,206,229.62	\$0.62	\$0.00		\$0.00	\$0.00	\$0.00
Trackworks LLC	F/W	Railroad Flagging	\$1,925,000.00	\$951,652.00	-\$973,348.00	\$951,652.40		\$951,652.40	\$936,482.33	\$15,170.07
Zaczkowski Trucking Serv.(ZTS)	F/W	Trucking	\$650,000.00	\$1,000,000.00	\$350,000.00	\$987,467.90	\$11,187.49	\$998,655.39	\$938,094.58	\$49,373.32

Gender/ Ethnicity Legend

M: Male

F: Female

AP: Asian Pacific Islander

AS: Asian Subcontinent

B: Black

H: Hispanic

W: White

NA: Native American

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid¹
Totals :	\$ 158,530,978.14	\$ 182,706,118.53	\$24,175,140.39	\$84,895,071.99	\$2,683,957.85	\$ 87,579,029.84	\$ 81,867,582.34	\$ 3,027,489.65
		Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date		DBE Goal	LMJV DBE Commitment	Current DBE %²
		\$ 840,085,835.00	\$ 427,030,459.00	50.83%		16.0%	16.17%	20.51%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

Systems DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
B & L Supply, INC	M/B	Materials	\$ 2,000,000.00	\$ 2,000,000.00	\$0.00	\$2,879.80		\$2,879.80	\$2,879.80	\$0.00
Bald Eagle Erectors INC	M/NA	Installatoin of Reinforcing Steel	\$ -	\$ 130,401.95	\$130,401.95	\$0.00		\$0.00	\$0.00	\$0.00
Big G Tech Support, LLC	M/B	IT, Mobilizing, Construction Trailer	\$ 1,000,000.00	\$ 281,130.52	-\$718,869.48	\$281,130.52		\$281,130.52	\$281,130.52	\$0.00
Carlo Lachmansingh Sales INC	M/AS	Materials	\$ 1,062,000.00	\$ 1,062,000.00	\$0.00	\$18,320.51		\$18,320.51	\$18,320.51	\$0.00
DDE Inc. dba Generation Cable Co.	F/W	Cable Supply	\$ 3,600,000.00	\$ 3,600,000.00	\$0.00	\$4,013,310.69		\$4,013,310.69	\$4,013,310.69	\$0.00
Dione Construction	M/B	Landscaping	\$ 785,000.00	\$ 785,000.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Gunnar Electric, INC	F/W	TPSS Furnish and Install	\$ 17,676,000.00	\$ 17,863,356.00	\$187,356.00	\$3,123,287.00	\$168,000.00	\$3,291,287.00	\$2,967,122.65	\$156,164.35
MBE Inc.	M/AP	Trucking & Aggregates	\$ -	\$ 660,800.00	\$660,800.00	\$0.00		\$0.00	\$0.00	\$0.00
Moltron Builders	M/B	Construction Labor	\$ -	\$ 163,100.00	\$163,100.00	\$0.00		\$0.00	\$0.00	\$0.00
Public Solutions Group, INC.	F/W	Public Involvement	\$ 250,000.00	\$ 250,000.00	\$0.00	\$16,699.29		\$16,699.29	\$16,699.29	\$0.00

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 26,373,000.00	\$ 26,795,788.47	\$ 422,788.47	\$ 7,455,627.81	\$ 168,000.00	\$ 7,623,627.81	\$ 7,299,463.46	\$ 156,164.35

Gender/ Ethnicity Legend

M: Male F: Female AP: Asian Pacific Islander AS: Asian Subcontinent B:
 H: Hispanic W: White NA: Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 193,819,580.00	\$ 48,981,775.00	25.27%

DBE Goal	APJV DBE Commitment	Current DBE % ²
12.0%	12.19%	15.56%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

Franklin O&M Building Expansion DBE Progress Report



DBE Name	Gender/ Ethnicity	Scope	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
AirFresh Industries, INC	F/W	Site Prep, Rental Services	\$32,337.50	\$33,148.80	\$811.30	\$33,148.80	\$799.65	\$33,948.45	\$33,148.80	(\$0.00)
Always Tile & Stone LLC	F/B	Tile	\$43,368.90	\$43,368.90	\$0.00	\$0.00		\$0.00		\$0.00
Am-Tec Designs, INC	F/W	Metals	\$720,000.00	\$781,373.00	\$61,373.00	\$777,285.00		\$777,285.00	\$777,285.00	\$0.00
Bald Eagle Erectors, INC	M/NA	Rebar Install	\$80,000.00	\$87,690.00	\$7,690.00	\$80,228.00	\$6,320.00	\$86,548.00	\$78,053.45	\$2,174.55
Bald Eagle Erectors, INC	M/NA	Install Misc. Metals	\$124,076.00	\$124,076.00	\$0.00	\$0.00		\$0.00		\$0.00
Camacho Contractors, INC dba Industrial Roofin	F/H	Roofing, Flashing, Sheet Metal	\$715,140.00	\$715,140.00	\$0.00	\$398,210.49		\$398,210.49	\$384,240.85	\$13,969.64
Crocus Hill Electric CO	F/W	Electrical	\$878,325.00	\$878,325.00	\$0.00	\$63,062.02		\$63,062.02	\$63,227.31	(\$165.29)
Dispatch Trucking	F/W	Trucking	Not listed	\$54,951.00	\$54,951.00	\$54,951.00		\$54,951.00	\$54,951.00	\$0.00
Dzeidzic Caulking	F/W	Joint Sealant	\$29,824.00	\$58,324.00	\$28,500.00	\$12,300.00		\$12,300.00	\$11,685.00	\$615.00
Dzeidzic Caulking	F/W	Expansion Joints	\$39,835.00	\$39,835.00	\$0.00	\$0.00		\$0.00		\$0.00
E-Con-Placer INC	M/NA	Concrete Pumping Services	\$50,000.00	\$50,000.00	\$0.00	\$23,891.25	\$10,188.00	\$34,079.25	\$23,891.25	\$0.00
Go Fetsch Mechanical	F/NA	Mechanical	\$3,807,561.00	\$3,812,256.00	\$4,695.00	\$1,119,473.00	\$510,250.00	\$1,629,723.00	\$1,087,305.08	\$32,167.92
Hydrov-Vac, INC	F/W	Hydro-Excavation	\$10,000.00	\$10,000.00	\$0.00	\$0.00		\$0.00		\$0.00
Minnesota Street Works	F/W	Street Sweeping	\$5,000.00	\$5,000.00	\$0.00	\$0.00		\$0.00		\$0.00
Painting by Nakasone, INC	M/AP	Painting	\$695,442.00	\$734,884.00	\$39,442.00	\$20,000.00	\$81,286.33	\$101,286.33	\$18,000.00	\$2,000.00
Rock On Trucks INC	F/W	Ballast Supplier	\$91,310.00	\$91,310.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Total Insulation, INC	F/W	Plumbing Insulation	\$144,500.00	\$144,500.00	\$0.00	\$0.00		\$0.00	\$0.00	\$0.00
Willis Trucking INC	F/W	Trucking	\$135,000.00	\$0.00	-\$135,000.00	\$0.00		\$0.00	\$0.00	\$0.00
Wissota Supply Company Inc.	M/NA	Furnish and install lockers	Not listed	\$112,719.50	\$112,719.50	\$43,673.00	\$52,146.50	\$95,819.50	\$42,614.35	\$1,058.65

	Original DBE Bid Commitment	Current Contract Value	Contract Changes to Date ³	Total Previously Billed	Billed This Month	DBE Billed to Date	DBE Paid to Date	AMT Unpaid ¹
Totals :	\$ 7,601,719.40	\$ 7,776,901.20	\$ 175,181.80	\$ 2,626,222.56	\$ 660,990.48	\$ 3,287,213.04	\$ 2,574,402.09	\$ 51,820.47

Gender/ Ethnicity Legend

M: Male F: Female AP: Asian Pacific Islander AS: Asian Subcontinent
B: Black H: Hispanic W: White NA: Native American

Revised Contract Amount:	Total Contract Billed to Date:	% of Contract Billed to Date
\$ 38,704,353.00	\$ 17,134,713.00	44.27%

DBE Goal	LSB DBE Commitment	Current DBE % ²
15.0%	18.66%	19.18%

¹ AMT Unpaid excludes the billed amount this month and reflects "Total Previously Billed" less "DBE Paid to Date". This may be due to retainage withheld or disputed invoice amounts.

² Based on "Total DBE Billed to Date" / "Total Contract Billed to Date"

³ Red text in this column indicates reductions to the contract. Green text indicates additions to the contracts. These colors indicate changes from the previous month's DBE Progress Report

LUNDA / C.S. McCROSSAN, Joint Venture**Green Line LRT Extension (“Southwest LRT”)
Civil Construction
Project No. 15P307A****TOTAL HOURS****(February 2021 Report)****February 2021:**

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
21,690	4,094	18.88%	924	4.26%

- Women of Color = 368 (1.7%)
- Race/Ethnicity Not Specified = 105 (0.48%)

**Project to Date:
(12/2018 – 2/28/2021)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
1,025,044	218,202	21.29%	84,629	8.26%

- Women of Color = 22,293 (2.17%)
- Race/Ethnicity Not Specified = 3,473 (0.34%)

Goals on Project:

POCI	32%
Women	20%

* POCI - People of Color & Indigenous People

AN EQUAL OPPORTUNITY EMPLOYER

540 Fairview Ave. N, Suite 201 • St. Paul, MN 55104 • Tel 651.539.1100

MN Relay 711 or 1.800.627.3529 • Toll Free 1.800.657.3704 • Fax 651.296.9042 • mn.gov/mdhr

SWLRT - Lunda/C.S. McCrossan JV

Contractor/Subcontractor Participation (February 2021)

Company	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		21,690		924	4.26	4,094	18.88	20%	32%	
LMJV		7,894	36.39	415.00	5.26	2,033.00	25.75	20%	32%	
Lunda Construction		4,946	22.80	235.00	4.75	588.00	11.89	20%	32%	LMJV Sub
C.S. McCrossan		1,793	8.27	0.00	0.00	411.00	22.92	20%	32%	LMJV Sub
All Phase		0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Advanced Concrete Sawing		0.00	0.00	0.00	0.00	0	0.00	0%	0%	no work this month
American Environmental		0.00	0.00	0.00	0.00	0	0.00	0%	0%	no work this month
Atlas Foundation		14.00	0.06	0.00	0.00	3	21.43	0%	0%	
Berwald Roofing		170.00	0.78	0.00	0.00	0	0.00	15%	20%	
Big G Tech		0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Big Horn Trucking		0.00	0.00	0.00	0.00	0	0.00	?	?	no work this month
Blackstone Contractors LLC	Yes	0.00	0.00	0.00	0.00	0	0.00	4%	25%	no work this month
Blake Drilling Company		0.00	0.00	0.00	0.00	0	0.00	0%	30%	no work this month
Brin Glass Company (New)		0.00	0.00	0.00	0.00	0	0.00	13%	33%	no work this month
Castrejon, Inc. (aka, CI Utilities)		0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
CI Utilities	Yes	0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Central Minnesota Sawing		0.00	0.00	0.00	0.00	0	0.00	24%	0%	no work this month
Chasers Trucking		0.00	0.00	0.00	0.00	0	0.00	?	?	no work this month
Delta Railroad (JV-RailWorks Track)		446.00	2.06	0.00	0.00	0	0.00	20%	32%	JV-RailWorks Track
E&J Rebar Inc	Yes	1647.00	7.59	0.00	0.00	319	19.37	20%	32%	
E-Con Placer	Yes	0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Egan Company		1645.00	7.58	29.00	1.76	112	6.81	20%	32%	
EJM Pipe Services		0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Gestra Engineering		0.00	0.00	0.00	0.00	0	0.00	Intermittent		no work this month
Global Specialty Contractors		0.00	0.00	0.00	0.00	0	0.00	?	?	no work this month
Gunnar Electric	Yes	0.00	0.00	0.00	0.00	0	0.00	20%	32%	Egan sub / No work this month

H & R Construction		0.00	0.00	0.00	0.00	0	0.00	0%	0%	no work this month
Hanson Custom Crushing		242.00	1.12	0.00	0.00	66	27.27	0%	33%	
Harris St. Paul, Inc.		2.00	0.01	0.00	0.00	0	0.00	0%	0%	no work this month
Infinity Access		4.00	0.02	0.00	0.00	0	0.00	0%	0%	
J L Theis	Yes	0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
K-Bro's Trucking LLC		0.00	0.00	0.00	0.00	0	0.00	?	?	no work this month
MBE	Yes	309.00	1.42	23.00	7.44	69	22.33	1%	1%	
Michels Materials (New)		0.00	0.00	0.00	0.00	0	0.00	?	?	no work this month
Minger Construction		2.00	0.01	0.00	0.00	0	0.00	15%	22%	
Mix On Site		0.00	0.00	0.00	0.00	0	0.00	0%	33%	no work this month
Mulcahy Nickolaus LLC		0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Neaton Brother Erosion		7.00	0.03	0.00	0.00	0	0.00	0%	15%	
North Country Concrete		0.00	0.00	0.00	0.00	0	0.00	0%	11%	no work this month
Northern Lines Contracting		0.00	0.00	0.00	0.00	0	0.00	0%	32%	no work this month
Olson's Sewer Services & Excavating		0.00	0.00	0.00	0.00	0	0.00	0%	0%	no work this month
On Call Pavement Sweeping	Yes	117.00	0.54	0.00	0.00	0	0.00	40%	14%	
PCI Roads LLC		5.00	0.02	0.00	0.00	0	0.00	6%	13%	
Pete's Water & Sewer	Yes	0.00	0.00	0.00	0.00	0	0.00	20%	32%	no work this month
Public Solutions	Yes	559.00	2.58	87.00	15.56	188	33.63	12%	30%	
RailWorks Signals & Communications		51.00	0.24	0.00	0.00	0	0.00	0%	0%	Egan sub
RailWorks Track Services (JV-Delta)		540.00	2.49	0.00	0.00	0	0.00	20%	32%	JV-Delta
Rain for Rent		0.00	0.00	0.00	0.00	0	0.00	0%	0%	no work this month
Rainbow Inc.		0.00	0.00	0.00	0.00	0	0.00	20%	34%	no work this month
Ramsey Companies Inc.		298.00	1.37	0.00	0.00	68	22.82	18%	25%	
Reiner Contracting	Yes	0.00	0.00	0.00	0.00	0	0.00	0%	0%	no work this month
Rock On Trucks	Yes	0.00	0.00	0.00	0.00	0	0.00	8%	0%	no work this month
Safety Signs	Yes	204.00	0.94	23.00	11.27	111	54.41	20%	32%	
Sowles		459.00	2.12	0.00	0.00	0	0.00	20%	32%	no work this month
ST Haul		0.00	0.00	0.00	0.00	0	0.00	?	?	no work this month
Standard Contracting	Yes	229.00	1.06	120.00	52.40	56	24.45	20%	32%	
Stonebrook Fence	Yes	24.00	0.11	0.00	0.00	0	0.00	0%	25%	
Sun Mechanical	Yes	255.00	1.18	0.00	0.00	24	9.41	0%	0%	
Technical Waterproofing Solutions		18.00	0.08	0.00	0.00	0	0.00	20%	32%	no work this month
Thul Specialty Contracting			0.00	0.00	0.00	0	0.00	0%	0%	no work this month

Twin City Acoustics (new)		39.00	0.18	0.00	0.00	0	0.00	32%	15%	
Veit & Company		195.00	0.90	0.00	0.00	3	1.54	20%	32%	
Warning Lites of Minnesota Inc		26.00	0.12	0.00	0.00	0	0.00	0%	12%	
YTS Companies		20.00	0.09	0.00	0.00	0	0.00	0%	0%	
Zahl-Petroleum Maintenance		8.00	0.04	0.00	0.00	0	0.00	?	?	Previously stated completed
ZTS	Yes	39.00	0.18	0.00	0.00	0	0.00	0%	0%	
Key:										
* Women % - This percent is based on the subcontractor's hours for the month.										
**POCI% - This percent is based on the subcontractor's hours for the month.										
Need Initial goal commitment										
New Subcontractor on project										

SWLRT - Lunda/C.S. McCrossan JV -TAB 2

Contractor/Subcontractor Participation (February 2021)

Company	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		21,690		924	4.26%	4,094	18.88	20%	32%	
Companies Not Working in February 2021										
Advanced Concrete Sawing		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
All Phase		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
American Environmental		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Big G Tech		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Big Horn Trucking		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Blackstone Contractors LLC	Yes	-	0.00%	-	0.00%	0	0.00%	4%	25%	no work this month
Blake Drilling Company		-	0.00%	-	0.00%	0	0.00%	0%	30%	no work this month
Brin Glass Company (New)		-	0.00%	-	0.00%	0	0.00%	13%	33%	no work this month
Castrejon, Inc. (aka, CI Utilities)		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
CI Utilities	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Central Minnesota Sawing		-	0.00%	-	0.00%	0	0.00%	24%	0%	no work this month
Chasers Trucking		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
E-Con Placer	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
EJM Pipe Services		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Gestra Engineering		-	0.00%	-	0.00%	0	0.00%	Intermittent		no work this month
Gunnar Electric	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	Egan sub / No work this month
H & R Construction		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Harris St. Paul, Inc.		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
J L Theis	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
K-Bro's Trucking LLC		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Michels Materials (New)		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Mix On Site		-	0.00%	-	0.00%	0	0.00%	0%	33%	no work this month
Mulcahy Nickolaus LLC		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
North Country Concrete		-	0.00%	-	0.00%	0	0.00%	0%	11%	no work this month
Northern Lines Contracting		-	0.00%	-	0.00%	0	0.00%	0%	32%	no work this month
Olson's Sewer Services & Excavating		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Pete's Water & Sewer	Yes	-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Rain for Rent		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Rainbow Inc.		-	0.00%	-	0.00%	0	0.00%	20%	34%	no work this month
Reiner Contracting	Yes	-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
Rock On Trucks	Yes	-	0.00%	-	0.00%	0	0.00%	8%	0%	no work this month
ST Haul		-	0.00%	-	0.00%	0	0.00%	?	?	no work this month
Technical Waterproofing Solutions		-	0.00%	-	0.00%	0	0.00%	20%	32%	no work this month
Thul Specialty Contracting		-	0.00%	-	0.00%	0	0.00%	0%	0%	no work this month
	7 DBEs								Total =	33 Companies
								January to February 2021		less 5,880 Hrs.

SWLRT - Lunda/C.S. McCrossan JV Contractor/Subcontractor Participation (December 2018 - February 2021)										
Company	DBE	Total Project Hours	% of Overall Total Hours (C/C-4)	Women Hours	Women % *	People of Color & Indigenous People (POCI) Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		1,025,044		84,629	8.26	218,202	21.29	20.00%	32.00%	
LMJV		350,729	34.22	20,683	5.90	92,386	26.34	20.00%	32.00%	
Lunda		142,690	13.92	10,679	7.48	23,235	16.28	20.0%	32.0%	LMJV Sub
C.S. McCrossan		138,830	13.54	20,109	14.48	29,762	21.44	20.0%	32.0%	LMJV Sub
Advanced Concrete Sawing		264	0.03	0	0.00	24	8.90	0.00%	0.00%	
All Phase Contracting		297	0.03	0	0.00	0	0.00	20.00%	32.00%	
Allstates Pavement Recycling & Stabilization		30	0.00	0	0.00	11	35.59	Work completed		
American Environmental		70	0.01	0	0.00	0	0.00	3 Days work		
Antigo Construction		5	0.00	0	0.00	0	0.00	Work completed.		
Armstrong Crane & Rigging		22	0.00	0	0.00	0	0.00	0.00%	0.00%	Intermittent
Atlas Foundation		1,975	0.19	0	0.00	18	0.91	0.00%	0.00%	
Berwald Roofing		2,019	0.20	272	13.45	415	20.54	15.00%	20.00%	
Big G Tech	Yes	5,777	0.56	1,634	28.28	273	4.73	20.00%	32.00%	
Bighorn Trucking		54	0.01	0	0.00	0	0.00	?	?	
Blackstone Contractors	Yes	1,242	0.12	263	21.14	207	16.67	4.40%	25.00%	
Blake Drilling Company Inc		576	0.06	3	0.52	78	13.54	0.00%	30.00%	
Brin Glass Company		1,025	0.10	0	0.00	341	33.28	?	?	
C I Utilities	Yes	87	0.01	5	5.75	0	0.00	20.00%	32.00%	Egan
Castrejon Incorporated (aka CI Utilities)		105	0.01	0	0.00	51	48.57	20.00%	32.00%	
Central Minnesota Sawing LLC		270	0.03	37	13.69	0	0.00	24.00%	0.00%	
Chasers Trucking		8	0.00	0	0.00	0	0.00	?	?	
Dauids Hydro Vac		14	0.00	0	0.00	0	0.00	0.00%	0.00%	Intermittent
Delta Railroad Construction		14,902	1.45	663	4.45	663	4.45	20.00%	32.00%	JV-RailWorks Track
E&J Rebar Inc	Yes	46,304	4.52	1643	3.55	10,352	22.36	20.00%	32.00%	
E-Con Placer	Yes	887	0.09	0	0.00	161	18.13	20.00%	32.00%	
Egan Company		84,052	8.20	8,261	9.83	12,096	14.39	20.00%	32.00%	
EJM Pipe Services		5,375	0.52	0	0.00	27	0.50	20.00%	32.00%	

Gestra Engineering	Yes	1,040	0.10	0	0.00	117	11.25	0.00%	0.00%	Intermintent
Global Specialty (New)		216	0.02	0	0.00	0	0.00	?	?	
Gunnar Electric	Yes	2,670	0.26	298	11.16	564	21.12	20.00%	32.00%	Egan Sub
H & R Construction		234	0.02	0	0.00	0	0.00	0.00%	0.00%	
Hanson Custom Crushing		2,268	0.22	0	0.00	678	29.88	0.00%	33.00%	
Harris St. Paul, Inc.		107	0.01	0	0.00	0	0.00	0.00%	0.00%	Metro Sheet Metal sub
Infinity Access		166	0.02	0	0.00	0	0.00	0.00%	0.00%	
J L Theis	Yes	191	0.02	19	9.95	92	48.20	20.00%	32.00%	
K-Brothers Trucking		11	0.00	0	0.00	0	0.00	?	?	
Mavo Systems		21,464	2.09	0	0.00	12,822	59.74	Work completed.		
MBE	Yes	18,850	1.84	5,387	28.58	5,829	30.92	1.00%	1.00%	
Metro Sheet Metal		37	0.00	0	0.00	0	0.00	1.90%	11.70%	
Michel's Materials (New)		126	0.01	31	24.60	0	0.00	?	?	LMJV sub
Minger Construction		21,175	2.07	312	1.47	2,008	9.48	15.00%	22.00%	
MixOnSite		553	0.05	0	0.00	0	0.00	0.00%	33.00%	
Mulcahy Nickolaus LLC		1,541	0.15	124	8.05	258	16.74	20.00%	32.00%	
Neaton Brother Erosion		2,259	0.22	0	0.00	515	22.79	0.00%	15.00%	
North Country Concrete Inc		1,699	0.17	0	0.00	104	6.12	0.00%	11.20%	
Northern Dewatering		257	0.03	0	0.00	131	51.07	0.00%	0.00%	
Northern Lines Contracting		4,473	0.44	0	0.00	650	14.53	0.00%	32.00%	
Olson's Sewer Services & Excavating		4	0.00	0	0.00	0	0.00	0.00%	0.00%	
On Call Pavement Sweeping	Yes	4,136	0.40	1,733	41.89	670	16.20	40.00%	14.00%	
PCI Roads LLC		2,875	0.28	39	1.36	118	4.11	6.40%	12.80%	
Pete's Water & Sewer	Yes	21,805	2.13	602	2.76	3522	16.15	20.00%	32.00%	
Public Solutions Inc.		3,781	0.37	589	15.58	1318	34.85	12%	30%	
Quality Cutting & Coring	Yes	45	0.00	0	0.00	0	0.00	0.00%	0.00%	Intermintent
RailWorks Signals & Communications		2,331	0.23	0	0.00	6	0.26	0.00%	32.00%	Egan
RailWorks Track Services		24,700	2.41	1,776	7.19	4,145	16.78	20.00%	32.00%	JV-Delta
Rain for Rent		65	0.01	0	0.00	0	0.00	0.00%	0.00%	
Rainbow Inc.	Yes	2,381	0.23	350	14.70	183	7.69	20.00%	33.50%	
Ramsey Companies		820	0.08	9	1.10	181	22.09	18.20%	25.00%	
Reiner Contracting	Yes	82	0.01	0	0.00	16	19.63	0.00%	0.00%	
Rock On Trucks	Yes	683	0.07	8	1.17	0	0.00	7.50%	0.00%	
Safety Signs	Yes	6,953	0.68	238	3.42	1411	20.29	20.00%	32.00%	
Sowles Co		2,413	0.24	53	2.20	293	12.14	20.00%	32.00%	
ST Haul		7	0.00	0	0.00	0	0.00	?	?	Metro Sheet Metal sub
Standard Contracting	Yes	40,997	4.00	7,169	17.49	9,379	22.88	20.00%	32.00%	
Stonebrook Fence Inc	Yes	8,076	0.79	0	0.00	661	8.19	0.00%	25.00%	
Sun Mechanical	Yes	5,018	0.49	468	9.32	923	18.39	0.00%	0.00%	
Taylor Electric		1	0.00	0	0.00	0	0.00	?	?	
Technical Waterproofing Solutions		935	0.09	0	0.00	214	22.88	0.00%	25.00%	

L S BLACK**Green Line LRT Extension ("Southwest LRT) Franklin
O&M Facility Modifications
Project No. 19P272****TOTAL HOURS****(February 2021 Report)****February 2021:**

<u>Total Hours</u>	<u>People of Color & Indigenous People Hours</u>	<u>POCI%*</u>	<u>Women Hours</u>	<u>Women%</u>
6,061	1,237	20.41%	517	8.53%

- Women of Color = 166 (2.73%)
- Race/Ethnicity Not Specified = 105 (1.72%)

**Project to Date:
(7/1/2020 – 2/28/2021)**

<u>Total Hours</u>	<u>POCI Hours</u>	<u>POCI%</u>	<u>Women Hours</u>	<u>Women %</u>
37,982	9,575	25.21%	3,593	9.46%

- Women of Color = 1,616 (4.25%)
- Race/Ethnicity Not Specified = 943 (2.48%)

Goals on Project:

POCI	32%
Women	20%

* POCI - People of Color & Indigenous People

AN EQUAL OPPORTUNITY EMPLOYER

540 Fairview Ave. N, Suite 201 • St. Paul, MN 55104 • Tel 651.539.1100

MN Relay 711 or 1.800.627.3529 • Toll Free 1.800.657.3704 • Fax 651.296.9042 • mn.gov/mdhr

SWLRT - L S Black-Contractor Participation									
Contractor/Subcontractor Participation (February 2021)									
Contractor	DBE	Total Hours	% of Overall Total Monthly Hours (C/B4)	Women Hours	Women % *	People of Color & Indigenous People Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment
All Companies on Project		6,061		517	8.53%	1,237	20.41%	20.00%	32.00%
L S Black Constructors		1288	34.00%	163	12.66%	427	33.15%	20.00%	32.00%
Aldridge Electric		397	6.55%	0	0.00%	0	0.00%	?	?
Bald Eagle Erectors Inc	Yes	169	2.79%	0	0.00%	72	42.60%	0.00%	32.00%
Berwald Roofing (new)		19	0.31%	0	0.00%	4	21.05%	?	?
Camacho Contractors Inc	Yes	71	1.17%	3	4.23%	62	87.32%	0.00%	45.00%
Escape Fire Protection		12	0.20%	0	0.00%	6	50.00%	0.00%	25.00%
Go Fetsch Mechanical	Yes	796	13.13%	111	13.94%	247	31.03%	11.00%	25.00%
Insulation Midwest		249	4.11%	0	0.00%	0	0.00%	20.00%	31.00%
Kraft Controls		300	4.95%	0	0.00%	0	0.00%	?	?
Muska		16	0.26%	0	0.00%	16	100.00%	41.00%	23.00%
Painting by Nakasone (new)		113	1.86%	3	2.65%	6	5.31%	?	?
Premier Electrical Corp		1164	19.20%	202	17.35%	282	24.23%	20.00%	32.00%
Railworks Track Systems		370	6.10%	0	0.00%	43	11.62%	0.00%	0.00%
Ramsey Companies Inc		68	1.12%	0	0.00%	0	0.00%	0.00%	0.00%
Red Cedar Steel Erectors		147	2.43%	21	14.29%	32	21.77%	20.00%	32.00%
Reshetar Systems Inc		693	11.43%	15	2.16%	8	1.15%	15.00%	32.00%
Rice Lake Construction		188	3.10%	0	0.00%	30	15.96%	0.00%	14.00%
Twin City Acoustics		5	0.08%	0	0.00%	0	0.00%	0.00%	0.00%
Key:									
* Women % - This percent is based on the subcontractor's hours for the month.									
**POCI% - This percent is based on the subcontractor's hours for the month.									
New Subcontractor on Project									
Need Goal Commitment Information									

SWLRT - LS Black

Contractor/Subcontractor Participation (July 2020 - February 2021)

Company	DBE	Total Project Hours	% of Overall Total Hours (C/C-4)	Women Hours	Women % *	People of Color & Indigenous People (POCI) Hours	POCI % **	Women Goal Commitment	POCI Goal Commitment	Notes
All Companies on Project		37,982		3,595	9.47%	9,578	25.22%	20.00%	32.00%	
L S Black		9,986	26.29%	1,251	12.53%	3,880	38.85%	20.00%	32.00%	
Action Fence Inc		58	0.15%	0	0.00%	19	32.76%	?	?	
Advanced Concrete Sawing		102	0.27%	0	0.00%	20	19.61%	?	?	
Aldridge Electric Inc		675	1.78%	0	0.00%	0	0.00%	20.00%	32.00%	
Atlas Foundation		64	0.17%	0	0.00%	0	0.00%	0.00%	0.00%	
Bald Eagle Erectors	Yes	835	2.20%	0	0.00%	368	44.07%	0.00%	32.00%	
Berwald Roofing (new)		19	0.05%			8	42.11%	?	?	
Camacho Contractor inc		827	2.18%	154	18.62%	752	90.93%	2.00%	45.00%	
Castrejon Incorporated (aka, CI Utilities)	Yes	86	0.23%	0	0.00%	0	0.00%	?	?	
DirtPro Companies LLC		2,124	5.59%	0	0.00%	0	0.00%	0.00%	0.00%	
Dirtworx LLC		23	0.06%	0	0.00%	0	0.00%	?	?	Refuses to Provide Goal Commitments
Dispatch Trucking		5	0.01%	5	100.00%	0	0.00%	?	?	
Dziedzic Caulking		12	0.03%	0	0.00%	12	100.00%	?	?	
Escape Fire Protection		209	0.55%	0	0.00%	100	47.85%	0.00%	25.00%	
Go Fetsch Mechanical	Yes	3,876	10.20%	519	13.39%	1,265	32.64%	11.00%	25.00%	
Goliath Hydro-Vac Inc		9	0.02%	0	0.00%	0	0.00%	?	?	
Insulation Midwest		665	1.75%	0	0.00%	0	0.00%	20.00%	31.00%	
Kraft Controls		1,025	2.70%	0	0.00%	0	0.00%	?	?	
Muska Plumbing LLC		695	1.83%	4	0.58%	152	21.87%	41.02%	23.07%	
Painting by Nakasone (new)		113	0.30%	3	2.65%	6	5.31%	?	?	
Premier Electrical Corp		7,775	20.47%	953	12.26%	1,562	20.09%	20.00%	32.00%	
Quality Cutting & Coring INC		15	0.04%	0	0.00%	0	0.00%	50.00%	0.00%	
Railworks Track Services		1,484	3.91%	0	0.00%	53	3.57%	0.00%	0.00%	
Ramsey Companies Inc		1,925	5.07%	276	14.34%	306	15.90%	0.00%	0.00%	
Red Cedar Steel Erectors		2,401	6.32%	289	12.04%	648	26.99%	20.00%	32.00%	
Reshetar Systems Inc		1,698	4.47%	71	4.18%	12	0.71%	15.00%	32.00%	
Rice Lake Construction Inc		564	1.48%	0	0.00%	71	12.59%	0.00%	14.00%	
Rock on Trucks		3	3.00%	0	0.00%	0	0.00%	0.00%	0.00%	
Thompson Lighting Protection		11	0.00%	0	0.00%	5	45.45%	?	?	

[illegible]