

November 4, 2022

Over the past month, crews finished setting up the temporary conveyance system and began cleaning the sanitary sewer interceptors. This work is anticipated to continue over the next couple of weeks. In the next week or two, open cut excavation work will take place to repair a small portion of pipe. Expect an increase in truck traffic as crews bring in additional equipment and pipe materials on site.

Following the interceptor cleaning work, cured-in-place pipe (CIPP) lining work will take place. This work is currently scheduled for the week of November 14. During this work, there will be heavier truck traffic on the trail. **Please exercise caution when traveling through the area and follow any posted detour or closure signage.**

Interceptor cleaning process

This work will require crews to work at multiple locations, moving from site to site as needed. We will continue to do our best to mitigate noise and odors, but you will temporarily experience more noise and odors than usual while crews clean the sewer structures and pipes.

CIPP lining work

Rehabilitation of the sewer pipes and structures will be done by inserting a liner into the existing pipes to form a new pipe or structure. Water is then used to extend and expand the liner, and then hot water or steam is added until the heat-activated resin in the liner hardens and forms a new pipe inside the existing pipe.

Safety reminder

For your safety, please remember to follow any posted detour signs and do not cross any fenced off areas.



Example of CIPP inversion process.

Contact Us

If you have any questions or concerns, please reach out via the project email or hotline listed below.

Email: info@LongLakeImprovements.com
Hotline: 612-474-3140