

**METRO GREEN LINE EXTENSION - SOUTHWEST LIGHT RAIL TRANSIT PROJECT  
EXECUTIVE CHANGE CONTROL BOARD**

**Proposed Board Action**

23-ECCB-014

**Item Description:**

Approval of Change Order 0835 resulting in a contract cost increase and use of project contingency funds in the amount of \$1,229,975.00.

**Resolution:**

BE IT RESOLVED that Change Order 0835 as a part one to the Civil Contract (Contract No. 15P307A) with Lunda-C.S. McCrossan Joint Venture (LMJV), on file with the Project Office, resulting in the use of \$1,229,975.00 of Project Contingency is APPROVED.

**Background:**

LMJV is the civil contractor for the METRO Green Line Extension Project (Project). On November 15, 2018, the Metropolitan Council awarded Civil Construction Contract to LMJV, in the amount of \$799,514,338.22.

This Change is a revised Part 1 of a 2-Part Change. An initial Part 1 was issued on July 26, 2023, in the amount of \$290,000.00 for initial mobilization efforts. The Shady Oak South Detention Pond is located adjacent to the Minnetonka/Hopkins Bridge (Bridge R0686) in Hopkins. To facilitate the construction of the pond, this change directs the Contractor to manage the significant amount of in-place water. The construction of the pond was approved in Civil Change Order 611, executed on June 26, 2023, but excluded costs associated with water management.

The Southwest Project Office is proposing the use of \$1,229,975.00 in contingency to execute this Part 1 change order.